

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan</p>											
1	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.42	17399.48	2434(S) dt. 03.05.17	13679.58	33 SBD of 2017-18 Dt 18.01.18	69.97	10860.16	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001	71.00	17.01.2020
2	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 0.00 to 26 Km under Road Division Chaibasa	26.00	1452.36	806(S) dt. 02.03.22	1506.32	02 SBD of 2022-23 dated 15.09.22	85.25	1329.34	R . K Infracorp Pvt. Ltd. Plot No. 207, Lumbini Enclave opp. Panjagutta,Hyderabad Telangana-500082(India)	100	14.03.2023
3	IRQP Work in Chaibasa Kokcho Bharbharia Road (MDR-175) in Km 0.00 to Km 33.328 under Road Division Chaibasa	33.33	2595.74	1390(S) dt. 21.03.23	2691.54	07 SBD of 2023-24 dated 10.11.23	14.86	895.50	M/S R.K. Construction, Plot No.-09 Bhuyandih, P.O- Agrico, Jamshedpur, Dist- East Singhbhum, (Jharkhand) PIN-831009	47%	07.05.2024
4	IRQP Work in Chaibasa Saitwa Road (Length-22.50 Km) under Road Division Chaibasa	22.50	1295.78	463(S) dt. 06.02.23	1347.50	06 SBD of 2023-24 dated 03.11.23	18.55	250.00	M/S Chandel Construction, H. No.-16661, Road No.- 12, Hill View Colony, Dimpa, Jamshedpur	38%	30.04.2024
5	IRQP work of Chaibasa (Gandhitola Jain Temple) to Airport Road (Total Length-4.20 KM) under Road Division, Chaibasa for the year 2023-24	4.20	265.82	3750(S) Dt. 03.08.2023	276.70	25 SBD of 2023-24 Dated 25.01.2024			M/S Lahasa & Co.		

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achiev-ement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP work of Dhansari-Andhari-Paramsada-Up to odisa Border Road from Km 0.00 to Km 19.40 (Total Length-19.40 KM) Under road Division Chaibasa for the year 2023-24.	19.40	1133.61	37679S) Dt. 03.08.2023							
7	IRQP work of Hobalkand to Khairpal Road From Km 0.00 to Km 7.06 under Road Division Chaibasa for the year 2023-24.	7.06	446.91	3751(S) Dt. 03.08.2023							
8	IRQP work of Jhinkpani - Jorapokhar-Silpunji-Thai-Tonto Chowk From Km 0.00 to Km 21.475 (Total Length-21.475 KM) under Road Division Chaibasa for the year 2023-24.	21.48	1240.24	3644(S) Dt. 31.07.2023							
9	IRQP work of Jamdih in KM 33 of Singhpokharia- Jhinkpani-Serengsia-Jagannathpur-Jaintgarh to Hatgamharia NH-75E Via Kendposi railway Station (Total Length-33.00 KM) under Road Division Chaibasa for the year 2023-24.	7.68	495.08	3749(S) Dt. 03.08.2023					M/s Sujeet kumar Singh		
10	IRQP work of Kudahatu Chowk to Usambir (orissa Border) Road from Km 0.00 to Km 18.025 (Total Length-18.025 KM) under Road Division Chaibasa for the year 2023-24.	18.03	1090.08	3768(S) Dt. 03.08.2023							
11	IRQP work of Tirilbuta Pampara Road (Total Length-5.825 KM) under Road Division Chaibasa for the year 2023-24.	5.83	425.00	3478(S) Dt. 03.08.2023	442.64	16 SBD of 2023-24 Dt 20.12.2023			M/S Ray Construction, Flat No.- B-3/F1/A, Subhash Colony, Green Field, Mango, Jamshedpur, (Jharkhand) PIN-831012	78%	17.02.2024
12	Re-Construction/ Strengthening & Widening of Chaibasa-Tonto- Roam Road	58.83	17310.94	23.05.2016	16048.31	SHAJ/PRO/SBD-21 of 2016-17, dt. 06.02.17	42.46	10275.87	GR-TRIVENI (JV), 3/1 H.S Tower, L-Road Bistupur, Jamshedpur	42.65	06.02.2019
12	Chaibasa	268.74	45151.03		35992.60			23610.88			

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achiev-ement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle :- Chaibasa Div:- Jamshedpur Name of EE-Sri Dipak Sahay</p>											
1	Widening, Strengthening / Reconstruction of Bhadudih(Bonta)-Satnala-Bodam-Madhopur(west Bengal Border) Road . Total length 19.09 KM	19.09	5584.53	Letter No. 1475(S) Dt. 10.03.2017	4595.23	21SBD of 2017-18 Dt. 29.01.2018	90.18	4143.81	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur.	95%	28.07.19
2	Widening Strengthening / Reconstruction of Bhagabandhi to Orissa Border Road (9.63 km) for the year 2022-23	9.63	6059.78	Letter No.4140(S), Dt. 14.11.2022	6186.44	08 SBD of 2023-24 Dt. 21.08.2023	6.43	397.50	A.C. - SCDPL (JV), Ranchi	22%	20.05.2024
3	Widening and Strengthening /Reconstruction of Pichhli (on Potka-Kudada Road) to Damudih Chouk (on Jadugora-Hata Road) via Sankardah, Chakri – Banna (on Sundarnagar-Narwa Road) for the year 2021-22. Total Length- 20.355 KM	20.36	4729.82	Letter No.547(S), Dt. 17.02.2022	4756.39	02SBD/2023-24 dt. 21.06.2023	31.53	1499.92	M/s Annand Constructon Infrastrucutre Pvt. Ltd., Ranchi M/s Sirha Construction & development Pvt. Ltd (J V)	42%	20-09-24
4	IRQP OF DHALBHUMGARH - CHAKULIA - BEND ROAD FOR YEAR 2021-22. (Length: 27.896 K.M.)	27.90	1800.13	letter no.50(S), Dt. 07.01.2022	1879.91	01SBD of 2022-23 Dt. 27.09.2022	85.11	1600.00	G & P Enterprises, Kanke Road, Lake Avenue, Near Reliance Mart, P.O. Jawahar Nagar, Kanke Road, Morahbadi, Ranchi	95%	26.03.2023

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achiev-ement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP/ I Strengthening work of part (i) (a) Mango Suman hotel to Anand Vihar colony (L 1.523 KM), (b) Bada Hanuman Mandir to Dipasai High mast (L-0.850 KM), (c) NH 33 Hanuman Mandir to JKS society (L-1.30 KM), (d) Jawahar nagar road no 14 and cross road no 13 to gudrubasa Dimna road (L-1.30 Km), (e) Old Purulia road no 02 to road no 07 (L-	14.88	822.53	805 (S) Dt. 02.03.2022	847.87	02 SBD of 2022-23 17.10.2022	61.92	525.00	M/S K.K. Builders Pvt. Ltd., New Kalimati Road, Sakchi, Jamshedpur	100%	16.01.2023
6	I.R.Q.P. work in Barabhum-Bandoyan Road (MDR-165) Total Length 10.650 km	10.65	847.27	4437(s) Dt. 06.12.2022	759.22	04SBD of 2023-24 dt. 26.06.2023	49.59	376.50	Leading Construction	70%	25-10-23
7	IRQP work of Asanbani-Patamda Road in 0.00 to 21.10 km	21.10	1642.31	Letter No.61(S), Dt. 06.01.2023	1388.39	06.06.2023 01 SBD of 2023-24	99.99	1388.25	Leading Construction	100%	05-12-23
8	I.R.Q.P. work of Hata-Musabani Road (MDR-172) (Total Length-44.30 km)	44.30	2700.09	Letter No.2724(S), Dt. 26.07.2022	3243.31	07 SBD of 2023-24 Dt. 03.08.2023	15.42	500.00	Triveni Engicon Pvt. Ltd. 3/6 H.S. Tower, L-Road, Bistupur, Jamshedpur	25%	02.08.2024

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	I.R.Q.P. Work in Patamda-Boram-Raghunathpur Road (MDR -250) Total Length 24.368 km	24.37	1222.46	Letter No.4450(S), Dt. 06.12.2022	1079.19	03SBD of 2023-24 dt. 26.06.2023	47.80	515.89	Leading Construction	65%	25-12-23
10	IRQP/ Strenthening work of (a) Sonari Adarshnagar 11th phase to panchwatinagar, Birsa basti, Swarn bihar, toolu bhatta to Merine drive (Length 1.43km)(b) Sonari Jahira colony to late Nirmal mahto Smark via Vilash basti Nirmal nagar (Length1.30km) (c) Mudi chowk to Murda maidan mango jamshedpur (west) (Length-1.25K.M) (d) Kadma Nimlata path, Durga and Madhusudan path roads in jamshedpur (west) (Length-1.20K.M) (Total length 5.18Km)	5.18	751.29	Letter No.4226(S), Dt. 21.11.2022	684.92	35 SBD of 2022-23 Dt. 28.03.2023	25.00	171.23	M/S R.K. Construction, Jamshedpur	70%	27.08.2023
11	(i) IRQP work of Birsanagar jon no -2 Dipa toli main road to Jon-3 Talab Road via pankaj store ,Kailash path Road . (L-4.0 KM). (ii) Bagunhatu chowk to River bank sauchalaya , Bagunhatu road no 1,2,3,4,5 Road . (L-3.1KM) and (iii) Barmamines Laal baba foundry to main road ,main road to east plant basti Surya mandir road & Link road (L-1.0 KM) Total Length -8.10 KM ,of the Jamshedpur town .Under RCD road Division Jamshedpur for the year 2022-23	8.10	827.67	Ltr.No. 1488(S), Dt. 27.03.2023	748.55	06 SBD of 2023-24 Dt. 02.08.2023	77.70	581.60	Leading Construction	95%	01.12.2023

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achiev-ement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	(i) IRQP/ Strengthening work of Bagun nagar nasha mukti kendra to Bajrang chowk, Bagun nagar TOP to culvert and link road, Jojobeda Krishnanagar road. (L-1.7KM) (ii) IRQP work of Birsanagar Laal tand to Sundeey market to Shishu mandir Road, Titenik to Sundeey market road . (L-2.65KM) (iii) IRQP work of Carraige colony road to Hundai show room , muslim tola road & Link road , Mandir to Lakshminagar football ground & Periferal connecting road, Manifit chhat ghat to Gwala basti park to Nildih main road. (L-4.1KM) Total Length 8.450 KM of the Jamshedpur town. Under RCD Road Division Jamshedpur for the year 2022-23	8.45	874.90	Ltr.No. 1489(S), Dt. 27.03.2023	787.41	05 SBD of 2023-24 Dt. 02.08.2023	63.50	500.00	Leading Construction	95%	01.12.2023
13	Consultancy Services for carrying out Road Safety Audit of selected stretch (es)/ Road of State Highways/MDR/ODR under Road Circle, Chaibasa in the state of Jharkahnd (EPC Mode)		104.50	Ltr. No.54(S) Dt. 07.01.2022				0.00			

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achiev-ement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	(A) Birsanagar Sadhu dera to Sishu Mandir Road, 10 Bed hospital to Chinmaya School Road, Jhanda Chowk to Hanuman Mandir Road, Birsandar 1B Samudaik Bhawan to Main Road, Eden School Main Road to Birsanagar Zone 1B Main Road & Road No.11 (Length - 4.6km) (B) Birsanagar Laal Tand to Kali Mandir (Om Nagar Main Road), Hari Mandir to Kargil Chowk Road, Moharda Arjun Colony to Main Road (Length-2.5 km), (C) Birsanagar Zone No.9 to Zone No.11 upto Netaji Sporting Club, Birsanagar Sunday Market to Zone No.5 Tuta diwal to gitti machine-C2 Talab-Mother Teresha Path upto Zone No.6 Main Road (Length -6.0 km) ,oa (D) Birsanagar Zone No.3 Rajkiya Parhmik Vidyalay to Zone No.3 Gitti Machine Viku Hotel-Vivekanand Chowk to Zone 2B Main Road (Length -2.5km) (कुल लम्बाई 15.60 कि०मी०) के राईडिंग क्वालिटी में सुधार (Improvement of Riding Quality) कार्य	15.60	962.78	Ltr.No.5001(S), Dt. 27.10.2023				0.00			
15	(A) Marine Drive to Rankini Mandir Road Via Anil Sur Path-Ulian Chowk and Green Park Road D Road Kadma, (B) Marine Drive (Sati Ghat) Ulian Chowk Road एवं (C) Marine Drive to Ramnagar Park-Nirmal Mahto Stadium-Sonari Airport to Rankini Mandir Road and Link Road (कुल लम्बाई 10.00 कि०मी०) का राईडिंग क्वालिटी में सुधार (Improvement of Riding Quality) / मजबूतीकरण कार्य	10.00	1048.92	Ltr.No.5065(S), Dt. 01.11.2023				0.00			

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Balance work of Widening and Strengthening of Khasmahal to Jadugora Road, Length 0 to 7.67 KM Under Road Division, Jamshedpur	7.67	4294.37	Letter No.3238(S), Dt. 23.05.2023 Letter No.4285(S), Dt. 06.09.2023				0.00			
17	IRQP STRENGTHENING WORK OF POTKA-KUDADA ROAD LENGTH - 11.50 KM FOR THE YEAR 2023-24 (2nd Call)	11.50	883.46	Ltr.No.1336 (S), Dt. 18.03.2023				0.00			
18	Widening & Strengthening of Road from Kadma-Shastri Nagar Block No.-4 to Block No.2 along river bank and Construction of Cross Road (Total Length 2.55km)	2.55	805.54	543(S) Dt. 25.01.2018	696.72	27 SBD of 2018-19 23.02.2019	14.35	100.00	MANOJ KUMAR SINGH, Deoghar, Jharkhand	17%	22.06.19
19	Widening and Strengthening/ Reconstruction for NH-33 (Bansda) to Pathra. (Length: 12.987 km)	12.99	4014.54	676(S)	2693.18	13 SBD of 2018-19 04.10.2018	88.02	2995.68	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)	90%	03.10.19

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achiev-ement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Widening & Strengthening/Reconstruction of NH-33(Pipla More) to Govindpur-Annachowk via Ghorabandha road. (Length: 11.710 K.M.)	11.71	8449.91	1499(s) Dt. 10.03.2017	5489.91	16 SBD of 2018-19 Dt. 05.11.2018	95.66	5251.83	Leading Construction	92%	04.02.20
21	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM	32.80	10512.19	2777(S) Dt. 11.05.2018	5550.61	17 SBD 2018-19 Dt. 05.11.2018	102.65	5697.61	Manoj Kumar Singh - R.K. Construction -Kiran Construction & Infrastructure Pvt. Ltd. (JV)	79%	04.11.20
22	Widening and Strengthening/ Re-construction of Road from Gura (Musabani - Dumaria- Asthi Koima Road) Jiyam -Dhalbhumgarh NH-33 Road. Total Length 24.99 km	24.99	5823.19	2806(S) Dt. 11.05.2018	5198.27	23 SBD of 2018-19	101.34	5268.12	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur	85%	18.07.20
23	Reconstruction of Kowali-Laylam Ghati to Orissa Boarder Road (Length 6.275 km)	6.28	2056.00	5063(S) Dt. 31.08.2018	1630.15	21 SBD of 2018-19 Dt. 18.01.19	77.17	1257.97	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur	75%	17.10.19
24	Dhalbhumgarh Airport Approach Road (Length: 3.67 K.M.)	3.67	1282.95	3687(S) Dt. 24.07.2019	799.52	53 SBD of 2019-20Dt. 31.12.2019	91.18	728.99	Leading Construction	92%	30.06.2020
24	Jamshedpur	353.75	68101.11		49015.20			33499.90			

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

1	W/S and Reconstruction of Sonua-Pansua-Lodhai-Gudri Road, Total length – 41.560 Km.	41.560	14530.75	27.06.2016 4033 (S) and 23.12.2021 4063 (S)	11216.77	03.07.2017 03 SBD/2017- 18	98%	17123.07	Triveni Engicons Pvt. Ltd., Jamshedpur. 831 001	100.00	02.07.2019
2	Widening and Strengthening / Reconstruction Work of Manoharpur – Jaraykela Road.	15.291	10315.13	10.03.2017 1463(S)	4227.01	06.11.2017 05 SBD/2017- 18	90%	6770.58	Leading Construction Pvt. Ltd. Sakchi, Jamshedpur	95.00	05.02.2019
3	Reconstruction work of Goilker(NH-320D)-Auranga-Serengda- (Total Length 30.00 k.m.)	30.000	12000.63	23.12.2021 4076 (S)	9428.43	19.11.2022 01 SBD/2022- 23	32%	4060.48	Vijay Kumar Sahu Infrastructure Pvt. Ltd, 2nd Floor, 301/A Gopal Marketing Complex Argora Chowk, Ranchi	35.00	18.11.2024
4	Reconstruction Work of Sonua to Gazpur Via Madhupur Vikrampur-Kharimati-Bari Road (Total Length 13.490 k.m.) For The Year 2023-24.	13.490	6157.80	21.03.2023 1391 (S)	5182.84	13.12.2023 02 SBD/2023- 24	2800.00	4900.00	Triveni Engicons Pvt. Ltd., Jamshedpur. 831 001	4.00	
4	Manoharpur	100.34	43004.31		30055.05			32854.13			

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Chaibasa
Div : Seraikella-Kharsawan
Name of EE-Sri Genesh Ram Hembrom**

1	Widening&Strengthening/Reconstruction of Kharsawan-Hurangda-Raijama-Kanderkuti-(Rangamati) Rargaon Road from 0.00 km to 29.407 km	29.41	4971.54	2994(S), Dt. 25.03.2013	5259.10	03 SBD of 2013-14 Dt. 22.05.2013	97%	5741.91838	M/s NPCC, Ranchi	97%	21.11.2014
2	Widening & Strengthening/Reconstruction of Chandil P.H.E.D. More (NH-32) to Jamdih (on NH-32) via Sukhsari road from Km 0.00 to Km.12.432 for the year 2021-22.	12.43	4211.82	1497(S), Dt. 05.03.2019	2944.22	01 SBD of 2021-22 of Dt. 08.10.2021	2%	821.81518	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001	5%	07.08.2022
3	Construction of Burudih Bypass on Seraikella-Kharsawan Road (MDR-144) (Total Length-1.553 Km.)	1.55	1488.63	4228(S), Dt. 22.08.2019	759.66	03 SBD of 2023-24 of Dt. 31.07.2023	0%	803.57848	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand		30.09.2023
4	Widening and Strengthening Work of Adityapur (R.I.T. More on Adityapur-Kandra, SH-05)-Mahuldih-Hesal Main Road (Aidal More of Hata-Chaibasa Road, SH-06) (Total Length 23.95 Km.) for the year 2021-22	23.95	7919.71	letter No.- 4073(S), dt. 23.12.2021	7394.64	05 SBD of 2021-22 Dt. 30.03.2022	14%	1300.08335	SECC-M&S. Co JV, Plot No. 1588, Kulupdanga, Road-19, Adityapur, Seraikella-Kharsawan, Jharkhand, Pin-831013	15%	29.06.2023
5	Improvement of Riding Quality Work of Rajnagar-Jugsalai Road (Total length 24.745 Km.) for the year 2021-22	24.75	1544.33	letter No.- 52(S), dt. 07.01.2022	1601.08	02 SBD of 2022-23 Dt. 06.04.2022	84%	1348.24027	Manoj Kumar Singh, Vill-Chaparia, PO-Koiridih, PS-Jashidih, Dist-Deoghar, Jharkhand	94%	05.09.2022

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achiev-ement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening/ Reconstruction Work of Pindrabera (on Adityapur-Kandra Road)-Burudih-Kerla Public School Main Road (Total Length 16.331 Km.) for the year 2022-23	16.33	2502.66	letter No.-- 550(S), dt. 17.02.2022	2891.74	05 SBD of 2022-23 Dt. 25.01.2023			Rajeev Kumar, K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna, Bihar, Pin-800020	5%	24.02.2024
7	Improvement of Riding Quality Work of Sini Feeder Road (Total Length 3.20 Km.) for the year 2022-23	3.20	204.28	letter No.- 4325(S), dt. 25.11.2022	202.40	29F2 of 2022-23 07.02.2023	99%	200.14875	M/S HARELAL CONSTRUCTION CO. PVT. LTD, VILL+PO-BHADUDIH, PS-CHANDIL, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND PIN-832401	100%	06.04.2023
8	Improvement of Riding Quality Work of Kharsawan Town Road (Total Length 4.55 Km.) for the year 2022-23	4.55	236.98	letter No.- 4260(S), dt. 22.11.2022	234.91	28 F2 of 2022-23 07.02.2023	91%	213.59292	M/S HARELAL CONSTRUCTION CO. PVT. LTD, VILL+PO-BHADUDIH, PS-CHANDIL, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND PIN-832401	100%	06.05.2023
9	Improvement of Riding Quality Work of Sini Bazar to Kharsawan Via Rankakocha Road (Total Length 15.565 Km.) for the year 2022-23	15.57	955.42	letter No.- 4446(S), dt. 06.12.2022	997.36	02 SBD of 2023-24 Dt. 10.07.2023	90%	900.00	NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist-Seraikella-Kharsawan, Jharkhand	100%	09.11.2023
10	Improvement of Riding Quality Work of Kuchai PWD Road to Barabamboo Road (Total Length 11.065 Km.) for the year 2022-23	11.07	674.23	Letter No. 4427(S), Dt. 06.12.2022	703.73	01 SBD of 2022-23 Dt. 16.06.2023	99%	698.72	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand	100%	15.10.2023

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achiev-ement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening & Strengthening/Re-construction of Amda Motu Chowk to Guabera-Pandua-Kashipur-Barbil (On MDR-144) Road from Km 0.00 to Km.10.90	10.90	3723.78	letter No.- 222(S), dt. 19.01.2023	3033.39	03 SBD of 2023-24 Dt. 11.08.2023	8%	242.95	Velji Ratna Sorathia Infra Pvt. Ltd., A401, Kalpvrux Complex, Gotri Main Road, NR T.B. Hospital, Vadodara	11%	10.06.2024
12	Reconstruction Work of Patkum (MDR-156)-Ichagarh-Patpur Nahar-Dulmidih to Laba Road (Total Length 16.76 Km.) for the year 2023-24	16.76	3730.62	letter No. 544(S), dt. 17.02.2022	3321.99	05 SBD of 2023-24 Dt. 15.12.2023			M/s Chandel-Ray JV H.No. 16661, Hill View Colony, Dimna, Jamshedpur, East Singhbhum, Jharkhand, Pin-831018		14.01.2025
12	Seraikella-Kharsawan	170.46	32163.99		29344.21			12271.05			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan</p>											
1	Widening and Strengthening/Re-Construction of Danguaposi (Barananda to Danguaposi Road) To Ramtirath Road (Toatal length 9.825 Km).	9.83	2177.89	3703(S) dt. 25.06.18	1788.89	34SBD 2018-19 Dt 07.03.19	88.35	1757.74	J.K. Associates Agar Nagar Sangroor Panjab Local Add-Ideal Regency, Near Bishwnath Mandir Giridih Jharkhand	100	9 Month i.e 06.12.19
2	IRQP Work in Tantnagar-Bharbharia-Kumardungi-Manjhoan Road (MDR-185) in Km 0.00 to 33.00(Total length-33.00 Km)	33.00	1877.88	1114(S) dt. 22.02.19	1757.37	3SBD 2021-22 Dt 18.10.21	99.24	1744.01	Kiran Construction and infrastructure Pvt. Ltd. Add- Jemco Bus Stand, Telco, Jamshedpur, East Singhbhum,(Jharkhand) PIN-831004	100	17.04.2022
3	IRQP Work in Tantnagar-to Manjhaon via Kumardungi (MDR-185) from Km 34.00 to 60 Km (Length-27.00 Km) under Road Division Chaibasa for the Year 2021-22.	27.00	1432.25	3197(S) dt. 18.10.21	1495.19	28SBD of 2021-22 dated 07.03.22	99.57	1488.81	M/S R.K Construction Plot No-09	100	06.09.2022

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Manjhaon Noamundi via Jaintgarh Road From Km 0.00 to 29.00 (Total Length-26.60 Km) under Road Division Chaibasa for the Year 2021-22.	29.00	1565.15	3192(S) dt. 18.10.21	1565.17	29SBD of 2021-22 dated 29.03.22	99.51	1557.40	Ashok Kumar Pradhan, S/O--late Profulla Pradhan, Vill-Sanipadampur,P.O-Jamid ,P.S-Chakradharpur, West Singhbhum (Jharkhand) Pin-833102	100	28.09.2022
5	Re-Construction of Road from Pundriguttu village in 9th KM of Tantanagar - Manjhaon (MDR-125) to Bhalda (Orissa border)	2.48	335.47	6072(S) dt. 22.09.16	305.29	17SBD of 2017-18 dated 22.09.17	96.38	363.93	Kapil Deo Singh Infraprojects P. Ltd. Kumar Bagg Road Arsanthey Chowk Kanke Ranchi 834006	100	21.02.18
5	Chaibasa	101.3	7388.64		6911.91			6911.89			

Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay

1	Widening, Strengthening & Reconstruction of Pitajori-Gudabandha Road (Length 17.150 km)	17.150	5698.99	letter No.2486(S), Dt. 03.05.2017.	4047.94	12SBD of 2017-18 Dt. 05.10.2017	82.97	4728.54	LEADING CONSTRUCTION,103 Purulia Highway, Sakchi, Jamshedpur	100%	04.04.19
2	(i) Improvement of road from Mercy Hospital to Telco with re-construction of Jora Bridge (Length: 5.880 K.M.) ii Improvement of road from Sunday Market to baridih Market. (Length: 2.323 K.M.)	8.203	734.04	Ltr.No.4487(S), Dt. 06.09.2019	601.77	54 SBD of 2019-20 Dt. 31-12-2019	74.94	550.08	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur	100%	30.08.2020

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP of (a) Karandih (On SH-06) Ghaghidih Road (On Road Rajnagar Jugsalai) Length 3.275 km (b) Rajnagar-Jugsalai Road (Part) Length 5.865 km Total Length 9.14 km	9.140	656.70	802 (S) , Dt 02.03.2022	611.35	15.12.2022	104.25	684.62	Leading Const., Jamshedpur	100%	14-02-23
4	WIDENING AND STRENGTHENING OF DIMNA MAIN ROAD TO DPS SCHOOL & NH-33 (Length 4.730km) for the Year 2017-18	4.730	818.69	6232 (S) Dt. 27.11.2017	794.72	03 SBD of 2018-19 Dt. 21.05.2018	61.07	500.00	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur	100%	20.11.2018
5	Widening & Strengthening & Reconstruction of Road from Ghatshiula Rajstate to NH 33 Sonakhun via Ghatshila Jai (Length 5.944 km)	5.944	1010.23	3903 (S) 06.08.2019	762.08	56 SBD of 2019-20 Dt. 31.12.2019	72.37	731.09	Kiran Construction and Infrastructure Pvt. Ltd., Jamshedpur	100%	30.06.2020
5	Jamshedpur	45.17	8918.66		6817.86			7194.32			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

1	Widening & Strengthening / Reconstruction of Banjhikusum - Toklo Road.	22.32	5828.69	10.03.2017 1472(S)	5176.45	17.08.2017 04 SBD/2017-18	91%	5337.24	M/s SKM Infracventure Pvt. Ltd., Keonjhar, odisha.	100.00	16.02.2019
1	Manoharpur	22.32	5828.69		5176.45			5337.24			

State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Chaibasa Div : Seraikella-Kharsawan Name of EE-Sri Genesh Ram Hembrom</p>											
1	Construction of Two Lane with Paved Shoulder from Kanderbera (NH-33) to Dumuhani (on Marine Drive way) Bypass Road From Ch. 0.00 To 7.722 KM. for the year 2014-15	7.72	13121.05	3647(S), dt. 13.10.2022	3352.43	05 SBD of 2014-15 Dt. 28.03.2015	100%	13415.77	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand	100%	27.09.2016
2	Improvement of Riding Quality Work of Chakradharpur- Toklo-Kuchai Road (Ch. 22.170 to Ch. 28.890) (Total Length 6.72 Km.) for the year 2022-23	6.72	475.01	letter No. 4259(S), dt. 22.11.2022	494.61	06 SBD of 2022-23 Dt. 14.02.2023	100%	493.75	M/s Chandel Construction, H.No. 16661, Road No.-12, Hill View Colony, Dimna, Jamshedpur, Jharkhand	100%	13.05.2023
3	Improvement of Riding Quality Work of Koplong-Gopidih Chowk-Barabamboo Road for the year 2021-22	23.04	1396.65	letter No.-- 3204(S), dt. 18.10.2021	1448.00	04 SBD of 2022-23 Dt. 28.07.2022	97%	1409.13	NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist-Seraikella-Kharsawan, Jharkhand	100%	27.01.2023
3	Seraikella-Kharsawan	37.48	14992.71		5295.04			15318.66			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan</p>											
1	<p>पथ प्रमंडल, चाईबासा अन्तर्गत (A) चाईबासा-सैतवा पथ के चैनेज 18+727 कि०मी० में अवस्थित लोकल नाला (B) चाईबासा-सैतवा पथ के चैनेज 21+335 कि०मी० में अवस्थित लोकल नाला (C) हाटगम्हारिया-बेनीसागर पथ भाया मझगाँव पथ के चैनेज 26+600 कि०मी० में अवस्थित लोकल नाला (D) हाटगम्हारिया-बेनीसागर पथ भाया मझगाँव पथ के चैनेज 31+900 कि०मी० में अवस्थित लोकल नाला पर उच्चस्तरीय पुल निर्माण कार्य।</p>	65.40	779.462	Lt No. 460(S), dt. 06.02.2023							

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	पथ प्रमंडल, चाईबासा अन्तर्गत (A) सिंहपोखारिया से जैतगढ़ भाया सिरिंगसिया-जगन्नाथपुर पथ के चैनेज 18+200 कि०मी० एवं चैनेज 34+500 कि०मी० में अवस्थित लोकल नालों पर उच्चस्तरीय सेतु निर्माण कार्य।	62.40	694.366	Lt No. 462(S), dt. 06.02.2023							
2	Chaibasa	127.8	1473.83		0.00			0.00			

Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay

1	CONSTRUCTION OF HL R.C.C BRIDGE IN MUSABANI-DUMARIA-ASTAKOWALI UP TO ORRISA BORDER. (19 NO BRIDGE) Ch.5.654, 7.358, 7.655, 9.413, 10.292, 12.710, 15.323, 17.093, 23.938, 24.310, 24.401, 32.650, 35.430, 34.146, 37.392, 38.258, 41.004, 42.011 & 43.927	0.653	3993.31	Letter No. 4265(S) Dt. 13.07.2016	4210.71	08.05.2017 & 22.03.2022 01 SBD of 2017-18	107.10	4509.50	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.	97%	31.03.2022
---	---	-------	---------	-----------------------------------	---------	--	--------	---------	---	-----	------------

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of HL Bridge over Swaranrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda -Govindpur in Year 2017-18		1366.88	4605(S) Dt. 09.08.2017	1011.00	22.02.2018 24SBD of 2017-18	29.19	295.09	M/s PINTU ENGINEERING CONSTRUCTION PRIVATE LIMITED, SARAIKELA.	27%	21.02.2020

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	(A) Construction of H.L. Bridge on Local Nala of Potka-Kudada Road at Ch. 10+400km, (B) Construction of H.L. Bridge on Local Nala of Begnadih-Potka Road at Ch. 5+852 km for the year 2022-23 (2nd Call)		611.01	Ltr.No.459(S), Dt. 06.02.2023	595.68757 25SBD of 2023-24, Dt. 28.11.2023	Ltr.NO. 1853(Encl.), Dt. 10.11.2023	#VALUE!	0.00	M/S MAA GAYATRI BUILDERS, VILLAGE - DARJIYA, PO : ROHILA, PS - BISHUNPURA GARHWA. JHARKHAND - 822128		27.08.2024

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of H.L. Bridge over Swarnrekha River in Sakchi to Mango Road including construction of Elevated Approaches towards Mango and Azad Basti in East Singhbhum District in the State of Jharkhand (Design Length = 2.8K.M) (EPC Mode) (2nd Call)	2.800	46100.03	Ltr.No.4131 (S), Dt. 14.11.2022				0.00			

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of high level Bridge at 29th km over baranala in Baliguma Sukhna basti (Barhi -Jamshedpur-Bahragora) road (Span 3x10.6 M) for the year 2023-24		332.49	Ltr.No.3861 (S), Dt.10.08.2023				0.00			

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur stn. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur	0.25	4404.95	Letter No. 2891(S) Dt. 21.09.2021 R/E Rs.	1829.12	14 SBD 2018-19, Dt. 11.10.2018	76.64	3373.52	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.	100	31.12.2022

6 Jamshedpur 56808.67 0.00 7050.83 0.00 8178.11

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

1	Construction of H.L. R.C.C. Bridge over Local Nala in 37th k.m. of Manjhgaon-Jainthgarh-Noamundi Road (MDR-184)		359.06	06.01.2023 57 (S)	362.81	01.11.2023 01 SBD/2023-24	0	0	M/s Maa Gayatri Builders Vill- Darjiya, P.O. Rohila Dist- Garhwa		30.04.2025
---	---	--	--------	----------------------	--------	---------------------------------	---	---	---	--	------------

1 Manoharpur 0.00 359.06 362.81 0.00

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Chaibasa Div : Seraikella-Kharsawan Name of EE-Sri Genesh Ram Hembrom</p>											
1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13	120	1219.12	2929(S), Dt. 13.06.2023	818.63	02 SBD of 2013-14 Dt. 21.05.2013	75%	766.43	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum	90%	20.11.2014
2	Construction of High Level Bridge Over Rajjama Nala at 15th Km. of Kharsawan-Rangamati Road (Including Approach Road)	33	319.92	3082(S), Dt. 05.10.2021	284.47	03 SBD of 2022-23 Dt. 29.04.2022	93%	265.10	M/s Sujit Kumar Singh, Qtr. No. - 18/1/15, Road No.-11, Adityapur-2, Seraikella-Kharsawan	100%	28.04.2023
3	Construction of High Level Bridge Over Bobonga River at Ch. 12.638th Km. of Rajnagar-Jugsalai Road (Including Approach Road)	32.40	481.51	3926(S), Dt. 05.10.2021							
3	Seraikella-Kharsawan		2020.55		1103.10			1031.52			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
1	Construction of High level Bridge in Asura to Balandia Road at CH - 14.85KM(2X16.0m)	33.24	148.158	7438(S) 15.10.12	378.81	19SBD 13-14 13.11.13			M/S Seth Kumar	100	12.11.14
	Construction of High level Bridge in Hatgamharia-Benisagar Road at CH-23.015 KM(3X16.0m)	49.84	187.163	1410(S) 22.02.13					M/S Seth Kumar	100	
Total		83.08	335.32		378.81			0.00			

Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay

NIL

0	Jamshedpur	0.00	0.00	0.00	0.00
---	------------	------	------	------	------

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

NIL

0	Manoharpur	0.00	0.00	0.00	0.00
---	------------	------	------	------	------

Circle : Chaibasa
Div : Seraikella-Kharsawan
Name of EE-Sri Genesh Ram Hembrom

1	(A) Construction of High Level Bridge Over Swarnarekha River at 8th Km. of Kandra-Chandil Road for the year 2015-16	216	1837.00	5804(S), Dt. 12.08.2015	1821.93	03 SBD of 2015-16 Dt. 08.12.2015	112%	2049.82	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur	100%	07.12.2017
	(B) Construction of Diversion in Swarnrekha River Near Manikui Bridge in 8th Km. of Kandra-Chandil Road				64.55	02 F2 of 2015-16 Dt. 29.10.2015	99%	63.78	Hare Lal Construction Company (P) Ltd.Dist-Seraikella-Kharsawan. Jharkhand	100%	02.12.2015
1	Seraikella-Kharsawan	216.00	0.00	1886.48	2113.60						

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa
Div : Chaibasa
Name of EE-Sri Raj Ranjan

Non-Plan Scheme 2023-24

1	JMP Chowk to Yashoda Cinema Chaibasa पथ का सतह नवीनीकरण कार्य।	1.615	75.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
2	चाईबासा कोकचो भरभरीया पथ के 2 कि०मी० में नाली निर्माण कार्य।		10.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	7.68	11F2of 2023-24 Dt-15.12.2023			M/s R.K. Construction Prop-Rakesh kumar,		12.02.2024
3	हाटगम्हरीया बेनीसागर पथ के 19 कि०मी० में गार्ड वाल निर्माण कार्य।		10.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	9.89	22F2 of 2023-24 Dt-11.01.2024			Prop- Avinash Kumar Sirka, S/O Sunil Kumar Sirka, Add.- Vill-Chimisai, P.O. Kheriyatangar, P.S. Manjhari, West Singhbhum, Jharkhand-833201.	10%	10.03.2024

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	असुरा-कुमारडुंगी भाया बलंडिया पथ के कि०मी० 10 एवं 11 में गार्ड वाल निर्माण कार्य।		30.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	26.83	19F2 of 2023-24 dt- 30.12.2023			D.K ConstructionProp-Deepak Kumar Priyadarshi, S/O Lalan Prasad Singh, Add.- New Colony Mity Building Tungri, Thana-sadar, West Singhbhum, Jharkhand- 833201.	60%	28.03.2024
5	चाईबासा एयरपोर्ट पथ के 2 कि०मी० में गार्ड वाल(4मी० उचाई) निर्माण कार्य।		16.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	15.72	20 F2 of 2023-24 dt			Mohamad Nasim, S/O Late Mohamad Mumtaz , Add.- Near Dhobi Talab Bari Bazar , Chaibasa, West Singhbhum,	10%	02.03.2024
6	सिंहपोखरिया से जौतगड़ पथ के कि०मी० 55+900 में नाली एवं क्रॉस नाली निर्माण कार्य।		8.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	6.71	12 F2 of 2023-24 dt 15.12.2023			M/s R.K. Construction Prop- Rakesh kumar, Add:- Deep Narayan Bhawan, Tupudana Hatia Dist. Ranchi	25%	12.02.2024
7	धनसारी-अंधारी परमसदा पथ के कि०मी० 17,18 म गार्ड वाल निर्माण कार्य।		10.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	9.98	5F2 Of 2023-24 Dt: 02.11.23			M/S D D Construction Enterprises, At- Amda, PO- Kundiadhar, PS- Kumardungi Dist- West Singhbhum, Jharkhand- 833214	100%	10.03.2024

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	चाईबासा सैतवा पथ के 15वे कि०मी० म पुलिया मरम्मत कार्य।		8.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	5.71	13 F2 of 2023-24 dt 16.12.2023			M/s R.K. Construction Prop-Rakesh kumar, Add:- Deep Narayan Bhawan, Tupudana Hatia Dist. Ranchi	4%	13.02.2024
9	चाईबासा-बाईपास पथ के फ्लेक निर्माण कार्य। पथ की कुल लम्बाई 4.2 कि०मी०		8.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	7.93	17 F2 of 2023-24 dt 22.12.2023			Niraj Kumar Singh, Add.- Subhash Chowk Tungri Chaibasa, West Singhbhum, Jharkhand-833201	100%	20.01.2024
10	रेलवे क्रोसिंग से बड़ाचिरु पथ के कि०मी० 1 में नाली निर्माण कार्य।		25.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	21.20	15 F2 of 2023-24 dt			Dhananjay Kumar singh , Add-Anand Vihar,Kadru Po. Doranda, Ps.Argora Ranchi Jharkhand 834002		17.02.2024
11	चाईबासा-बाईपास पथ में नाली निर्माण सोकपीट सहित कार्य।		10.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	9.73	9F2 Of 2023-24 Dt: 30.11.2023			M/S Abhijeet Enterprises, Add.- Burudih, Kharsawan Dist-Seraikela-Kharsawan, (Jharkhand) PIN-834003	100%	28.01.2024
12	चाईबासा अवर प्रमण्डल के सरकारी आवास का मरम्मती कार्य।		15.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	14.91	10F2 Of 2023-24 Dt: 30.11.2023			M/S Sumant Agarwal, Add.-At-Mahulsai Road Near Shidheshwar Mandir, Chaibasa, West Singhbhum, Jharkhand-833201	60%	27.02.2024

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	अधीक्षण अभियंता, पथ निर्माण विभाग, पथ अंचल, चाईबासा का कार्यालय भवन एवं प्रमण्डलीय कार्यालय भवन में साज सज्जा एवं उपस्कर		3.50	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	3.46	8F2 Of 2023-24 Dt: 30.11.2023		100%	Niraj Kumar Singh, Add.- Subhash Chowk Tungri Chaibasa	100%	14.12.2023
14	चाईबासा रेलवे क्रॉसिंग (NH220) से बड़ाचिरु भाया आचु-अमीता-डिलयामिर्चा पथ के कि०मी० 1 में क्षतिग्रस्त हाफ गैन्ट्री का मरम्मती कार्य।		5.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	3.06	14 F2 of 2023-24 Dt 16.12.2023			M/s R.K. Construction Prop- Rakesh kumar, Add:- Deep Narayan Bhawan, Tupudana Hatia Dist. Ranchi	100%	14.01.2024
15	मझगाँव अवर प्रमण्डल अन्तर्गत विभिन्न पथों में सड़क सुरक्षा का कार्य।		10.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
16	जगन्नाथपुर अवर प्रमण्डल अन्तर्गत विभिन्न पथों में सड़क सुरक्षा का कार्य।		15.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
17	चाईबासा अवर प्रमण्डल अन्तर्गत विभिन्न पथों में सड़क सुरक्षा का कार्य।		15.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
18	असुरा-कुमारडुंगी पथ के कि०मी० 21, 22 के जॉर्गीबुरु घाटी एवं तांतनगर-मझगाँव पथ के कि०मी० 36 से 38 भागाबिल्ला घाटी में स्ट्रीट लाईट का कार्य।		5.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023	5.00	18 F2 of 2023-24 Dt 30.12.2023			WAKIL KHAN Add:- New Colony, Hind Chowk, Bari Bazar, Chaibasa, West Singhbhum, Jharkhand- 8333201	100%	28.01.2024
Spill Over Taken in 2023-24 (Non-Plan Scheme 2022-23)											
1	होबालकाण्ड-खैरपाल पथ के कि०मी० 0 से 7.06 में साधारण मरम्मति कार्य।		21.00		20.97	12.11.22/ 03 F2 2022-23	20.94	99.88	Abhinash Kumar Sirka Add- vill Kheriya Tangar PS- Manjhari West Singhbhuum Riddhi	100	26.12.22
2	CKP डाक बंगला का क्षतिग्रस्त Boundary Wall डाक बंगला Caretaker आवास एवं Driver Room इत्यादि का मरम्मति एवं रंग-रोगन कार्य।		15.00		14.86	13.12.2022/12 F2 2022-23	14.81	99.66	Enterprises, Prop- Uday Kumar Jaiswal, S/O- Amar Singh	100	26.01.23

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	हादगन्धारिया आई० बी० का Boundary Wall जँचा करने, गोडाउन मरम्ति एवं सेनेद्री कार्य।		15.00	EIC Lt. No3457(S) dt.22.09.2022	14.99	07.12.2022/ 08 F2 2022-23	14.98	99.91	Mohammad Nasim, Near Dhebi Talab, Bari	100	20.01.23
4	जँतगढ़ डाक बंगला Boundary Wall जँचा करने, Repair एवं रंग-रोगन कार्य।		10.00		8.07	13.12.2022/ 10 F2 2022-23	8.06	99.86	Ishanavi Enterprises, Prop-Gunjan Nanda, Add.- Subhash Chowk, Tungri, Chaibasa, West Singhbhum	100	26.01.2023
5	चाईबासा रेलवे क्रॉसिंग (NH220) से बडाचिरु भाया आबु - अमीता - डिलीयाभिर्चा पथ के कि०मी० 1 एवं 3 में क्षतिग्रस्त हाफ गैन्ट्री का मरम्ति कार्य।		4.00		3.71	13.12.2022/14 F2 2022-23	3.71	100.00	M/S J K Construction, Prop- Niraj Kant Thakur Add.- House No.- 282 Chitragupt Nagar Near Block Office, Gamharia, Dist- Seraikella-Kharsawan	100	11.01.2023
7	भोया पान्डरासाली पथ का सतही नवीकरण कार्य।		145.00		144.98	21.09.2023 03/F2 2023-24			M/S Harelal Construction Co	100%	19.11.2023
8	असुरा-कुमारडुन्गी भाया बलाडिया पथ के कि०मी० 0 से 38.65 में साधारण मरम्ती कार्य		98.00		91.53	21.09.2023 04/F2 2023-24	91.53	100	Kiran Construction and Infrastructure Pvt. Ltd.	100%	19.11.2023
9	असुरा-कुमारडुन्गी भाया बलाडिया पथ के 15वे कि०मी० के गुडा में अवस्थित उच्च स्तरीय पुल के एप्रोच के चारो साईड में RCC Guard Wall निर्माण कार्य।		98.00		94.59	18.08.2023 01/F2 2023-24			M/S Chandra Prakash	40%	16.10.2023
11	जुबली तालाब से बान्धपारा रेलवे क्रॉसिंग तक सतह नवीकरण कार्य।		10.00	9.57	06.12.2021/14F2 of 2021-22	9.34	97.53	Akriti Construction vill-Narsanda PS-	100%	14.01.2022	

VIVEKADHIN**VIVEKADHIN**

1	Comparative Statement for Emergent Repair of HL Bridge Railing in Ch 20+175 and Maintainance of Shoulder in Km 20 and 21			EICEIC Lt. No3037(S) dt.19.06.2023	2.49	28.08.2023/02 F2 of 2023-24		100%	Prop- Niraj Kumar Singh, S/O Sambhu Singh,	100%	03.09.2023
2	Emergent Work of Bridge Railing, RCC Crash Barrier, Culver abd Km Post Painting in Sikursai-Kursi-Bandhdih-Chandankeri Under Vivekadhin				2.49	06.01.2024 21 F2 of 2023-24			Prop- Wakil Khan, S/O Zahir Khan, Add.- New	100%	08.01.2024
3	Emergent Work of Pot Patch in 2nd KM, Jhari Cutting and and maintenance of Shoulder in Bandpara to Sikursai Road and Hata Road		30.00		2.48	19.01.2024 24 F2 of 2023-24			Prop- M/s Jai Ganasha Construction,	100%	01.02.2024

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Emergent Work of Bush Cutting and Shoulder Maintainance in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road From Km 27.00 to				2.45	12.01.2024 23 F2 of 2023-24			Prop- Niraj Kumar Singh, S/O Sambhu Singh,	100%	18.01.2024
5	Emergent Work of Patch Repair in 5th Km in Sikursai-Kursi-Bandhdih-Chandankeri Road Under Vivekadhin Scheme for the Year 2023-24				2.49	29.01.2024 26 F2 of 2023-24			Prop- Mohamad Nasim, S/O Late Mohamad	100%	11.02.2024
	बैपड़	1.62	724.50		563.49			163.36			
	Chaibasa	1.62	694.50		551.08			163.36			

Circle : Chaibasa
Div : Jamshedpur
Name of EE-Sri Dipak Sahay

SPILL OVER

1	CONSTRUCTION OF 2.00 M HIGH GUARD WALL AT 3RD KM (NEAR CURVE & POND) IN HALDIPOKHAR -KOWALI ROAD FOR THE YEAR 2022-23 (NON PLAN)		35.00	Letter No.3457(S), Dt. 22.09.2022	34.97	30 F2 - /2022-23 Dt. 27.02.2023	24.80	75.00	Ajay Kumar Mishra,18A, Sundarpur, PO+PS-Seraikella, Dist. Seraikella-Kharsawan, Jharkhand	85%	12.04.2023
2	ORDINARY REPAIR WORK OF JADUGODA-SUNDARNAGAR ROAD (L-19.075 KM) UNDER RCD ROAD DIVISION JAMSHEDPUR (YEAR-2022-23 NON PLAN)		48.00	Letter No.3457(S), Dt. 22.09.2022	47.93	31 F2 - /2022-23 Dt. 27.02.2023	47.85	100.00	Dubey Enterprises, C/8, Bhusan Nagar, Birsa Nagar Baridih, Jamshedpur	100%	12.04.2023
3	Repair work in Damaged PCC road stretches in Patamda-Boram-Raghunathpur Road under OR in F.Y. 2022-23 (Non plan head)		195.00	Letter No.3457(S), Dt. 22.09.2022	149.16	09 F2 of 2022-23 20.09.2023	149.16		Jairaj Earthmovers & Construction Pvt. Ltd., Aditaypur, HIG 196, New Housing Colony, Near Sarita Cinema, Aditaypur, Saraikela-	100%	19.11.2023

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	धालभूमगढ चाकुलिया बेन्द पथ के चाकुलिया बाजार भाग (बिरसा चौक) में सडक सुरक्षा एवं जल निकासी हेतु नाली निर्माण ।		115.00	Ltr.No.226(S) Dt. 25.01.2022	114.23	29F2 2021-22 Dt. 30.03.2022	50.00		Manoj Kumar Agarwal, H.No.60, Purana Bazar, Near Hanuman Mandir, P.O.+P.S. Chakulia, East Singhbhum	70%	13.05.22
4	Jamshedpur	0.00	393.00		346.29		271.81				

NON PLAN

1	ORDINARY REPAIR JAMSHEDPUR-HATA ROAD (SH-06) TOTAL LENGTH -18.545 KM	18.55	25.00	Letter No.4009(S), Dt. 18.08.2023	21.47	19 F2 2023-24 Dt. 03.11.2023	0.00		Shree Balaji Enterprises, Ashiana Housing Complex , Flat No. -411, Adityapur,- 831013	100%	03.11.2023 31.01.2024
2	ORDINARY REPAIR OF TELCO DHOBIGHAT TO BARBANKI ROAD (L-7.8 KM)	7.80	20.00	Letter No.4009(S), Dt. 18.08.2023	18.19	15 F2 2023-24 Dt. 01.11.2023	0.00		M/s Anishk Enterprises, Road No. 3, New Subhas Colony, Sanjay Path, Dimna Road Mango , Jamshedpur	100%	01.11.2023 29.01.2024
3	ORDINARY REPAIR AND CONSTRUCTION OF GUARD WALL IN GALUDIH NARSINGHPUR ROAD (L-14.48 KM)	14.48	25.00	Letter No.4009(S), Dt. 18.08.2023	20.60	12 F2 of 2023-24 Dt. 01.11.2023	0.00		M/s Anishk Enterprises, Road No. 3, New Subhas Colony, Sanjay Path, Dimna Road Mango , Jamshedpur	100%	01.11.2023 29.01.2024
4	ORDINARY REPAIR OF CHAKULIA-MATIHANI ROAD (L-27.60 KM)	27.60	50.00	Letter No.4009(S), Dt. 18.08.2023	49.89	30 F2 of 2023-24 Dt. 11.12.2023	0.00		Khagendra Kumar, H/No.283, Road No.09, Aditaypur, Saraikela-Kharswan	10%	11.12.2023 09.03.2024

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	ORDINARY REPAIR WORK OF BAHRAGODA TO MORTEL CHOWK-SIRISTA CHOWK (L-3.4 KM) .FY-2023-24 (2ND CALL)	3.40	25.00	Letter No.4009(S), Dt. 18.08.2023	24.39	29 F2 2023-24 Dt. 06.12.2023	0.00		Bibhuti Bhusan Maity, 1H.No.83, P.O. Mouda, Bahragora, East Singhbhum	10%	06.12.2023 05.03.2024
6	ORDINARY REPAIR AND ROAD SAFETY WORK HALDIPOKHAR-KOWALI ROAD (L-12.00KM)	12.00	10.00	Letter No.4009(S), Dt. 18.08.2023	9.65	24 F2 2023-24 Dt. 09.11.2023	0.00		M/s Ranjit Kumar Singh, C-306, B-Block, Pardesipara Sonari, Jamshedpur, Jharkhand - 831011	100%	09.11.2023 08.12.2023
7	ROAD SAFETY WORK OF JAMSHEDPUR-HATA ROAD (SH-06) L-18.545 KM)	18.55	15.00	Letter No.4009(S), Dt. 18.08.2023	10.62	17 F2 2023-24 Dt. 01.11.2023	0.00		Sri Sai Engineering, Ward No- 02, Behind Mousibari Main Road Seraikella	100%	01.11.2023 15.12.2023
8	REPAIRING OF HALF GANTRY AND SIGNAGE BOARD OF HATA-MUSABANI ROAD (L-44.30 KM)	44.30	12.00	Letter No.4009(S), Dt. 18.08.2023	9.01	18 F2 of 2023-24 Dt. 01.11.2023	0.00		M/s Jai Ganesh Construction, House No. 282, Chitragupt Colony, Gamharia	100%	01.11.2023 15.12.2023
9	ORDINARY REPAIR OF KHAMAHAL-JADUGORA ROAD FROM KM. 9 TO 24TH KM (L-24.67 KM)	24.67	15.00	Letter No.4009(S), Dt. 18.08.2023	13.06	21 F2 2023-24 Dt. 03.11.2023	0.00		Sri Sai Engineering, Ward No- 02, Behind Mousibari Main Road Seraikella	100%	03.11.2023 17.12.2023
10	FITTING OF CRASH BARRIER 18TH KM IN PATAMDA -BORAM -RAGHUNATHPUR ROAD NEAR POND .FOR THE YEAR 2023-24		24.00	Letter No.4009(S), Dt. 18.08.2023	22.80	10 F2 2023-24 Dt. 16.10.2023	22.79905	100%	M/s Bhagmati Construction, Block No.283/2/3, Road No.-09, Aditaypur-2, Jamshedpur	100%	16.10.2023 13.01.2024

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	ORDINARY REPAIR WORK OF NARSINGHGARH-GHAGARA ROAD (L-13.825 KM) .FY-2023-24	13.83	10.00	Letter No.4009(S), Dt. 18.08.2023	9.99	13 F2 2023-24 Dt. 01.11.2023	0.00		M/s R.C. Construction, Navrang Market, Jadugora, Dist. East Singhbhum, Jharkhand	100%	01.11.2023 30.11.2023
12	ORDINARY REPAIR WORK OF KOKPADA-BALIDUMA ROAD		10.00	Letter No.4009(S), Dt. 18.08.2023	9.84	22 F2 of 2023-24 Dt. 08.11.2023	0.00		Prem Kumar, Mouza Tranga P.o.+P.s-Chakulia East Singhbhum,Jhark hand -832301	30%	08.11.2023 07.12.2023
13	ORDINARY REPAIR WORK OF DIMNA MAIN ROAD TO DPS SCHOOL NH-33 ROAD		20.00	Letter No.4009(S), Dt. 18.08.2023	17.48	20 F2 of 2023-24 Dt. 03.11.2023	0.00		Shree Balaji Enterprises, Ashiana Housing Complex , Flat No. -411, Adityapur,- 831013	100%	03.11.2023 31.01.2024
14	ORDINARY REPAIR SIGNAGE AND CRASS BARRIER WORK OF BEGNADIH-POTKA		20.00	Letter No.4009(S), Dt. 18.08.2023	19.91	14 F2 2023-24 Dt.01.11.2023	0.00		Dubey Enterprises, C/8, Bhusan Nagar, Birsa Nagar Baridih, Jamshedpur	100%	01.11.2023 29.01.2024
15	CONSTRUCTIO AND REPAIRING WORK OF KERUKOCHA (NH-33) TO BENGAL BORDER VIA BIRSA CHOUK SIMDIH SHANTINAGAR ROAD IN 18TH KM.		10.00	Letter No.4009(S), Dt. 18.08.2023	8.93	23 F2 OF 2023-24 Dt. 08.11.2023	0.00		Prem Kumar, Mouza Tranga P.o.+P.s-Chakulia East Singhbhum,Jhark hand -832301	30%	08.11.2023 07.12.2023
16	CONSTRUCTION OF DRAIN IN SIDE OF ROB JUGSALAI IN 325 M		25.00	Letter No.4009(S), Dt. 18.08.2023	20.00	16 F2 OF 2023-24 DT. 01.11.2023	0.00		M/s Sunidhi Construction , Harharguttu , Near Yogi Hotal Jamshedpur	100%	01.11.2023 29.01.2024
17	RENOVATION AND SAAJ-SAJJA WORK OF DIVISIONAL OFFICE JAMSHEDPUR		25.00	Letter No.4009(S), Dt. 18.08.2023	24.95	27 F2 OF 2023-24 DT. 05.12.2023	0.00		Bala Pd. Duby, 58, Block, Teachers colony, Bhalubasa, Jamshedpur	60%	05.12.2023 03.03.2024

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	ORDINARY REPAIR OF AND SAAJ-SAJJA WORK OF INSPECTION BANGLOW ROAD DIVISION JAMSHEDPUR		25.00	Letter No.4009(S), Dt. 18.08.2023	24.97	28 F2 OF 2023-24 DT. 05.12.2023	0.00		Dubey Enterprises, C/8, Bhusan Nagar, Birsa Nagar Baridih, Jamshedpur	60%	05.12.2023 03.03.2024
19	ORDINARY REPAIR OF SUB DIVISIONAL OFFICE OF JAMSHEDPUR		10.00	Letter No.4009(S), Dt. 18.08.2023	9.97	31F2 OF 2023-24 Dt 18.12.23	0.00		Tara Chand 10 Refugee Colony	60%	18.12.2023 16.03.2024
20	REPAIR WORK OF SLAB, SAAJ-SAJJA, SOUCHLAY OF HALUDBANI I.B. UNDER ROAD SUB DIVISION, PATAMDA		5.00	Letter No.4009(S), Dt. 18.08.2023	4.10	26 F2 of 2023-24 02.12.2023	0.00		M/s Bhagmati Construction, Block No.283/2/3, Road No.-09, Aditaypur-2, Jamshedpur	100%	02.12.2023 30.01.2024
20	Jamshedpur Non Plan	185.17	381.00		349.81		22.80				

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

1	Construction of Guard Wall in Gua-Salai (k.m. 0.00 to k.m.11.00) (MDR-189) Road Under Non Plan Head For Financial Year 2022-23.		20.00	3457 (S) 22.09.2022	19.95	05 F2/2022-23 16.01.2023	14.66	75	Sri Sai Infrastructure, Manoharpur	100.00	15.03.2023
2	Ordinary Repair Work of I.B. Building in Noamundi Sub-Division Office Campus Under Non-Plan Head for the Financial Year of 2022-23.		10.00	3457 (S) 22.09.2022	8.53	10 F2/2022-23 22.02.2023	8.47	100	Wakil Khan, Chaibasa	100.00	21.04.2023
3	Installation of Full Gantry in 58th km of Majhgaon-Jaintgarh-Noamundi Road (MDR-184) Under Non Plan Head for Financial Year 2022-23.		18.00	3457 (S) 22.09.2022	13.68	11 F2/2022-23 22.02.2023	13.68	100	Sri. Shiv Kumar Gupta, Manoharpur	100.00	19.02.2023
4	Supplying and installation of Solar Traffic Blinker on the Junctions of main road with other road under Road Safety for the year 2022-23. (Banjikusum-Toklo road, Undhan-Dhanapali Road, Sonua-Gudri Road and Manoharpur-Jaraikele Road)		3.00	3457 (S) 22.09.2022	1.41	14 F2/2022-23 13.03.2023	1.41	100	Sri. Ravi Kumar Singh, Manoharpur	100.00	19.03.2023

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Supplying and Installation of Solar Traffic Blinker on the junctions of Main road with other road under Road Safety For the year 2022-23. (Chakradharpur-Toklo-Kuchai Road and Chakradharpur-Kharsawan Road)			22.07.2022	1.58	13 F2/2022-23 03.03.2023	1.58	100	Sri. Shiv Kumar Gupta, Manoharpur	100.00	09.03.2023
6	Construction of Guard Wall in 44th, 46th and 53rd k.m. and Drain in 59th k.m. of Manjhgaon-Jainthgarh-Noamundi (k.m. 30.00 to k.m.58.20) (MDR-184) Road Under Non Plan Head For Financial Year 2022-23.		70.00	3457 (S) 22.09.2022	61.30	16 F2/2022-23 31.03.2023	61.29	100	Sri. Pankaj Kumar Singh, Anand Nagar, Near DAV School, Hehal, Ranchi	100.00	30.06.2023
6	Manoharpur	0.00	121.00		106.45		101.10				

Circle : Chaibasa

Div : Seraikella-Kharsawan

Name of EE-Sri Genesh Ram Hembrom

SPILL OVER

1	Replacement of Culvert (1.5Mx1.5M) in 26th Km. of Chakradharpur-Toklo-Kuchai Road Under Non Plan Head for the Year 2022-23		12.00	3566(S) Dt. 24.07.2023	12.00	10.01.2023	10.47	87%	M/S BASANTI GAGRAI, 31, GAON-LOSO DIKI, PS-KHARSAWAN, LOSO DIKI, DIST-SERAIKELLA-KHARSAWAN, PIN-833102	100%	09.04.2023
2	Improvement Work of Kharsawan Chowk Under Non Plan Head for the year 2022-23		80.00	3566(S) Dt. 24.07.2023	79.93	28.02.2023	78.85	99%	M/S BASANTI GAGRAI, 31, GAON-LOSO DIKI, PS-KHARSAWAN, LOSO DIKI, DIST-SERAIKELLA-KHARSAWAN, PIN-833102	100%	27.05.2023

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of 4 nos. Half Gantry in Gamhariya-Gajiyaghat (Dajiyaghat)-Govindpur Road (Total Length: 26.16 Km) Non-Plan Head for the year 2022-23		26.00	3566(S) Dt. 24.07.2023	25.76	16.03.2023	25.65	100%	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand	100%	15.05.2023
4	Construction of Overhead Half Gantry at Titirbila Tangrani Via Kolabaria Road Under Non Plan Head for the Year 2022-23		6.50	3566(S) Dt. 24.07.2023	3.77	25.01.2023	3.75	100%	JAI MATA DI ASSOCIATES S/O-BRAJENDRA KUMAR PATTANAYAK,	100%	24.03.2023
5	Construction of 02 Nos. Full Gantry at Rangamati Tikar Road under Non-Plan Head for the year 2022-23		34.00	3566(S) Dt. 24.07.2023	34.00	03.08.2023			Nityanand Pathak, Vill, Po-Torelawa, PS-Kharaundhi, Dist-Garhwa, Jharkhand		02.10.2023

NON PLAN

1	Emergent Maintenance and Flank repair Work in Titirbila-Tangrani Via Kolabardia Road (Total Length 11.80 Km.) under Vivekhadhin Fund for the year 2023-24	11.80		113(S)A, Dt 03.07.2023	2.49	02 F2 of 2023-24	2.49	100%	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara,	100%	10.08.2023
2	Emergent Maintenance and Flank Repair Work in Kharsawan-Kuchai-Dalbhanga Road from Km. 0.00 to Km. 14.00 under Vivkhadhin Fund for the year 2023-24	28.00		113(S)A, Dt 03.07.2023	2.49	03 F2 of 2023-24	2.48	100%	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara,	100%	28.09.2023

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Emergent Repair Work of Kandra-Khunti-Ichagarh Road from Km. 21.100 to Km. 30.00 (Total Length 8.90 Km.) under Vivkhadin Fund for the year 2023-24	8.90	30.00	113(S)A, Dt 03.07.2023	2.49	04 F2 of 2023-24	2.49	100%	KHAGENDRA KUMAR H.NO. 283/2/3, ROAD NO. 09, ADITYAPUR-2, POST-ADITYAPUR, DIST-SERAIKELLA- KHARSAWAN, JHARKHAND, PIN- 831013	100%	05.11.2023
4	Emergent Repair Work of Kandra-Chandil Road (Length 6.33 Km.) under Vivkhadin Fund for the year 2023-24	6.33		113(S)A, Dt 03.07.2023	2.47	05 F2 of 2023-24	2.45	100%	M/s J.K. Construction Gamhariya, Dist- Seraikella- Kharsawan,	100%	27.11.2023
5	Ordinary Repair work in Adardih (NH-32) to Milan Chowk (MDR-25) Road from Km. 0.00 to Km. 32.10 Under Non Plan Head for the Year 2023-24.	32.10	40.00	4009(S)A, Dt 18.08.2023	39.50	09 F2 of 2023-24 05.12.2023			GAURAV KUMAR MISHRA S/O- SANTOSH KUMAR MISHRA, BHAWANIPUR, TUPUDANA, HATIA, RANCHI, JHARKHAND, PIN- 834003	10%	04.03.2024
6	Ordinary Repair work in Adityapur-Kandra Main road (Gamharia Cinema Hall) to Sapra via Bhurkadih, hathiyadih to Bhatiya Toll Bridge road from Km. 0.00 to Km. 09.250 under Non-Plan Head for year of 2023-24	9.25	15.00	4009(S)A, Dt 18.08.2023	15.00	08 F2 of 2023-24 04.12.2023			M/S VIJAY ENTERPRISES, S/O- SURESH MAHATO, VILL-CHANGUA, PO+PS-RAJNAGAR,	10%	03.03.2024
7	Ordinary Repair work in Titirbila-Tangrani Via Kolabardia Road from Km. 0.00 to Km. 11.80 under Non-Plan Head for year of 2023-24	11.80	15.00	4009(S)A, Dt 18.08.2023	14.77	18 F2 of 2023-24 20.12.2023			JAMSHEDPUR GROUP, BLOCK- GAMHARIA, DHATKIDIH, NEAR HARI MANDIR, DUDRA, GAMHARIA, DIST- SERAIKELLA- KHARSAWAN, JHARKHAND, PIN- 831002		19.03.2024

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary Repair work in Gamhariya-Dajiyaghat (Ganjiaghat)-Govindpur road from Km. 0.00 to Km. 26.160 under Non- Plan Head for the year 2023-24.	26.16	20.00	4009(S)A, Dt 18.08.2023	18.25	06 F2 of 2023-24 01.12.2023			DUBEY ENTERPRISES, C/8 BHUSHAN NAGAR, BIRSA NAGAR, BARIDIH, JAMSHEDPUR DIST-EAST SINGHBHUM		29.02.2024
9	Ordinary Repair work in Seraikella-Stadium Road from Km. 0.00 to Km. 0.720 under Non- Plan Head for the year 2023-24	0.72	10.00	113(S)A, Dt 03.07.2023	10.00	28 F2 of 2023-24 29.01.2024			M/S MAA CONSTRUCTION, SHISHU MANDIR		28.03.2024
10	Special Repair work in Amda Missing Link Road from Km. 0.00 to Km. 1.995 Under Non Plan Head for the Year 2023-24	1.995	50.00	113(S)A, Dt 03.07.2023					M/S BASANTI GAGRAI, 31, GAON-LOSO DIKI, PS-		
11	Ordinary Repair work in Seraikella-Kharsawan Road from Km. 0.00 to Km. 14.93 under Non-Plan Head for the year 2023-24	14.93	20.00	4009(S)A, Dt 18.08.2023	17.29	21 F2 of 2023-24 28.12.2023			BALA PRASAD DUBEY, S/O-RAM PRASAD, 58 B		27.03.2024
12	Ordinary Repair work in Kharsawan-Kuchai-Dalbhang Road from Km. 0.00 to Km. 28.00 under Non- Plan Head for the year 2023-24	28.00	15.00	4009(S)A, Dt 18.08.2023	17.96	16 F2 of 2023-24 14.12.2023			MAA DURGA ENTERPRISES, S/O-DILIP SHANKAR		13.03.2024
13	Ordinary Repair work in Kanderbera-Dumuhani Road from Km. 0.00 to Km. 7.722 Under Non Plan Head for the Year 2023-24	7.722	30.00	4009(S)A, Dt 18.08.2023	29.99	07 F2 of 2023-24 09.11.2023			KHAGENDRA KUMAR H.NO. 283/2/3, ROAD NO. 09, ADITYAPUR-2, POST-ADITYAPUR, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND, PIN-831013	100%	08.02.2024
14	Ordinary Repair work in Kharsawan Inspection Bunglow under Non- Plan Head for the year 2023-24		25.00	4009(S)A, Dt 18.08.2023	24.90	22 F2 of 2023-24 28.12.2023			M/S ABHIJEET ENTERPRISES, CO-ASHOK PRASAD SAHDEO, BURUDI, DIST-SERAIKELLA-KHARSAWAN, PIN-833220, JHARKHAND		27.03.2024

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Repair work in Divisional office and Sub-Divisional Office Under Non Plan Head for the Year 2023-24		10.00	4009(S)A, Dt 18.08.2023	7.17	10 F2 of 2023-24 05.12.2023			M/S SAMEEP KUMAR RAUT, AT+PO-RAJNAGAR, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND		04.02.2024
16	Repair and Maintenance work of Assistant Engineer Residence under Non- Plan Head for the year 2023-24		20.00	4009(S)A, Dt 18.08.2023	12.88	23 F2 of 2023-24 28.12.2023			SAI CONSTRUCTION S/O-TAPAN KUMAR BAGCHI NEAR POLICE STATION, 221, INDRATANDI, WARD NO. 02,SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN JHARKHAND PIN-833219		27.03.2024
17	Construction Work of 50m Retaining Wall in Rangamati-Tikar Road Under Non Plan Head for the Year 2023-24		15.00	4009(S)A, Dt 18.08.2023	11.00	14 F2 of 2023-24 09.12.2023			M/S SANJEET KUMAR ANURAG PALACE, D-4, BLOCK-A, KISHOR GANJ, ROAD NO. 01,RANCHI-834001, JHARKHAND		08.03.2024
18	Construction Work of 50m RCC Retaining Wall in Kharsawan Town Road Under Non Plan Head for the Year 2023-24		25.00	113(S)A, Dt 03.07.2023	24.89	20 F2 of 2023-24 28.12.2023			AJAY KUMAR SAMAD, PANCHAYAT-SIMLA, THANA-KHARSAWAN, VILL-JARAKA TOLA AMDA, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND		27.03.2024

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Construction Work of Kilometere Post in Diiferent Roads Under Non Plan Head for the Year 2023-24		30.00	113(S)A, Dt 03.07.2023	19.08	24 F2 of 2023-24 29.12.2023			AJAY KUMAR MISHRA, PO+PS-SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN JHARKHAND PIN-833219		28.03.2024
20	500m Crash Barrier Work in Dalma Hill Top Road under Non-Plan Head for the year 2023-24.		20.00	4009(S)A, Dt 18.08.2023	13.00	26 F2 of 2023-24 18.01.2024			M/S TEEKA RAM MAHATO, HOUSE NO. 27 H. ROAD ADITYAPUR BASTI, ADITYAPUR DIST-SERAIKELLA-KHARSAWAN		17.03.2024
21	200m Crash Barrier Work in Seraikella-Kharsawan Road under Non- Plan Head for the year 2023-24		8.00	4009(S)A, Dt 18.08.2023	5.20	12 F2 of 2023-24 08.12.2023			M/S SIDHARTHA SHANKAR SINGHDEO S/O-PRATAP NARAYAN SINGHDEO, NUA PAKA NO. 02, WARD NO. 08, PO+PS-SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND		07.02.2024
22	500m Crash Barrier Work in Rangamati-Tikar Road under Non- Plan Head for the year 2023-24.		20.00	4009(S)A, Dt 18.08.2023	13.00				M/S MAA SANTOSHI ENTERPRISES PANCHAYAT-GEGERULI, BARA KUNA BERA KEND MUNDI, DIST-SERAIKELLA-KHARSAWAN, PIN-831002		

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	Construction of 01 No. Half Gantry in Raghunathpur-Bodam-Potamda Road under Non- Plan Head for the year 2023-24		7.50	4009(S)A, Dt 18.08.2023	4.31	17 F2 of 2023-24 18.12.2023			ARVIND KUMAR SARVESHWARI NAGAR, NEAR SHIV MANDIR, ITKI ROAD, BAJRA, RANCHI, JHARKHAND-834005		17.02.2024
24	Construction of 2 no. Half Gantry in Seraikella-Udaipur-Adityapur Industrial Area Road under Non- Plan Head for the year 2023-24		16.00	4009(S)A, Dt 18.08.2023	9.32	15 F2 of 2023-24 09.12.2023			M/S SANJEET KUMAR ANURAG PALACE, D-4, BLOCK-A, KISHOR GANJ, ROAD NO. 01,RANCHI-834001, JHARKHAND		08.02.2024
25	Construction of 01 No. Half Gantry in Seraikella Stadium Road under Non- Plan Head for the year 2023-24		7.00	4009(S)A, Dt 18.08.2023	4.03	13 F2 of 2023-24 09.12.2023			M/S SANJEET KUMAR ANURAG PALACE, D-4, BLOCK-A, KISHOR GANJ, ROAD NO. 01,RANCHI-834001, JHARKHAND		08.02.2024
26	Emergent Repair Work of Kandra-Chandil Road (Length 6.33 Km.) under Vivekadhin Head for the year 2023-24				2.46	11 F2 of 2023-24 05.12.2023	2.44157	100%	M/s Bhagmati Construction Adityapur, Seraikella-Kharsawan, Jharkhand	100%	11.12.2023
27	Emergent Repair Work of Raghunathpur-Bodam Road (Length 8.80 Km.) under Vivekadhin Head for the year 2023-24	8.80			2.47	05 F2 of 2023-24 21.11.2023	2.45254	100%	M/s J.K. Construction Gamhariya, Dist-Seraikella-Kharsawan, Jharkhand	100%	27.11.2023

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
28	Flank repair and Jungle Clearing Work of Part Portion (Length 5.50 Km.) of Ukri-Aakarshini-Gondpur Road under Vivekadhin Fund for the year 2023-24				2.49	19 F2 of 2023-24 20.12.2023	2.48531	100%	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand	100%	11.12.2023
29	EMERGENT BUSH CUTTING AND FLANK REPAIR WORK IN PART PORTION (FROM KM. 0.00 TO KM. 6.00) OF CHAKRADHARPUR-KHARSAWAN ROAD UNDER VIVEKADHIN HEAD FOR THE YEAR 2023-24	6.00	-	-	2.45	27 F2 of 2023-24 10.01.2024	2.35326	100%	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand	100%	16.01.2024
30	EMERGENT MAINTENANCE AND FLANK REPAIR WORK IN PART PORTION (6.00 KM) OF CHAKRADHARPUR-KHARSAWAN ROAD UNDER VIVEKADHIN FUND FOR THE YEAR 2023-24	6.00	-	-	2.48	25 F2 of 2023-24 29.12.2023	2.47887	100%	M/S SAURAV KUMAR SAHU WARD NO.02, INDRATANDI, DHARMSALA ROAD, POST P.S.SERAIKELLA, DISTSERAIKELLAKH ARSAWAN, JHARKHAND	100%	04.01.2024
30	Saraikela-Kharawan	208.51	607.00		489.29		140.84				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-CRF)

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Chaibasa											
Div:- Jamshedpur											
Name of EE-Sri Dipak Sahay											
1	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) (Job No.CRF-JHR-2017-18/49)	14.725	4083.00	RW/NH-28014/2/2017/JHR/P-8,New Delhi the 28.08.2017	3452.20	04 SBD/2018-19 Dt. 25.05.2018	80.93	2765.25	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur	100%	24.11.19
2	Construction of Bhuiya-Sinan to Susni via Hathi Kheda Road length-22.445 km (JOB no. CRF-JHR-2022-23-58)	22.445	7351.57	Ref no. 659(S)WE dt. 20.02.23	6497.23	25 SBD/2023-24 Dt. 18.01.2024		0.00	Triveni Engicon Pvt. Ltd., 3/6 H.S. Tower, L-Road, Bistupur, Jamshedpur		17.07.2025
3	Construction of Phuldundgri (NH-33) to Jhatijhama via Burudih road (JOB no. CRF-JHR-2022-23-59)	24.010	10462.01	Ref no. 659(S)WE dt. 20.02.23				0.00			
3	Jamshedpur	61.18	21896.58		9949.43			2765.25			

Circle : DALTONGANJ											
Div : GARHWA											
Name of EE-SriPradeep Kumar											
1	Reconstruction of Garhwa-Majhiaon-Kandi-Sone Bridge Road. (Total Length 47.45 km.) under Central Road Fund for the year 2019 (Job No. CRF-JHR-2018-19/52)	47.450	20114.40	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13599.152	25.10.19 07 SBD/2019-20	69%	9494.52	BLA Project Pvt. Ltd.-R.K. Transport and Construction Ltd. (JV), 65-A, Transport Nagar, Korba, Dist.-Korba, Chhatisgarh-495677	92%	24.10.21
2	Remaining work of Reconstruction of Meral-Bana-Ambakhoriya (MDR-140) Road (Length- 0.00 to 36.629 km) under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/50)	36.629	13905.57	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13909.00	16.01.2023 23 EPC/22-23	35%	4829.86	Agrawal Global Infratech Pvt. Ltd., C2/101, Aishwarya Chamber, Telibandha, G.E. Road, Raipur (C.G.)	40%	15.01.25
3	Reconstruction of Nagaruntari- Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.940	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.2564	21.10.19 02 SBD/19-20	36%	3402.06	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat	55%	20.05.21
Total		109.02	45331.33		36970.41			17726.44			

**Executive
R.C.D., Road**