

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Roads-Plan)  
State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Raj Ranjan</b></p>											
1	IRQP of Hatgamahariya to Benisagar Via Balandia, Majhgaon (0.00 to 44.485 KM ) for the year 2024-25 under Road Division, Chaibasa	44.49	3169.91	4055(S) Dt.26.09.2024	3265.15	02 SBD of 2025-26 Dt 13.06.25	61.12	1995.78	80%	12.02.2026	M/s Ray construction Add - B3/F1/A, Green Field, Shbhash Colony, Mango, Jamshedpur Jharkhand 831012
2	Re-Construction/ Strengthening & Widening of Lokesai Main Road (NH-75E) - Tonto-Rengrahatu (On Chaibasa Tonto Roam Road)	25.11	7416.20	4348(S) Dt.09.10.2024	6596.86	07 SBD of 2025-26 Dt 26.08.25	23.48	1548.71		25.02.2027	Ram Chandra Paul Add-Durlabganj Santhbankura, West Midinipur, West Bengal
3	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 27.00 to 59.66 Km under Road Division Chaibasa	32.66	2499.28	3103(S) Dt.07.08.2025							

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Re-Construction/ Strengthening & Widening of Hata- Chaibasa (NH220) Railway Crossing to Barachiru and Powergrid link Road (Total length- 11.11 Km)	11.11	7597.81	3613(S) Dt.12.09.2025							
5	IRQP Work in Chaibasa Bypass Road(MDR-177) from Km 0.00 to 4.2Km(Total Length-4.2km) under Road Division Chaibasa	4.20	353.66	4277(S) Dt.17.11.2025	365.52	31 SBD of 2025-26 Dt 27.01.26				26.04.2026	Bijoy Shankar Mishra Add-LIG Flat L-6/8, Adityapur-2, Road no -4, Seraikela Kharsawan, Jharkhand
5	<b>Chaibasa</b>	117.56	21036.86		10227.53			3544.49			

**Circle :- Chaibasa**

**Div:- Jamshedpur**

**Name of EE-Sri Dipak Sahay**

1	Strengthening & Widening/Reconstruction of Seraldih to Narsingbahal via Morda up to Orissa boarder Road (Total Length 15.050 km) for the year - 2023-24	15.05	6797.15	Ltr.No. 15(S) Dt. 16.03.2024	5681.52	03 SBD 2023-24 Dt.21.07.2025	0.00	0.00		20.09.2026	M/s Satish Prasad, Viswanth Apratment, Devi Mandap Road, Ratu Road, Ranchi, Hesal, Jharkhand
---	---	-------	---------	---------------------------------	---------	---------------------------------	------	------	--	------------	---

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Balance work of Widening and Strengthening of Khasmahal to Jadugora via Parsudih Gadra- Gobindpur- Rakhmines Road, Length 0 to 7.670 KM for the year 2023-24	7.67	4294.37	Letter No.3238(S), Dt. 23.05.2016	1841.57	07 SBD of 2024-25. 19.09.2024	5.44	249.96	47%	18.09.2025	Megotia Construction Pvt. Ltd., Gwala Para Road, Jugsalai, Jamshedpur 831006
3	IRQP work of Musabani-Dumaria-Astha Koima to Orissa boarder Road (Total Length 47.30 km) for the year 2023-24	47.30	2582.27	Ltr.No. 1361(S) Dt. 15.03.2024	2500.55	36 SBD of 2024-25 Dt. 20.01.2025	34.81	899.00	32%	19.09.2025	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
4	(A) IRQP of Ghatshila Link Road (Length-1.175 KM ), (B) IRQP of Ghatshila Market to Kashida Chowk on NH-33 & Extending the Other Part to Civil SDO Office (Length-3.383 KM ), (C) IRQP Work For Ghatshila ROB Approach Road For the Year 2024-25(Length-1.0685KM ), (D) IRQP of Road From Hathizobra Bridge to R.O.B. at Ghatshila (Length-1.20 KM ) (Total Length-6.8265 KM) for the year 2024-25	6.83	361.63	Letter No. 4133 Dt. 30.09.2024	341.12	38 SBD of 2024-2025 Dt. 05.02.2025	69.13	250.00	88%	04.06.2025	M/s Mritunjay Kumar, At Jakiyarpur Near Krishna Niketan School, P.O.-Bari Pahari, PS-Ram Krishna Nagar, Dist-Patna, Bihar, Pin Code 800007

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP/Strengthening work of :- (i) Namda Basti Main road, Golmuri Kali Mandir Link Road.(L-1.0 KM ) ,(ii) Kailash Nagar To RCD main road & Link Road (L-1.9 KM ) ,(iii) Mercy hospital main road to Gandhi Road ,Naga Dungri to Bagunhatu (E Road, D Road ) Bagun Hatu road no 6 and Link Road.(L-3.05KM ).(iv) Mohrda to Gopal akhada, Sindhu colony, Bhaavani colony,Murakati purana basti (Hari mandir road) Road.(L-2.350KM ) ,(v) Nand Nagar Gwala Basti to Main road and link road ( length = 2 KM ) ,(vi) Refugee colony Road. ( length = 1.2 KM ) , (vii) Kalyan Nagar ,Chaya Nagar,Baikunth Nagar ( length =2.025 KM ) ,(viii) Moharda hari mandir to pani tanki , pradhan colony to main road . (L-0.775KM ). total Length 14.3 KM FY-2024-25	14.30	1477.62	Ltr.No. 3954(S) Dt. 20.09.2024	1536.31	22 SBD of 2024-25 Dt. 15.10.2024	64.72	956.29	85%	13.04.2025	M/S R.K. Construction, Jamshedpur

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening /Reconstruction of Pichhli (on Potka-Kudada Road) to Damudih Chouk (on Jadugora-Hata Road) via Sankardah, Chakri – Banna (on Sundarnagar-Narwa Road) for the year 2021-22. Total Length- 20.355 KM	20.36	4729.82	Letter No.547(S), Dt. 17.02.2022	4756.39	02SBD/2023-24 dt. 21.06.2023	102.58	4851.88	91%	20.09.2024	M/s Annand Constructon Infrasturctre Pvt. Ltd., Ranchi M/s Sirha Construction & development Pvt. Ltd (J V)
7	Widening Strengthening / Reconstruction of Bhagabandhi to Orissa Border Road (9.63 km) for the year 2022-23	9.63	6059.78	Letter No.4140(S), Dt. 14.11.2022	6186.44	08 SBD of 2023-24 Dt. 21.08.2023	37.79	2290.16	47%	20.05.2024	A.C. - SCDPL (JV), Ranchi

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP/ Strenthening work of (a) Sonari Adarshnagar 11th phase to panchwatinagar, Birsa basti, Swarn bihar, toolu bhatta to Merine drive (Length 1.43km)(b) Sonari Jahira colony to late Nirmal mahto Smark via Vilash basti Nirmal nagar (Length1.30km) (c) Mudi chowk to Murda maidan mango jamshedpur (west) (Length-1.25K.M) (d) Kadma Nimlata path, Durga and Madhusudan path roads in jamshedpur (west) (Length-1.20K.M) ( Total length 5.18Km)	5.18	751.29	Letter No.4226(S), Dt. 21.11.2022	684.92	35 SBD of 2022-23 Dt. 28.03.2023	53.96	405.38	70%	27.08.2023	M/S R.K. Construction, Jamshedpur
9	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM	32.80	10512.19	2777(S) Dt. 11.05.2018	5550.61	17 SBD 2018-19 Dt. 05.11.2018	61.42	6457.03	91%	04.11.20	Manoj Kumar Singh - R.K. Construction -Kiran Construction & Infrastructure Pvt. Ltd. (JV)
10	Widening and Strengthening/ Re-construction of Road from Gura (Musabani - Dumaria- Asthi Koima Road) Jiyar - Dhalbhumgarh NH-33 Road. Total Length 24.99 km	24.99	5823.19	2806(S) Dt. 11.05.2018	5198.27	23 SBD of 2018-19 Dt. 19.01.2019	101.70	5922.34	93%	18.07.20	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening & Strengthening / Reconstruction of NH-33(Pipla More) to Govindpur Anna chowk via Ghorabandha road. (Length: 11.710 K.M.)	11.71	8449.91	1499(s) Dt. 10.03.2017	5489.91	16 SBD of 2018-19 Dt. 05.11.2018	69.39	5863.81	95%	04.02.20	Leading Construction
12	Widening and Strengthening/ Reconstruction for NH-33 (Bansda) to Pathra. (Length: 12.987 km)	12.99	4014.54	Ltr. No. 676(S) Dt. 01.02.2018	2693.18	13 SBD of 2018-19 Dt. 04.10.2018	76.81	3083.61	91%	03.10.19	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
13	IRQP of Kerukocha (ON NH-33) To Bengal Border via Birsa Chowk ,Simdi,Shantinagar road ( Length- 27.49 K.M.) for thr year-2024-25	27.49	1672.15	Letter No. 4128 Dt. 30.09.2024			0.00	0.00			

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Widening & Strengthening / Reconstruction of (A) Kitadih Bagbera Ring Road (Length 5.77 km) (B) Kitadih Sadar Hospital Road (Length 0.570 km) (C) Ghaghidih Jail to Matladih Road (Length 1.41 km) (D) Kerwadungri to Jamshedpur Main Road (Length 1.12km) (E) Kerwadungri to UCIL Road (Length 2.55km) (F) Jaherthan Bhadrudih Football Maidan to Rajnagar Jugsalai Road (Length 1.40 km) (G) Tata Hata Main Road Turamdih to Bayangbil Nildungri Road (Length 0.673km) (H) Karandih Chowk to Sitla Chowk (Parsudih Main Road) (Length 1.12 km) Total Length 14.613 km for the year 2024-25	14.61	9994.26	Letter No. 4327(S), Dt. 09.10.2024			0.00	0.00			
15	IRQP work of Khasmahal to Jadugora road from 7.670 k.m to 24.670 k.m for the year 2025-26	17.00	886.52	Letter No. 1641(S), Dt. 25.04.2025			0.00				

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	IRQP WORK OF NARSINGGARH GHAGHRA Road (Length-13.825 KM) FOR THE YEAR 2025-26	13.83	928.67	Letter No. 4358(S), Dt. 21.11.2025							

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	IRQP work (i) Sonari Marine Drive Fagu Baba Shamshan Ghat to River Meet Main Road via Jogers Park and link road , Sonari Central Puja Committee to near Carmel School , LIC Colony & link road (L-2.70 KM ) (ii) Sonari 7 No Extension Hanuman Mandir to Pearl View Apartment and link road(L-1.25KM ) (iii) Kadma Ramjanamnagar Entrance Gate to end of B N Singh Bagan & link road , Marine Drive Keshav Madav Path(L-2.00 KM ) (iv) Kadma Ramnagar Chowk beside Arogya Bhawan to Ramnagar Main road (RCST), Ramnagar 7 No cross road to Marine Drive via backside of Sapna Complex to 2 No road and link road, Marine Drive Ghoda Chowk to Ashok Path end via Ganga Path (L-2.1 KM ) (v) Kadma Shastrinagar B No-04	9.91	1069.19	Letter No. 4348(S), Dt. 21.11.2025							



State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction Work of Sonua to Gazpur Via Madhupur Vikrampur-Kharimati-Bari Road (Total Length 13.490 k.m.) For The Year 2023-24.	13.49	6157.80	21.03.2023 1391 (S)	5182.84	13.12.2023 02 SBD/2023-24	94.55%	5405.34	98.00	12.06.2025	Triveni Engicons Pvt. Ltd., Jamshedpur. 831 001
3	Reconstruction Work of Dorwa (MDR-173) – Panta-Duguniya-Rongo-Nandpur Road (MDR-173) (Total Length 23.970k.m.)	23.97	5187.32	14.12.2023 5628 (S)	4961.08	11.06.2024 01 SBD/2024-25	34%	1700.00	45.00	14.07.2026	M & S Paving Pvt. Ltd., P-26 City Center, Sector-4 Bokaro.
4	Reconstruction Work of Gua-Salai Road from k.m. 0.00 to k.m. 2.00 (Total Length 2.00 k.m.) (MDR-189)	2.00	1204.79	18.03.2023 1338 (S)	1229.50	18.09.2024 02 SBD/2024-25	81%	1000.00	99.00	17.01.2025	A K Infra Construction Pvt. Ltd. Argora Housing Colony, Ranchi
5	Reconstruction Work of Mahadeoshal (On NH- 320 D)-Kumdi (On NH-320 D) Road (Total length- 8.495 k.m)	8.50	2500.02	14.12.2023 5629 (S)	2663.40	03.12.2024 03 SBD/2024-25	16.89%	450.00	19.00	02.03.2026	M/s Bijoy Shankar Mishra, LIG Flat L Road No.-4, Near Thana Maidan, Adityapur-2 Seraikella- Kharsawan & M/s Satyam Builders, 197, Amla Tola, Chaibasa, West Singhbhum. (Joint Venture)

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction, Strengthening of Anandpur on NH - 320 G Old SH-04 Via Sariva on NH-320 G Old SH-04 via Robokera road Total Length 22.59 km including Bridge.	22.59	5789.24	09.10.2024 4336 (S)	5367.60	04.03.2025 04 SBD/2024-25	18.63%	1000.00	20.00	03.09.2026	A K Infra (70%) – VIP (30%) (JV), H-64, Argora Housing Colony, Ranchi.
7	Reconstruction Work of Ulidih (On NH-75 E) Chainpur-Sahjora-Mehulpani-Charmore (On MDR-186) Road (Total Length- 15.46 k.m)	15.46	4895.17	01.03.2024 1050 (S)	4081.75	18.03.2025 05 SBD/2024-25	15.91%	1604.75	25.00	17.03.2026	Classic Engicon Pvt. Ltd, 3D Vatika Apartment, Link Tank Road, Ranchi, Jharkhand.

7	<b>Manoharpur</b>	116.01	37734.98		32914.59						18328.71
---	-------------------	--------	----------	--	----------	--	--	--	--	--	----------

**Circle : Chaibasa**  
**Div : Seraikela-Kharsawan**  
**Name of EE-Sri Ashok Kumar Rajak**

1	Widening&Strengthening/Reconstruction of Kharsawan-Hurangda-Raijama-Kanderkuti-(Rangamati) Rargaon Road from 0.00 km to 29.407 km	29.41	4971.54	2994(S), Dt. 25.03.2013	5259.10	03 SBD of 2013-14 Dt. 22.05.2013	97%	5762.82	100%	21.11.2014	M/s NPCC, Ranchi
---	---	-------	---------	----------------------------	---------	--	-----	---------	------	------------	------------------

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening/Reconstruction of Chandil P.H.E.D. More (NH-32) to Jamdih (on NH-32) via Sukhsari road from Km 0.00 to Km.12.432 for the year 2021-22.	12.43	4211.82	1497(S), Dt. 05.03.2019	2944.22	01 SBD of 2021-22 of Dt. 08.10.2021	2%	821.82	5%	07.08.2022	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001
3	Construction of Burudih Bypass on Seraikella-Kharsawan Road (MDR-144) (Total Length-1.553 Km.)	1.55	1488.63	4228(S), Dt. 22.08.2019	759.66	03 SBD of 2023-24 of Dt. 31.07.2023	6%	870.91	9%	30.09.2023	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
4	Widening and Strengthening Work of Adityapur (R.I.T. More on Adityapur-Kandra, SH-05)-Mahuldih-Hesal Main Road (Aidal More of Hata-Chaibasa Road, SH-06) (Total Length 23.95 Km.) for the year 2021-22	23.95	7919.71	letter No.- 4073(S), dt. 23.12.2021	7394.64	05 SBD of 2021-22 Dt. 30.03.2022	75%	6542.12	70%	29.06.2023	SECC-M&S. Co JV, Plot No. 1588, Kulupdanga, Road-19, Adityapur, Seraikella-Kharsawan, Jharkhand, Pin-831013
5	Widening and Strengthening/Reconstruction Work of Pindrabera (on Adityapur-Kandra Road)-Burudih-Kerla Public School Main Road (Total Length 16.331 Km.) for the year 2022-23	16.33	2502.66	letter No.-- 550(S), dt. 17.02.2022	2891.74	05 SBD of 2022-23 Dt. 25.01.2023	80%	2322.83880	87%	24.02.2024	Rajeev Kumar, K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna, Bihar, Pin-800020

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening/Reconstruction of Amda Motu Chowk to Guabera-Pandua-Kashipur-Barbil (On MDR-144) Road from Km 0.00 to Km.10.90	10.90	3723.78	letter No.-222(S), dt. 19.01.2023	3033.39	03 SBD of 2023-24 Dt. 11.08.2023	83%	3345.98460	85%	10.06.2024	Velji Ratna Sorathia Infra Pvt. Ltd., A401, Kalpvru Complex, Gotri Main Road, NR T.B. Hospital, Vadodara
7	Reconstruction Work of Patkum (MDR-156)-Ichagarh-Patpur Nahar-Dulmidih to Laba Road (Total Length 16.76 Km.) for the year 2023-24	16.76	3730.62	letter No. 544(S), dt. 17.02.2022	3321.99	05 SBD of 2023-24 Dt. 15.12.2023	66%	2010.45	80%	14.01.2025	M/s Chandel-Ray JV H.No. 16661, Hill View Colony, Dimna, Jamshedpur, East Singhbhum, Jharkhand, Pin-831018
8	Improvement of Riding Quality work of Sijulata-Konebera Road (MDR-147) From Km. 0.00 to Km. 11.40 for the year 2018-19	11.40	507.29	3833(S), Dt. 02.07.2018	447.18	04 SBD of 2018-19 Dt. 12.02.2019	56%	250.92	87%	11.06.2019	M/s SKM Infraventure Pvt. Ltd, House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.
9	Strengthening and Widening/Reconstruction Work of Majnaghat (Seraikella-Chaibasa Main Road) to Telaidih (Chaibasa-Rajnagar Main Road) Via Sidadih Road (Total Length 14.08) (Including Construction of Bridges)	14.08	3563.27	5214(S), dt. 14.11.2023	3756.08	01 SBD of 2024-25 Dt. 08.07.2024	6%	526.72	20%	07.10.2025	M/s R.K. Construction Plot No.-9, Bhuiyadih, Po-Agrico, Jamshedpur, Jharkhand

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Strengthening and Widening/Reconstruction Work of Hadibhanga (On Kandra to Chowka Main Road)-Dudang-Basvan-Dumra-Manoharpur-Mahatabera-Hudu-Kunamarcha-Janglikash-Hatnada upto Kalajhore Road (Including Construction of Bridges) (Total Length 18.90 Km.)	18.90	5320.07	4925(S), dt. 20.10.2023	5431.15	02 SBD of 2024-25 Dt. 15.07.2024	42%	2259.69	62%	14.11.2025	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
11	Widening and Strengthening / Reconstruction work in four lane of Kanderbeda to Domuhani road from km 0.00 to 7.996 ( Total Length -7.996 km ) for the Year 2023-24	8.00	10106.80	5757(S), dt. 20.12.2023	6725.32	03 SBD of 2024-25 Dt. 25.09.2024	9%	610.80	30%	24.03.2026	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
12	(A) Construction of Bituminous Road from Gayatri Siksha Niketan Road No. 04 to Road No. 19 and East and West Side of Road No. 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 21, 22 at Adityapur-2 under AMC (B) Construction of Bituminous Road from ....under area of AMC (Total Length 10.188 Km.) for the year 2024-25	10.19	1212.82	1395(S), dt. 15.03.2024	1134.48	06 SBD of 2024-25 Dt. 14.10.2024	46%	523.06	95%	13.05.2025	NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist-Seraikella-Kharsawan, Jharkhand

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	(A).Construction of Bituminous road and rcc drain 1. from lal buiding chowk to gamhariya railway station 2. from lal buiding chowk to Birsa Chowk 3. from kediya petrol pump to jaggnath mandit mosibadi raod under AMC..... area of AMC. (Total Length 6.055 Km.) for the year 2024-25	6.06	1145.58	1407(S), dt. 15.03.2024	1127.79	04 SBD of 2024-25 Dt. 04.10.2024	51%	576.45	90%	03.03.2025	Ray Construction, H.No.-B3 F1A, Green Field, Subhash Colony, Mango, Jamshedpur, Jharkhand
14	(A)Construction of Bituminous road from S Type To Kharkai River in Ward Number 15. under AMC.(B)Construction of Bituminous road from Hari Mandir to H/O Manoj Singh and Vikash Nandan to Santosh in Ward Number 15. under AMC .....(Total Length - 6.744 Km.)	6.74	1088.59	1398(S), dt. 15.03.2024	1005.02	05 SBD of 2024-25 Dt. 04.10.2024	53%	528.72	97%	03.03.2025	NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist-Seraikella-Kharsawan, Jharkhand

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Strengthening and Widening of Hata-Chaibasa Main Road Govindpur, Ganjiyaghat, Adityapur-Kandra Main Road upto Gamhariya Thana Turn including Bridge Over Kharkai River and Bypass of Dugdha Village, Gengeruli, Kusumbani Village Till Sidadih-Judi (Total Length 27.155 Km.) for the year 2024-25	27.16	8497.89	1293(S), dt. 13.03.2024	5654.56	08 SBD of 2024-25 Dt. 25.03.2025			8%	24.03.2028	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001
16	Improvement of Riding Quality work of Seraikella-Kharsawan Road From Km 0.00 to Km 14.58 MDR-144 (Total Length 14.58 Km) for the year 2024-25	14.58	1403.67	89(S), dt. 09.01.2025	1218.51	05 SBD of 2025-26 Dt. 30.12.2025				30.12.2025	M/s Woodhil Infrastructure Limited, D-42, RDC, Ray Nagar, Gaziabad, Uttar Pradesh.
17	Improvement of Riding Quality work of Adityapur-Kandra-Main Road (Gamharia cinema Hall) to Sapra Via Bhurkadih, Hatiyadih to Bhatiya Toll Bridge Road From Km 0.00 to Km 8.40 (Total Length 8.40 Km) for the year 2024-25	8.40	616.93	91(S), dt. 09.01.2025	551.90	01 SBD of 2025-26 Dt. 23.09.2025	5%	250.00	90%	22.12.2025	M/s P.L. Construction, Morchatand, Bagodih, Suriya, Giridih Jharkhand
18	Improvement of Riding Quality work of Kandra Khunti Ichagarh From Km 21.10 to Km 30.00 Road (Total Length 8.90 Km) for the year 2025-26	8.90	692.02	1522(S), dt. 15.04.2025	629.18	03 SBD of 2025-26 Dt. 10.11.2025		300.00	100%	10.11.2025	M/s Sujit Kumar Singh, Qtr. No. - 18/1/15, Road No.- 11, Adityapur-2, Seraikella-Kharsawan

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Improvement of Riding Quality work of Kandra-Chandil Road From Km 6.00 to Km 12.33 (Total Length 6.33 Km) for the year 2025-26	6.33	895.54	1521(S), dt. 15.04.2025	831.34	02 SBD of 2025-26 Dt. 23.09.2025			50%	22.01.2026	M/s P.L. Construction, Morchatand, Bagodih, Suriya, Giridih Jharkhand
20	Improvement of Riding Quality work of Kharsawan-Chakradharpur Road from Km 16.196 to Km 28.525 (Total Length : 12.33 Km) for the year 2025-26	12.33	1235.48	1984(S), dt. 12.05.2025	1289.50	04 SBD of 2025-26 Dt. 17.12.2025				17.12.2025	SK Tekriwal, At Pathargama, Dist- Godda, Jharkhand

20	<b>Seraikella-Kharsawan</b>	<b>264.39</b>	<b>64834.71</b>		<b>55406.75</b>			<b>27503.30</b>			
----	-----------------------------	---------------	-----------------	--	-----------------	--	--	-----------------	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Roads-Plan)  
State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Raj Ranjan</b></p>											
1	IRQP Work in Chaibasa Kokcho Bharbharia Road (MDR-175) in Km 0.00 to Km 33.328 under Road Division Chaibasa	33.33	2595.74	1390(S) dt. 21.03.23	2691.54	07 SBD of 2023-24 dated 10.11.23	99.42	2676.08	100%	07.05.2024	M/S R.K. Construction, Plot No.-09 Bhuyandih, P.O- Agrico, Jamshedpur, Dist- East Singhbhum, (Jharkhand) PIN- 831009
2	IRQP Work in Chaibasa Saitwa Road (Length-22.50 Km) under Road Division Chaibasa	22.50	1295.78	463(S) dt. 06.02.23	1347.50	06 SBD of 2023-24 dated 03.11.23	98.48	1327.08	100%	30.04.2024	M/S Chandel Construction, H. No.- 16661, Road No.- 12, Hill View Colony, Dimna, Jamshedpur Dist- East Singhbhum, (Jharkhand)

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of Chaibasa (Gandhitola Jain Temple) to Airport Road (Total Length-4.20 KM) under Road Division, Chaibasa for the year 2023-24.	4.20	265.82	3750(S) Dt. 03.08.2023	276.70	25 SBD of 2023-24 Dated 25.01.2024	94.73	262.12	100%	24.03.2024	M/S Lahasa & Co. NH-33 near Sahara City, Kumrum Basti, Pardi, Mango Jamshedpur
4	IRQP work of Dhansari-Andhari-Paramsada-Up to odisa Border Road from Km 0.00 to Km 19.40 (Total Length-19.40 KM) Under road Division Chaibasa for the year 2023-24.	19.40	1133.61	37679S) Dt. 03.08.2023	1127.50	04 SBD of 2024-25 04.09.2024	99.04	1116.71	100%	03.02.2025	Kiran Construction and Infrastructure Pvt. Ltd., Jemco Bus Stand, Telco, Jamshedpur
5	IRQP work of Hobalkand to Khairpal Road From Km 0.00 to Km 7.06 under Road Division Chaibasa for the year 2023-24.	7.06	446.91	3751(S) Dt. 03.08.2023	459.64	01 SBD of 2024-25 Dated 9.07.2024	96.53	443.71	100%	8.09.2024	M/s Sapsateer Construction, Prop.- Manoj Kumar Singh, S/o Ram Bilash Singh, H.No-26, Shastri Nagar, Block No-03, Kadma, Jamshedpur

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP work of Jhinkpani - Jorapokhar-Silpunji-Thai-Tonto Chowk From Km 0.00 to Km 21.475 (Total Length-21.475 KM) under Road Division Chaibasa for the year 2023-24.	21.48	1240.24	3644(S) 31.07.2023	1292.77	34 SBD of 2023-24 Dated 14.03.2024	99.12	1281.46	100%	13.08.2024	M/S Ray Construction, Flat No.- B-3/F1/A, Subhash Colony, Green Field, Mango, Jamshedpur, (Jharkhand) PIN- 831012
7	IRQP work of Jamdih in KM 33 of Singhpokharia- Jhinkpani-Serengsia-Jagannathpur-Jaintgarh to Hatgamharia NH-75E Via Kendposi railway Station (Total Length-7.68 KM) Under Road Division, Chaibasa for the year 2023-24.	7.68	495.08	3749(S) Dt. 03.08.2023	499.80	30 SBD of 2023-24 Dated 29.02.2024	94.62	472.89	100%	07.05.2024	M/s Sujeet kumar Singh Add:- Qt No-18/1/15, Road No-11, Adityapur-831013
8	IRQP work of Kudahatu Chowk to Usambir (orissa Border) Road from Km 0.00 to Km 18.025 (Total Length-18.025 KM) under Road Division Chaibasa for the year 2023-24.	18.03	1090.08	3768(S) Dt. 03.08.2023	1084.07	07 SBD of 2024-2026 date 27.09.2024	99.71	562.61	100%	26.02.2025	Leading Construction, Prop. Jai Prakash Singh, S/o- Late Shivnath Singh, Add.- 103, Puruliya Highway, Sakchi, Jamshedpur-831001

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP work of Tirilbuta Pampara Road (Total Length-5.825 KM) under Road Division Chaibasa for the year 2023-24.	5.83	425.00	3478(S) Dt. 03.08.2023	442.64	16 SBD of 2023-24 Dt 20.12.2023	94.82	419.71	100%	17.02.2024	M/S Ray Construction, Flat No.- B-3/F1/A, Subhash Colony, Green Field, Mango, Jamshedpur, (Jharkhand) PIN-831012
10	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 0.00 to 26 Km under Road Division Chaibasa	26.00	1452.36	806(S) dt. 02.03.22	1506.32	02 SBD of 2022-23 dated 15.09.22	98.29	1480.50	100%	14.03.2023	R . K Infracorp Pvt. Ltd. Plot No. 207, Lumbini Enclave opp. Panjagutta, Hyderabad Telangana-500082(India)
11	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.42	17399.48	2434(S) dt. 03.05.17	13679.58	33 SBD of 2017-18 Dt 18.01.18	81.27	11116.81	71%	17.01.2020	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001
12	Re-Construction/ Strengthening & Widening of Chaibasa-Tonto-Roam Road	58.83	17310.94	23.05.2016	16048.31	SHAJ/PROC /SBD-21 of 2016-17, dt. 06.02.17	42.46	10275.87	43%	06.02.2019	GR-TRIVENI (JV), 3/1 H.S Tower, L-Road Bistupur, Jamshedpur
<b>12</b>	<b>Chaibasa</b>	<b>268.7</b>	<b>45151.0</b>		<b>40456.4</b>			<b>31435.6</b>			

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle :- Chaibasa</b>  <b>Div:- Jamshedpur</b>  <b>Name of EE-Sri Dipak Sahay</b></p>											
1	IRQP work of Jamshedpur-Hata (SH-06) Road (Total Length 18.45) for the year - 2023-24	18.45	1750.04	Ltr.No. 1199(S) Dt. 11.03.2024	1784.00	05 SBD 2023-24 Dt.21.07.2025	68.57	1200.00	99%	20.01.2026	Manoj Kr. Singh, Deoghar
2	IRQP Work of Telco Dhobi More to Barabanki Road (L- 7.80 KM) Under Road Construction Dept. Jamshedpur, Year 2024-25	7.80	382.65	Lt. 4240 Encl dt. 08.10.2024	378.56	4 SBD 2024-2025 Dt. 21.07.2025	0.00	0.00	100%	20.10.2025	Leading Construction , 103 Purulia Highway, Sakchi, Jamshedpur
3	IRQP Work of Chakulia Matihani road (Length- 27.60 K.M.) for the year 2024-25	27.49	1765.14	Letter No. 4127 Dt. 30.09.2024	1728.00	41 SBD of 2024-2025 Dt. 20.02.2025	97.33	1718.00	100%	19.10.2025	NNB Engineers Pvt. Ltd. 1st Floor, Holiday Inn Plaza, Adityapur-Kandra Main Road, Dist Seraikela-Kharsawan

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP of Galudih-Narsinghpur road (Length- 14.475 K.M.) for the year - 2024-25	14.48	1175.99	Letter No. 4134, Dt. 30.09.2024	1100.56	43 SBD of 2024-25 dt. 11.03.2025	93.56	1100.28	100%	10.09.2025	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
5	IRQP WORK OF DHALBHUMGARH RAUTARA ROAD (LENGTH -11.175KM) FOR THE YEAR 2024-25	11.18	675.07	Ltr.No. 3428(S) Dt. 23.08.2024	671.14	37 SBD of 2024-25 Dt. 31.01.2025	97.61	658.93	100%	30.05.2025	Megotia Construction Pvt. Ltd., Gwala Para Road, Jugsalai, Jamshedpur 831006
6	IRQP work of Begnadih Potka road under Road Division, Jamshedpur (Length 15.950 km) for the year 2024-25	15.95	944.69	Letter No. 4244(S), Dt. 08.10.2024	975.85	44 SBD of 2024-25 dt. 11.03.2025	102.33	966.67	100%	10.07.2025	M/S R.K. Construction, Jamshedpur

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP work of (A) Nh- 33 to big bazar Mango to Nh33 Ganpati engineering via kumrum basti, Chitnyanagar Mango Jamshedpur. (Length- 0.900K.M) (B) Mango Pardih Road to Madhavbag colony Road Jamshedpur (Length- 1.785K.M) (C) Sankosai road no 1 to Road no 5 J.P school Mango Road( West) (Length- 1.25K.M) (D) Ripit colony road ( length 2.60 KM) (E) Dimna road to Gokulnagar road ( length 1.050 KM) (F) NH-33 to Bajrangnagar , parmashwar colony Road ( length 1.10 KM) (G) Puruliya road to road no 14,15,17, Mahal inn to Kapali and Dimna road to Astha space Town road ( Length 1.698 KM ) . (Total Length -10.383 KM ).FY- 2023-24	10.38	977.71	Ltr.No.337 (S), Dt. 25.01.2024	910.26	9 SBD of 2024-25 Dt. 01.10.2024	0.00	907.13	100%	30.04.2025	M/s Chandel Construction, H/No.16661, Road No.12, Hilview Colony, Dimna, Jamshedpur

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP/Strengthening Workof :- (i) Baliguma NH-33 to New green city Khariya Basti via Ganga bihar road (L-1.2KM) . (ii) Dimna main road to Gurudwara road Najariya mazar line road (I-1.0KM) . (iii) Post office road (RCD road ) Luthy tower to green field colony road (L-0.8KM) .(iv) NH-33 Mangal colony to NH-33 via Shanti bihar (L-1.0KM),(v) Post office road (RCD Road to vastu bihar via Baikunth nagar road (L-1.0KM) .(vi) NH-33 to Ganga vihar road (L-1.2Km) . (vii) Mango bazaar tank road to payal talkies Mango pardih (RCD road ) via ulidih road (L-1.3 KM) Total Length 7.5KM	7.50	634.85	Ltr.No. 3963(S) Dt. 20.09.2024	661.25	21 SBD of 2024-25 Dt. 15.10.2024	103.17	655.00	99%	13.03.2025	M/S R.K. Construction, Jamshedpur

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP/Strenthening (A) Sankosai Road No.5 to Gudrubasa Dimna Basti, Hayet Basti Road (Length 1.60 km), (B) Baliguma Bagan Area to J.V. Mahto Home Road (Length 1.30 km), (C) Sankosai Road No.05 near Bridge to Kedar Bagan Road (Length 1.65 km) (D) Yashu Bhawan (On Old Purulia Road) to Alibag Colony Road (Length 1.00 km) (E) Mango-Pardih Road No.2 to Road No.07 up to Madina Masjid Road (Length 1.5 km) (F) Mango Dimna Road to Rajendranagar Road (L-1.00 km),and (G) Mango Pardih Road to Ekra Basti Haldhar Mahto Colony Road (L-1.140 km) (TotalLength9.91Km)	9.91	914.37	Ltr.No.470 (S), Dt. 02.02.2024	919.93	23 SBD of 2024-25 Dt. 15.10.2024	100.40	918.00	100%	13.06.2025	M/s Sujit Kr. Singh, Adityapur, Saraikela-Kharsawan
10	IRQP work of Haldipokhar-Kowali (MDR-166) Road (Length 12.00km) for the year - 2023-24	12.00	687.23	Ltr.No. 1416(S) Dt. 15.03.2024	712.88	13 SBD of 2024-25 Dt. 14.10.2024	100.00	708.30	100%	13.04.2025	M/s Chandel Construction, H/No.16661, Road No.12, Hilview Colony, Dimna, Jamshedpur

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	IRQP WORK OF SURDA CROSSING TO NH-33 ROAD (LENGTH -6.00KM) FOR THE YEAR 2024-25	6.00	410.16	Ltr.No. 3748(S) Dt. 10.09.2024	426.77	25 SBD of 2024-25 Dt. 15.10.2024	103.99	426.52	100%	13.02.2025	M/s Sujit Kr. Singh, Adityapur, Saraikela-Kharsawan
12	IRQP OF DHALBHUMGARH - CHAKULIA - BEND ROAD FOR YEAR 2021-22. (Length: 27.896 K.M.)	27.90	1800.13	letter no.50(S), Dt. 07.01.2022	1879.91	01SBD of 2022-23 Dt. 27.09.2022	105.66	1902.00	100%	26.03.2023	G & P Enterprises, Kanke Road, Lake Avenue, Near Reliance Mart, P.O. Jawahar Nagar, Kanke Road, Morahbadi, Ranchi
12	Jamshedpur	169.0	12118.04		12149.09			11160.83			

**Circle : Chaibasa**

**Div : Manoharpur**

**Name of EE-Sri Suresh Kumar Suman**

1	Widening & Strengthening / Reconstruction of Banjhikusum - Toklo Road.	22.32	5828.69	10.03.2017 1472(S)	5176.45	17.08.2017 04 SBD/2017-18	91%	5337.24	100.00	16.02.2019	M/s SKM Infraculture Pvt. Ltd., Keonjhar, odisha.
1	Manoharpur	22.32	5828.69		5176.45			5337.24			

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Chaibasa**  
**Div : Seraikela-Kharsawan**  
**Name of EE-Sri Ashok Kumar Rajak**

0	Seraikella-Kharsawan	0.00	0.00		0.00			0.00			
---	----------------------	------	------	--	------	--	--	------	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Bridges-Plan)  
State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Raj Ranjan</b>											
1	Construction of H.L bridge over (A) Local Nala at Chainage 18+727 Km of Chaibasa -Saitwa Road (B) Local Nala at Chainage 21+335 Km of Chaibasa - Saitwa Road (C) Local Nala at Chainage 26+600 Km of Hatgamharia Benisagar via Manjhgoan Road (D) Local Nala at Chainage 31+900 Km of Hatgamharia Benisagar via Manjhgoan Road in Chaibasa under Road Division Chaibasa.	65.40	779.46	Lt No. 460(S), dt. 06.02.2023	915.07	35 SBD of 2023-24 Dated 14.03.2024	45.38	415.30	75%	13.05.2025	Arun Kumar, Add:- Biraj, P.O. Salaiya, P.S Suhail, Gaya, Bihar-824210
2	Construction of H.L bridge over Local Nala at Chainage 18+200 Km and Chainage 34+500 of Singhpokharia to Jaintgarh via Siringsiya Jagannathpur Road in Chaibasa under Road Division Chaibasa	62.40	694.37	Lt No. 462(S), dt. 06.02.2023	680.26	36 SBD of 2023-24 Dated 14.03.2024			15%	13.11.2025	Reyasat Nawaz Khan, Add:- Khata No-1, Plot No-102, P.S-Pratappur Chatra, Chorghat Chatra, Jharkhand-825404
<b>2</b>	<b>Chaibasa</b>	<b>127.8</b>	<b>1473.83</b>		<b>1595.33</b>			<b>415.30</b>			

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle :- Chaibasa  
Div:- Jamshedpur  
Name of EE-Sri Dipak Sahay**

1	Construction of Nine (09) Numbers of H.L. Bridges at Different Chainages of Kowali-Dumaria Road for the year 2024-25		1620.36	Ltr.No. 3786(S), Dt. 12.09.2024	1665.36	01 SBD of 2025-26 dt. 25.04.2025	0.00	0.00		24.10.2026	JKA Associates Pvt. Ltd, Sector 21, Panchkula-134112, Haryana.
2	RECONSTRUCTION OF APPROACH ROAD AND FOUR LANE BRIDGE OVER SWARNREKHA RIVER AT 2ND KM OF BHUIYADIH LITTI CHOWK TO BHILAI PAHARI (NH -43) (LENGTH 3.681 KM)- 2024-	3.68	7777.44	Ltr.No. 1425(S), Dt. 16.03.2024	3991.73	11 SBD 2024-25, Dt. 05.10.2024	0.00	0.00		04.10.2026	M/s Satish Prasad, Viswanth Apratment, Devi Mandap Road, Ratu Road, Ranchi, Hesar, Jharkhand

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of H.L. Bridge over Satgudum River at Bagudiya Panchayat Narsinghpur tola, Dumkakocho in Galudih (On NH 18) to Asanpani West Bangal boarder Road via Duarsini at Ghatshila Block (Total Length 885m) for the year 2024-25	0.89	1005.73	Ltr.No. 3964(S), Dt. 20.09.2024	919.53	35 SBD of 2024-25 Dt 16.01.2025	0.00	0.00	6%	15.07.2026	M/S MAA GAYATRI BUILDERS, VILLAGE - DARJIYA, PO : ROHILA, PS - BISHUNPURA GARHWA. JHARKHAND - 822128
4	Construction of Box Bridge of Tata Nagar Railway Station to Barodaghat at Chainage 3km Road Under Road Division, Jamshedpur	3.00	469.58	Ltr.No. 3962(S), Dt. 20.09.2024	394.06	40 SBD of 2024-25 Dt. 18.02.2025	21.30	100.00	45%	17.02.2026	M/S Raj Yadav ,Resident at Manoharpur ,district West Singhbhum

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Balance work for Construction of HL Bridge over Swaranrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda -Govindpur in Year 2017-18		1366.88	4605(S) Dt. 09.08.2017	1201.28	19.09.2024 06 SBD of 2024-2025	15.00	205.00	42%	18.12.2025	M/S SUJEET KUMAR SINGH, Q No.-18/1-5, Road No - 11, Adityapur, Seraikella-Kharsawan, Jharkhand
6	Construction of H.L. Bridge over Swarnrekha River in Sakchi to Mango Road including construction of Elevated Approaches towards Mango and Azad Basti in East Singhbhum District in the State of Jharkhand (Design Length = 2.8K.M) (EPC Mode)	2.80	46100.03	Ltr.No.4131(S), Dt. 14.11.2022	25200.00	46 EPC 2023-24, Dt. 15.03.2024	51.51	12980.13	60%	31.07.2026 (Appointment Date 01.08.2024)	DRAIPL (90%) M/s Dineshchandra R Agarwal Infracon Pvt. Ltd., The Grand Mall, S.M. Road, Opposite State Bank Zonal Office, Ambawadi, Ahmedabad - EVRASCON (10%) (AZ1006)

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of high level Bridge at 29th km over bara nala in Baliguma Sukhna basti ( Barhi - Jamshedpur- Bahragora ) road (Span 3x10.6 M) for the year 2023-24		332.49	Ltr.No.3861(S) , Dt.10.08.2023	350.06	47 SBD of 2023-24 Dt. 15.03.2024	57.09	189.82	60%	14.03.2025	M/s Sapsateee Construction, H.No.26, Shastri Nagar , Block No.03, Kadma, Jamshedpur
8	(A) Construction of H.L. Bridge on Local Nala of Potka-Kudada Road at Ch. 10+400km, (B) Construction of H.L. Bridge on Local Nala of Begnadih-Potka Road at Ch. 5+852 km for the year 2022-23		611.01	Ltr.No.459(S), Dt. 06.02.2023	595.69	Ltr.N0. 1853(Encl .), Dt. 10.11.2023  25SBD of 2023-24, Dt.	39.28	240.00	42%	27.08.2024	M/S MAA GAYATRI BUILDERS, VILLAGE - DARJIYA, PO : ROHILA, PS - BISHUNPURA GARHWA.
<b>8</b>	<b>Jamshedpur</b>		<b>59283.51</b>	<b>0.00</b>	<b>34317.70</b>	<b>0.00</b>		<b>13714.95</b>			

**Circle : Chaibasa**

**Div : Manoharpur**

**Name of EE-Sri Suresh Kumar Suman**

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. R.C.C. Bridge over Local Nala in 37th k.m. of Manjhgaon-Jainthgarh-Noamundi Road (MDR-184)		359.06	06.01.2023 57 (S)	362.81	01.11.20 23 01 SBD/202 3-24	58%	211.53	60%	30.04.2025	M/s Maa Gayatri Builders Vill- Darjiya, P.O. Rohila Dist- Garhwa
<b>1</b>	<b>Manoharpur</b>	<b>0.00</b>	<b>359.06</b>		<b>362.81</b>			<b>211.53</b>			

**Circle : Chaibasa  
Div : Seraikela-Kharsawan  
Name of EE-Sri Ashok Kumar Rajak**

1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13	120.0	1219.12	2929(S), Dt. 13.06.2023	818.63	02 SBD of 2013-14 Dt. 21.05.201 3	75%	766.43	90%	20.11.2014	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum
2	Remaining Work in Construction of High level Bridge (Including Approach Road) over SANJAY RIVER at 7th Km of SERAIKELLA				589.62	07 SBD of 2024-25 Dt. 13.03.2023	6%	12.29	30%	11.08.2025	Mritunjay Kumar Ram Nagar Road, Chirayantar, Patna, Bihar, Pin-800001

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Constructoin of High Level Bridge Over Sona River at 8th Km. of Sini Bazar to Kharsawan Road (Including Approach Road)		479.42	2686(S), Dt. 30.05.2019	442.94	01 SBD of 2019-20 Dt. 24.10.2019			10%	23.10.2021	Pintu Engineering Construction Pvt. Ltd., Address- Dalmia House, Road No.-06, Seraikella, Dist-Seraikella-Kharsawan,
4	Construction of High Level Bridge Over Bobonga River at Ch. 12.638th Km. of Rajnagar-Jugsalai Road (Including Approach Road)	32.40	481.51	3926(S), Dt. 05.10.2021	398.25	06 SBD of 2023-24 Dt. 12.02.2024	16%	61.88	31%	11.02.2025	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East
<b>4</b>	<b>Seraikella-Kharsawan</b>		<b>2180.05</b>		<b>2249.44</b>			<b>840.59</b>			



State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Chaibasa  
Div : Manoharpur  
Name of EE-Sri Suresh Kumar Suman**

NIL

0	<b>Manoharpur</b>	<b>0.00</b>									
---	-------------------	-------------	-------------	-------------	-------------	-------------	-------------	-------------	-------------	-------------	-------------

**Circle : Chaibasa  
Div : Seraikela-Kharsawan  
Name of EE-Sri Ashok Kumar Rajak**

1	Construction of High Level Bridge Over Raijama Nala at 15th Km. of Kharsawan-Rangamati Road (Including Approach Road)	33.00	319.92	3082(S), Dt. 05.10.2021	284.47	03 SBD of 2022-23 Dt. 29.04.2022	100%	287.11	100%	28.04.2023	M/s Sujit Kumar Singh, Qtr. No. - 18/1/15, Road No.-11, Adityapur-2, Seraikella-Kharsawan
0	<b>Seraikella-Kharsawan</b>	<b>33.00</b>	<b>319.92</b>		<b>284.47</b>			<b>287.11</b>			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Chaibasa**  
**Div : Chaibasa**  
**Name of EE-Sri Raj Ranjan**

Spill Over Taken in 2025-26  
(Non-Plan Scheme 2024-25)

1	Ordinary Repair/Traffic Restoration work of Asura (PWD) Road to Kumardungi via Balandia Road MDR(183) in 12P, 13P, 14P, 15P, 16P, 17P, 18P, 19P, 20P, 21P, 22P, 23P, 24P and 25P under Road Division, Chaibasa for the year 2024-25.		196.00	Lt. No. 3897(S) Dt. 19.09.2024	189.30	18,F2 of 2024-25 dt-10.10.2024	187.50	99.05		09.01.2025	M/S Chandra Prakesh
2	New Construction/Renovation of Inspection Bungalow under Road Division, Chaibasa for the year 2024-25		200.00	Lt. No. 3897(S) Dt. 19.09.2024	144.89	29,F2 of 2024-25 dt-24.03.2025	70.00	48.31		23.09.2025	Anand Construction
<b>2</b>	<b>Chaibasa Spill-Non plan</b>	<b>0.00</b>	<b>396.00</b>	<b>0.00</b>	<b>334.20</b>		<b>257.50</b>				

**Non Plan Scheme 2025-26**

1	Construction of Drain and RCC Cross Drain in 16th Km of Chaibasa Saitwa Road under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		12.00	Lt. No. 2661(S) Dt. 09.07.2025	11.99	10,F2 of 2025-26 dt-25.09.2025				24.12.2025	Kiran Construction
2	Construction of Drain and Soak Pit in 2 <sup>nd</sup> Km of Chaibasa Bypass Road under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		25.00	Lt. No. 2661(S) Dt. 09.07.2025	24.99	11,F2 of 2025-26 dt-25.09.2025				24.12.2025	D.K Construction
3	Construction of Guard Wall in Km 4 <sup>th</sup> of Tirilbuta to Pampara Road under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		15.00	Lt. No. 2661(S) Dt. 09.07.2025	14.97	20,F2 of 2025-26 dt-27.09.2025				26.11.2025	Md. Tanveer Khan
4	Construction of RCC Cross Drain in Ch-0+00 of Pundrigutu to Odisha Border under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		2.00	Lt. No. 2661(S) Dt. 09.07.2025	1.99	15,F2 of 2025-26 dt-25.09.2025				24.11.2025	Mohammad Nasim
5	Construction of RCC Drain in Km 14th and 15th of Assura-Kumardungi via Balandia Road under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		25.00	Lt. No. 2661(S) Dt. 09.07.2025	24.95	13,F2 of 2025-26 dt-25.09.2025				24.12.2025	M/S Govind Chandra Pan

## State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of Guard Wall in Km 10 <sup>th</sup> and 14 <sup>th</sup> of Chaibasa-Kokcho-Bharbharua Road under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		40.00	Lt. No. 2661(S) Dt. 09.07.2025	39.97	22,F2 of 2025-26 dt-29.10.2025				28.01.2026	Mohammad Nasim
7	Ordinary Repair Work and Construction of Hume Pipe Culvert in 4th km of Danguaposi to Ramtirath under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		25.00	Lt. No. 2661(S) Dt. 09.07.2025	23.75	09,F2 of 2025-26 dt-24.09.2025				23.11.2025	M/S Ghazali Enterprises
8	Ordinary Reapair Work of Pundrigutu Village to Odisha Border Road under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		10.00	Lt. No. 2661(S) Dt. 09.07.2025	9.99	17,F2 of 2025-26 dt-27.09.2025				26.11.2025	Raj Kumar
9	Ordinary Repair of Sikursai-Kursi-Bandhdih-Chandanker Road under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		25.00	Lt. No. 2661(S) Dt. 09.07.2025	24.98	18,F2 of 2025-26 dt-27.09.2025				26.11.2025	Niraj Kumar Singh
10	Ordinary Repair work of Barachiru-Aachu-Amita-Diliyamircha to Railway crossing in Hata Chaibasa Road under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		20.00	Lt. No. 2661(S) Dt. 09.07.2025	19.97	08,F2 of 2025-26 dt-11.09.2025				10.11.2025	M/S J.K Construction
11	Renovation of Bathroom and Restoration work in Hatgamahria IB under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		7.00	Lt. No. 2661(S) Dt. 09.07.2025	7.00	19,F2 of 2025-26 dt-27.09.2025				26.11.2025	Niraj Kumar Singh
12	Repair of Damaged Boundary wall of Jaintgarh IB under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		6.00	Lt. No. 2661(S) Dt. 09.07.2025	5.97	12,F2 of 2025-26 dt-25.09.2025				24.11.2025	Mohammad Nasim
13	Repair of Damaged Boundary wall of Proposed Inspection Bunglow under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		12.00	Lt. No. 2661(S) Dt. 09.07.2025	11.99	16,F2 of 2025-26 dt-25.09.2025				24.11.2025	M/S Sumant Agarwal
14	Road Safety Work of Various Road under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		25.00	Lt. No. 2661(S) Dt. 09.07.2025	14.42	14,F2 of 2025-26 dt-25.09.2025				24.11.2025	Sahu Engicon
15	House Keeping work of Office and Inspection Bunglow under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		15.00	Lt. No. 2661(S) Dt. 09.07.2025	16.46	23,F2 of 2025-26 dt-29.10.2025				28.10.2026	Niraj Kumar
16	Consultancy service for assessment of Videographic Teaffic Census of Sangajata Toll palaza at 13.400th Km of the section from Km 0.00 to Km 47.86 (Chaibasa-Kandra Section) of SH05 in the state of Jharkhand.		22.75	Lt. No. 2661(S) Dt. 09.07.2026	22.75	01,F2 of 2025-26 dt-21.05.2025	22.75	100.00		04.06.2025	C.E. Testing Company Pvt. Ltd

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Construction of RCC Guard Wall in Ch. 14+850 in approach Road of Guada Bridge of Asura-Kumardungi via Balandia Road under Road Division, Chaibasa for the year 2025-26.		60.00	Lt. No. 2661(S) Dt. 09.07.2025	43.62	21,F2 of 2025-26 dt-06.10.2025				05.01.2026	Shree Balaji Enterprises
18	Repair and Decoration work of Office and Guest Room of Road Circle Chaibasa under Road Division, Chaibasa for the year 2025-26		20.00	Lt. No. 2661(S) Dt. 09.07.2025	19.97	26,F2 of 2025-26 dt-26.12.2025				25.03.2026	Wakil Khan
19	Emergent Restoration of Approach Road and Construction of Guard Wall in H.L Bridge at 53rd Km of Singhpokharia to Jaitgarh Road via Serengesia, Jagannathpur Road( MDR-181) Under Non Plan for the Year 2025-26.		47.00	Lt. No. 4066(S) Dt. 24.10.2025	41.70	27,F2 of 2025-26 dt-31.12.2025				30.03.2026	Niraj Kumar Singh
<b>19</b>	<b>Chaibasa Non Plan</b>		<b>413.75</b>		<b>381.41</b>		<b>22.75</b>				

**Vivekadhin Head 2025-26**

1	Emergent repair of Pot Patch,Jhari Cutting and Maintenance of Shoulder work in km 41 to 45 of Singhpokharia to Jaitgarh via Siringsia,Jagannathpur Road under Non plan (vivekadhin) head under Road Division Chaibasa for the Year 2025-26.			Lt. No. 109(S)A Dt. 09.07.2025	2.50	03,F2 of 2025-26 dt-30.07.2025	2.50	99.99			Niraj Kumar Singh, Add.- Subhash Chowk Tungri Chaibasa, West Singhbhum, Jharkhand-833201
2	Emergent repair of Pot Patch,Jhari Cutting and Maintenance of Shoulder work in km 46 to 50 of Singhpokharia to Jaitgarh via Siringsia,Jagannathpur Road under Non plan (vivekadhin) head under Road Division Chaibasa for the Year 2025-26.			Lt. No. 109(S)A Dt. 09.07.2025	2.50	04,F2 of 2025-26 dt-08.08.2025	2.50	100.00			Niraj Kumar Singh, Add.- Subhash Chowk Tungri Chaibasa, West Singhbhum, Jharkhand-833201
3	Emergent repair of Pot Patch,Jhari Cutting and Maintenance of Shoulder work in km 55 to 59.66 of Singhpokharia to Jaitgarh via Siringsia,Jagannathpur Road under Non plan (vivekadhin) head under Road Division Chaibasa for the Year 2025-26.			Lt. No. 109(S)A Dt. 09.07.2025	2.49	05,F2 of 2025-26 dt-13.08.2025	2.49	100.00			Niraj Kumar Singh, Add.- Subhash Chowk Tungri Chaibasa, West Singhbhum, Jharkhand-833201
4	Emergent Road Safety and other work in HL Bridge at 53rd Km of Singhpokharia to Jaitgarh via Siringsia,Jagannathpur Road under Non plan (vivekadhin) head under Road Division Chaibasa for the Year 2025-26.			Lt. No. 109(S)A Dt. 09.07.2025	2.50	06,F2 of 2025-26 dt-21.08.2025	2.49	99.51			Niraj Kumar Singh, Add.- Subhash Chowk Tungri Chaibasa, West Singhbhum, Jharkhand-833201
5	Emergent Repair of Pavement at Chainage 0+100 Km and 1+500 Km in Bandpara-Sikursai Road under Vivekadhin Scheme for the Year 2025-26.			Lt. No. 109(S)A Dt. 09.07.2025	2.49	24,F2 of 2025-26 dt-22.11.2025					Wakil Khan

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Emergent Repair of Shoulder and Other Works in Bhoya Pandrasali Road under Vivekadhin Scheme for the Year 2025-26.			Lt. No. 109(S)A Dt. 09.07.2025	2.49	25,F2 of 2025-26 dt-23.11.2025					Mohammad Nasim
7	Emergent Repair of Damaged wing wall in 38th km of Singhpokharia-Jaintgarh Road under Vivekadhin Scheme for the Year 2025-26.			Lt. No. 109(S)A Dt. 09.07.2025	2.50	28,F2 of 2025-26 dt-17.01.2026					Jai Ganesha
8	Emergent Construction of Guard wall in 3rd Km of Asura -Kumardungi via Balandia Road under Vivekadhin Scheme for the Year 2025-26.			Lt. No. 109(S)A Dt. 09.07.2025	2.50	29,F2 of 2025-26 dt-21.01.2026					Ajit Enterprises
9	Emergent Repairing of Crash Barrier Narrow Bridge at 9th Km and 17th Km of Chaibasa Kokcho Bharbharia Road under Vivekadhin Scheme for the Year 2025-26.			Lt. No. 109(S)A Dt. 09.07.2025	2.49	30,F2 of 2025-26 dt-27.01.2026					Aditya Enterprises
<b>9</b>	<b>Chaibasa Vivekadhin</b>	<b>0.00</b>	<b>0.00</b>		<b>22.45</b>		<b>9.98</b>				
<b>30</b>	<b>Chaibasa SO, NP, Vive.</b>	<b>0.00</b>	<b>809.75</b>		<b>738.06</b>		<b>290.22</b>				

**Circle : Chaibasa**

**Div : Jamshedpur**

**Name of EE-Sri Dipak Sahay**

1	Ordinary repairing work & Mastic Asphalt work from Mercy Hospital to Telco Joda Bridge,Sunday Market to Baridih Market for year 2025-26 (Total Length: 8.203 K.M.) Non Plan Head for the Year 2025-26	8.20	25.00	Letter No.2661(S), Dt. 09.07.2025	24.97	14 F2 2025-26 23.09.2025			100%	22.12.2025	Dubey Enterprises, C/8, Baridih Colony, Bhusan Nagar, Birsa Nagar, Jamshedpur-831017
2	Paver block work in Sidhu-Kanhu Chowk to Dimna Lake Road (Length 0.00 to 1.09 km) under non plan head of the year 2025-26	1.00	20.00	Letter No.2661(S), Dt. 09.07.2025	13.50	15F2 2025-26 23.09.2025			95%	22.12.2025	Shree Balaji Enterprises, Ashiyana Housing Complex, Flat No-411,Adityapur seraikella - kharsawan-831013
3	Ordinary Repairing work in Old Purulia Path (MDR-148) (Length: 3.358 K.M.) under Non Plan Head for year 2025-26	3.36	10.00	Letter No.2661(S), Dt. 09.07.2025	9.99	12F2 2025-26 18.09.2025			100%	16.12.2025	Shrinika Sai Enterprise, H.No.-14, Sai Niwas Vivek Nagar, Chota Govindpur, East Singhbhum-831015
4	Strengthening of Boundary Wall,Approach Road with Paver Block,Construction of Septic Tank & Beautification work for I B Building ,B Road ,Northen Town Bistupur under Non Plan Head for year 2025-26		20.00	Letter No.2661(S), Dt. 09.07.2025	13.99	17F2 2025-26 23.09.2025			95%	24.11.2025	Aadityah infra projects, Deo nagar,janta market, near amaltash city,chota govindpur east sinhbhum-831015

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	DAY TO DAY MAINTENANCE OF ALL INSPECTION BUNGLOW AND EXECUTIVE ENGINEERS OFFICE UNDER ROAD DIVISION JAMSHEDPUR FOR THE YEAR 2025-26 UNDER NON PLAN HEAD 2025-26		15.00	Letter No.2661(S), Dt. 09.07.2025	10.50	08 F2 2025-26 Ltr. no. 1851(encl) 12.09.2025			44%	11.09.2026	ZERO TO INFINITY, 1st Floor, Khata No.198, Flat No.112, Plot No. 3928, Ashoka Tower, Old Purulia Road, Mango, Jamshedpur-831013
6	ROAD FURNITURE WORK ON PATAMDA LINK ROAD ( TOTAL LENGTH-6.664 K.M.) UNDER NON PLAN HEAD FY 2025-26	6.66	5.00	Letter No.2661(S), Dt. 09.07.2025	3.92	23.09.2025			95%	22.11.2025	Shree Balaji Enterprises, Ashiyana Housing Complex, Flat No-411,Adityapur seraikella - kharsawan-831013
7	Installation of 3 No. Half Gantry Sign Board on Asanbani -Patamda Road (Total length-21.10 k.m. ) (MDR-163) under Non Plan for the year 2025-26	21.12	30.00	Letter No.2661(S), Dt. 09.07.2025	11.59	10F2 2025-26 Ltr. no. 1823(encl) 18.09.2025			95%	16.11.2025	Nalanda Construction, Sarveshwari Nagar, Near Shiv Mandir, Itki Road, Bajra, Helal, Ranchi-834005
8	REPAIR OF BRIDGE AT DIFFERENT CHAINAGE AND ROAD FURNITURE WORK ON BADUDIH-SATNALA BORAM MADHOU PUR ROAD (T.LENGTH-19.09 KM) UNDER NON PLAN HEAD 2025-26	0.07 m	55.00	Letter No.2661(S), Dt. 09.07.2025	36.38	11F2 2025-26 Ltr.no.1904 (encl) 18.09.2025			90%	17.12.2025	KALIMATI PRODUCTS PVT LTD, S/O Radheshyam Agarwal, H.No. 49, Thakurbari Road, Sakchi, Jamshedpur- 831001, East Singhbhum
9	SPECIAL REPAIR OF DIFFERENT VILLAGE ROAD IN PATAMDA BORAM RAGHUNATHPUR ROAD (VILLAGE NAME- BORAM,BOGONAI,BAGDA,BARIYADA,DIG HI) UNDER NON PLAN HEAD FY 2025-26	24.37	190.00	Letter No.2661(S), Dt. 09.07.2025	129.16	18F2 2025-26 27.11.2025			10%	26.03.2026	Abhishek Enterprises, Srijan Apartment, New Ulidih, Mango, Jamshedpur
9	<b>Jamshedpur Non Plan</b>		<b>370.00</b>		<b>254.00</b>		<b>0.00</b>				
9	<b>Jamshedpur NP, SO</b>	<b>0.00</b>	<b>370.00</b>		<b>254.00</b>		<b>0.00</b>				

**Circle : Chaibasa**

**Div : Manoharpur**

**Name of EE-Sri Suresh Kumar Suman**

1	Surface renewal of Baraiburu (Hathi Chowk) MDR-187 in k.m. 3rd, 5th, 6th and 7th under Non Plan for the year 2023-24		100.00	lt.4009 (s) dt. 18.08.2023	92.44	12.06.2024 01 F2/2024-25	0.00			11.09.2024	Pankaj Kumar Singh, Ranchi
2	Construction of drain at 3rd k.m. chainage (2.400 k.m. to 2.600 k.m) and repairing of parapets of 8 nos. old culvert and Bridges of Chakradharpur-		25.00	lt.3897 (s) dt. 19.09.2024	24.90	21.12.2024 08 F2/2024-25	24.89	100%	100.00	20.03.2025	Aniket Yadav, At+P.O – Manoharpur, Dist- Wesh Singhbhum
3	Construction of triple cell box culvert (3x2x2 m) with diversion in k.m. 2+300 m of Chakradharpur-Toklo-Kuchai Road for the year		70.00	lt.3897 (s) dt. 19.09.2024	58.69	13.02.2025 09 F2/2024-25	16.00	27%	100.00	12.08.2025	Apkritmy Pvt. Ltd., At- Flat No.- A4/2C, Sail City, Dhurwa, Ranchi Dharwa,

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Constructions of Retaining Wall in k.m. 9th (Chainage k.m. 8.630 to 9.00 k.m) of Undhan-Dhanapali-Gopipur-Baranga Raod.		100.00	lt.3897 (s) dt. 19.09.2024	69.12	29.03.2025 14 F2/2024-25	30.00	43%	100.00	28.06.2025	Aniket Yadav, At+P.O – Manoharpur, Dist- West Singhbhum
5	Road Safety measures in Gua-Salai road from k.m. 11.00 to k.m. 29.00 under RCD, Road Division, Manoharpur.		5.00	lt.2661 (s) dt. 09.07.2025	3.09	01.12.2025 05 F2/2025-26	0.00	0.00	100.00	31.01.2026	Satyam Build Con Lodhma Road, Karra, Khunti, Jharkhand-835209.
6	Road Safety measures in Undhan-Dhanapali-Gopipur-Baranga road.		5.00	lt.2661 (s) dt. 09.07.2025	2.98	01.12.2025 06 F2/2025-26	0.00	0.00	100.00	31.01.2026	Satyam Build Con Lodhma Road, Karra, Khunti, Jharkhand-835209.
7	Road Safety Work in Manjhagaon-Jainthgarh-Noamundi Road From k.m. 30.00 to k.m. 56.90		10.00	lt.2661 (s) dt. 09.07.2025	6.20	02.01.2026 07 F2/2025-26	0.00	0.00	0.00	01.03.2026	Satyam Build Con Lodhma Road, Karra, Khunti, Jharkhand-835209.
8	Repairing of IB and Boundry wall at Sub Division Office, Noamundi.		10.00	lt.2661 (s) dt. 09.07.2025	6.73	02.01.2026 08 F2/2025-26	0.00	0.00	0.00	01.04.2026	Satyam Build Con Lodhma Road, Karra, Khunti, Jharkhand-835209.
9	Construction work of 1 no of AE and 3 nos. of JE's Residence and AE Office in the premises of road Subdivision Chakradharpur under RCD,		140.00	lt.2661 (s) dt. 09.07.2025	101.23	02.01.2026 09 F2/2025-26	0.00	0.00	2.00	01.10.2026	M/s Shloka Construction, 2nd Floor, Maheswari Tower, Opposite – S.S. High School,
10	Construction of 250 m retaining wall at Sonua-Gudri road in Ch 9th to 10th km & Construction of 125 m RCC retaining wall at Kutipa Bridge		175.00	lt.2661 (s) dt. 09.07.2025	107.33	02.01.2026 10 F2/2025-26	0.00	0.00	0.00	01.05.2026	M/s Friends Infrastructure, Ward No.- 08, Gram+Panchayat- Pipcho, Near School, Makatpur,
11	Surface Renewal work of Hirni Fall Road under RCD, Road Division, Manoharpur.		70.00	lt.2661 (s) dt. 09.07.2025			0.00	0.00	0.00		
12	Construction of 300 m Drain at Sonua-Gudri road in Ch 3rd to 4th km under RCD, Road Division, Manoharpur.		30.00	lt.2661 (s) dt. 09.07.2025							
13	Construction of 280 m Drain at Sonua-Gudri road in Ch 8th to 9th km under RCD, Road Division, Manoharpur.		25.00	lt.2661 (s) dt. 09.07.2025							
<b>13</b>	<b>Manoharpur</b>	<b>0.00</b>	<b>765.00</b>		<b>472.70</b>		<b>70.89</b>				

**Circle : Chaibasa**

**Div : Seraikella-Kharsawan**

**Name of EE-Sri Ashok Kumar Rajak**

**SPILL OVER**

1	Ordinary Repair work in Seraikella-Stadium Road from Km. 0.00 to Km. 0.720 under Non- Plan Head for the year 2023-24	0.72	10.00	113(S)A, Dt <u>03.07.2023</u> 2426(S), Dt. 24.06.2025	10.00	28 F2 of 2023-24 29.01.2024			100%	28.03.2024	M/S MAA CONSTRUCTION, SHISHU MANDIR COLONY, WARD NO. 08, SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND
2	Ordinary Repair work in Dalma Hill Top Road from Km. 0.00 to Km. 06.339 Under Non Plan Head for the Year 2024-25	6.34	35.00	3897(S) <u>Dt. 19.09.2024</u> 2426(S), Dt. 24.06.2025	30.31	09 F2 of 2024-25 Dt. 14.10.2024	28.29809	93%	100%	13.01.2025	MAA CONSTRUCTION Berasi Sirum, Nimdih, Dist-Seraikella-Kharsawan, Jharkhand, Pin-832403

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12	
3	House Keeping Work in Daily Basis Salary Employee for Inspection Bunglow Kharsawan under Non Plan Head for the year 2024-25		10.00	3897(S) <u>Dt. 19.09.2024</u> 2426(S), Dt. 24.06.2025	7.42	14 F2 of 2024-25 Dt. 16.12.2024	2.30	31%	35%	15.12.2025	JAI MATA DI ASSOCIATES jail road, po+ps-seraikella, DIST-SERAIKELLA-KHARSAWAN, PIN-833219	
4	500m Crash Barrier Work in Km. 04th, 6th and Km. 08th of Kharsawan-Kuchai-Dalbhangna Road under Non Plan Head for the year 2024-25		20.00	3897(S) <u>Dt. 19.09.2024</u> 2426(S), Dt. 24.06.2025	16.04	24 F2 of 2024-25 Dt. 24.01.2025	16.04092	100%	100%	23.03.2025	Ranvijay Uday Infrastructure Pvt. Ltd. Ranibag Colony, Tetri, Namkum, Ranchi	
5	50m RCC Guardwall in 1st Km. of Kharsawan Town Road under Non Plan Head for the year 2024-25		17.00	3897(S) <u>Dt. 19.09.2024</u> 2426(S), Dt. 24.06.2025	13.70	17 F2 of 2024-25 Dt. 27.12.2024				26.03.2025	Praveen Singh Thakur, Kharsawan, Dist-Seraikella-Kharsawan, Jharkhand	
6	Ordinary Repair work in Seraikella Stadium Main Road to Main Gate of Birsa Munda Stadium Road from Km. 0.00 to Km. 0.180 Under Non Plan Head for the Year 2024-25	0.18	10.00	3897(S) <u>Dt. 19.09.2024</u> 2426(S), Dt. 24.06.2025	10.00	20 F2 of 2024-25 Dt. 04.01.2025			100%	03.04.2025	MAA CONSTRUCTION Berasi Sirum, Nimdih, Dist-Seraikella-Kharsawan, Jharkhand, Pin-832403	
<b>6 Seraikela-Kharsawan Spill Over</b>			<b>102.00</b>		<b>87.47</b>		<b>46.64</b>					

**NON PLAN**

1	Ordinary Repair work in Sapra PWD Road to Rugri PWD Road from Km. 0.00 to Km. 04.00 Under Non Plan Head for the Year 2025-26	4.00	5.00	Letter No. 2661(S) Dt. 09.07.2025	4.08	11F2 of 2025-26 Dt. 10.10.2025				09.12.2025	Shree Balaji Enterprises, Ashiana Housing Complex, Flat No.-411, Adityapur, Seraikella-Kharsawan, Jharkhand-831013
2	Crash Barrier Work in Rajnagar-Jugsalai Road Under Non Plan Head for the Year 2025-26		15.00	Letter No. 2661(S) Dt. 09.07.2025	10.25	10F2 of 2025-26 Dt. 10.10.2025				09.12.2025	Shree Balaji Enterprises, Ashiana Housing Complex, Flat No.-411, Adityapur, Seraikella-Kharsawan, Jharkhand-831013
3	Laying of Paver Block work in Rajnagar-Jugsalai Road at Ch. 16 Km., Ch. 20 Km. & Ch. 23rd Km. Under Non Plan Head for the Year 2025-26		20.00	Letter No. 2661(S) Dt. 09.07.2025	13.18	09F2 of 2025-26 Dt. 03.10.2025			100%	02.12.2025	Abhishek Enterprises, Rajendra Nagar, Kuwar Singh Road, Near Srijan Apartment, New Ulidih, Mango, Jamshedpur, Jharkhand-831012
4	Ordinary Repair Work of Kharsawan Inspection Bunglow Under Non- Plan Head for the year 2025-26		20.00	Letter No. 2661(S) Dt. 09.07.2025	20.00	08 F2 of 2025-26 Dt. 26.09.2025			100%	25.11.2025	M/s Pravin singh Thakur Vill- Aruwan, P.O.- Aruwan, Ps.- Kuchai, Dist-Seraikella-Kharsawan Jharkhand-833216
5	Concrete Crash Barrier work in Rajnagar-Jugsalai Road Under Non- Plan Head for the year 2025-26		10.00	Letter No. 2661(S) Dt. 09.07.2025	6.75	12 F2 of 2025-26 Dt. 10.10.2025				09.12.2025	Shree Balaji Enterprises, Ashiana Housing Complex, Flat No.-411, Adityapur, Seraikella-Kharsawan, Jharkhand-831013

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of Boundary Wall in Seraikella IB Under Non- Plan Head for the year 2025-26		10.00	Letter No. 2661(S) Dt. 09.07.2025	7.20	04 F2 of 2025-26 Dt. 11.09.2025			100%	10.11.2025	M/S Vijay Enterprises, S/O- Suresh Mahato, Vill.- Changua, Po+Ps.- Rajnagar, Dist.- Seraikella- Kharsawan Jharkhand-831002
7	Construction of Guardwall Work at 28th Km. of Kharsawan-Kuchai-Dalbhangra Road under Non- Plan Head for the year 2025-26.		85.00	Letter No. 2661(S) Dt. 09.07.2025	62.30	07 F2 of 2025-26 Dt. 24.09.2025			100%	23.12.2025	Akshay Kumar Singh, Near Akhil Memorial School, Sukhdeo Nagar, Ratu Road, Hehal, Ranchi, Jharkhand.
8	Special Repair work in Rangamati Tikar road - (MDR-25) road from Km 0.000 to Km 9.050 (Total Length :9.05Km) under Non Plan Head under Road Division Seraikella-Kharsawan for the year 2025-26.	9.05	125.00	Letter No. 2661(S) Dt. 09.07.2025	89.10	16 F2 of 2025-26 Dt. 19.11.2025			10%	18.02.2026	Aarohan Builders Pvt. Ltd., Krishnapuri Colony, Road No. 01, Chutia, Ranchi, Jharkhand
<b>8</b>	<b>Seraikela-Kharsawan Spill Over</b>		<b>290.00</b>		<b>212.86</b>		<b>0.00</b>				
<b>14</b>	<b>Seraikela-Kharsawan NP, SP</b>		<b>392.00</b>		<b>300.33</b>		<b>46.64</b>				