

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
<b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Ram Bilash Sahu</b>									
1	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.42	<u>17399.477</u> 2434(S) dt. 03.05.2017	<u>13679.5800</u> 173 33SBD of 2017-18 Dt 18.01.2018	7624.022	43.820	47	17.01.20	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001
2	Re-Construction of Road from Barananda (On SH-04) to Danguaposi	8.015	<u>2425.805</u> 1158(S) dt 27.02.2017	<u>2149.0109</u> 32SBD of 2017-18 Dt 16.01.2018	1189.897	49.050	55	15.01.19	Shree Sanjeev Kumar Singh At -Sri Ram Path Parsuram Nagar Panki Road Redma Daltangang Palamu 822102
3	Re-Construction of Road from Pundriguttu village in 9th KM of Tantnagar - Manjhaon (MDR-125) to Bhalda (Orissa border)	2.476	<u>335.474</u> 6072(S) dt. 22.09.2016	<u>305.29058</u> 17SBD of 2017-18 dated 22.09.17	171.800	56.270	65	21.02.18	Kapil Deo Singh Infraprojects P. Ltd. Kumar Bagg Road Arsandey Chowk Kanke Ranchi 834006

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
4	Widening and Strengthening/Re-Construction of Danguaposi (Barananda to Danguaposi Road ) To Ramtirath Road (Toatal length 9.825 Km ).	9.825	<u>2177.891</u> 3703(S) dt. 25.06.2018	<u>1788.89484</u> <u>66</u> 34SBD 2018-19 Dt 07.03.2019	827.218	37.980	42	9 Month i.e 06.12.19	J.K. Associates Agar Nagar Sangroor Panjab Local Add- Ideal Regency, Near Bishwnath Mandir Giridih Jharkhand
5	IRQP Work in Tantt Nagar-Bharbharia-Kumardungi-Manjhgoan Road (MDR-185) in Km 0.00 to 33.00(Total length-33.00 Km)	33.00	<u>1877.881</u> 1114(S) dt. 22.02.19		0.000				
6	Improvement of riding quality work of Chaibasa Parisadan Chouk to NH-75E (upto Buniyadi Vidyalay) under Road Division, Chaibasa under head plan for the year 2019-20.	1.560	<u>91.034</u> 4903S) dt. 01.10.19	<u>0.8175665</u> 25F2 Of 2019-20 Dt. 28.01.2020	0.000		50	3 Months 27.04.202 0	NTS STRUCTURE PVT.LTD Pro. Shafique Ahmed Khan. H.No. 85 New Paras Tolli Doranda Ranchi 834002

9812.9372

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
<b>Circle : CHAIBASA</b> <b>Div : JAMSHEDPUR</b> <b>Name of EE-Sri Narmdeshwar Sahay</b>									
1	Widening and Strengthening of Tatanagar Railway Station to Barodaghat Road (2.85 km)	2.850	1384.888 Letter No.21(S) Dt. 15.01.2016	1290.76586 07SBD of 2016-17 Dt. 16.09.2016	799.32	62.00	70%	15.09.17	Mengotia Construction, Pvt. Ltd., Jugsalai, Jamshedpur
2	Widening, Strengthening & Reconstruction of Pitajori-Gudabandha Road (Length 17.150km) for the year 2017-18	17.150	5698.986 letter No.2486(S), Dt. 03.05.2017.	4047.94086 12SBD of 2017-18 Dt. 05.10.2017	3875.00	94.00	95%	04.04.19	LEADING CONSTRUCTION,103 Purulia Highway, Sakchi, Jamshedpur
3	Widening, Strengthening / Reconstruction of Bhadudih(Bonta)-Satnala-Bodam-Madhonpur(west Bengal Border) Road . Total length - 19.09KM	19.090	5584.532 Letter No. 1475(S) Dt. 10.03.2017	4595.2300 21SBD of 2017-18 Dt. 29.01.2018	2200.00	48.00	75%	28.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur.
4	Widening & Strengthening of Road from Kadma-Shastri Nagar Block No.-4 to Block No.2 along river bank and Construction of Cross Road (Total Length 2.55km)	2.550	805.535 543(S) Dt. 25.01.2018	696.71688 27 SBD of 2018-19 23.02.2019	100.00	14.00	10%	22.06.19	MANOJ KUMAR SINGH, Deoghar, Jharkhand

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
5	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) FOR THE YEAR 2017-18 UNDER CRF THE STATE OF JHARKHAND (Job No.CRF-JHR-2017-18/49)	14.725	4083.00 RW/NH-28014/2/2017/JH R/P-A,New Delhi the 28.08.2017	3452.20027 04 SBD/2018-19 Dt. 25.05.2018	2011.71	58.00	70%	24.11.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
6	Widening and Strengthening/ Reconstruction for NH-33(Bansda) to Pathra. (Length: 12.987km) for the Year 2018-19	12.987	4014.535 676(S) Dt. 01.02.2018	2693.17990 13 SBD of 2018-19 04.10.2018	1569.71	58.00	71%	03.10.19	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
7	Widening & Strengthening/Reconstruction of NH-33(Pipla More) to Govindpur-Annachowk via Ghorabandha road. (Length: 11.710 K.M.) for the year 2018-19	11.710	8449.90800 1499(s) Dt. 10.03.2017	5489.91024 16 SBD of 2018-19 Dt. 05.11.2018	2209.91	40.00	48%	04.02.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
8	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM for the year 2018-19	32.800	10512.19000 2777(S) Dt. 11.05.2018	5550.60524 17 SBD 2018-19 Dt. 05.11.2018	1700.00	31.00	42%	04.11.20	Manoj Kumar Singh - R.K. Construction -Kiran Construction & Infrastructure Pvt. Ltd. (JV)
9	Widening and Strengthening/Reconstruction of Road from Gura (Musabani - Dumaria- Asthi Koima Road) Jiyan -Dhalbhumgarh NH-33 Road. Total Length 24.99 km for the year 2018-19	24.99	5823.19000 2806(S) Dt. 11.05.2018	5198.2700 23 SBD of 2018-19 Dt. 19.01.19	862.27	15.00	29%	18.07.20	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
10	Reconstruction of Road from Kewla (Bahragora-Kewla PWD Road) Chourangi More to Bamdole (Jenadih Village) Length 4.60 km for the Year 2018-19	4.600	1488.89800 4335(S) Dt. 26.07.2018	1100.00027 24 SBD of 2018-19 Dt. 05.02.2019	650.00	59.00	85%	04.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
11	Reconstruction of Kowali-Laylam Ghati to Orissa Boarder Road (Length 6.275km) for the year 2018-19	6.275 (-225m)	2056.00 5063(S) Dt. 31.08.2018	1630.15234 21 SBD of 2018-19 Dt. 18.01.19	473.03	30.00	48%	17.10.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
12	WIDENING AND STRENGTHENING OF GHORBANDHA LINK ROAD LENGTH 1503 m	1.503	268.775 1133(S) Dt. 22.02.2019	205.69032 33 SBD of 2019-20 Dt. 04.10.2019	0.00			03.01.20	Pintu Engineering Construction Pvt. Ltd., Saraikela.
13	Widening and Reconstruction of NH-33 to Galudih Market Road .	2.125	303.519 1571(S) Dt. 06.03.19	234.33779 32 SBD of 2019-20 Dt. 03.10.2019	50.00	25.00	30%	02.02.20	Buildbeast Infrastructure Pvt. Ltd., Shiv Durga Mandir Lane, Ratu Road, Ranchi
14	Widening and Strengthening of Road from - Chakuliya Railway Crossing to Aerodrum (Total (Length -2.015M)	2.015	741.465 2645(S) Dt. 28.05.2019		0.00				

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
15	Dhalbhumgarh Airport Approach Road (Length: 3.50K.M.) in Year 2019 - 20.	3.500	1282.95 3687(S) Dt. 24.07.2019	799.5248 53 SBD of 2019-20 Dt. 31.12.2019	150.00	19.00	25%	30.06.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
16	Widening, Strengthening & Reconstruction of road from Ghatshila Rajstate to NH-33 Sonakhun via. Ghatsila Jail. (Length: 5.944 K.M.).	5.944	1010.234 3903(S) Dt. 06.08.2019	762.07776 56 SBD of 2019-20 Dt. 31.12.2019	70.00	9.00	25%	30.06.20	Kiran Construction & Infrastructrue Pvt. Ltd., Jamshedpur
17	Improvement of Important roads of Jamshedpur (West) from:- 1) Mango Hira Hotel to Subhash Colony, Teachers colony via Sai mandir, 2) Kerala Public School in Jawaharnagar road no. 15, Mango to NH-33, 3) Mango Dimna road to Rajiv Path Moon City. 4) Mango, Baliguma Kharia Basti to PWD road Danga via. Gurudwara. (Length: 5.38 K.M.)	5.380	218.05837 4074 (S) Dt. 16.08.2019	196.25253 36 F2/2019- 20 Dt. 19.10.2019	191.25	97.00	100%	18.02.20	LEADING CONSTRUCTION,103 Purulia Highway, Sakchi, Jamshedpur
18	(i) Improvement of road from Mercy Hospital to Telco with re-construction of Jora Bridge (Length: 5.880 K.M.) ii Improvement of road from Sunday Market to baridih Market. (Length: 2.323 K.M.)	8.203	734.044 Ltr.No.4487(S), Dt. 06.09.2019	601.76564 54 SBD of 2019-20 Dt. 31-12- 2019	80.00	13.00	36%	30.08.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
<b>Circle : Chaibasa</b> <b>Div : Manoharpur</b> <b>Name of EE-Sri Shailendra Kumar</b>									
1	W/s & Reconstruction of Gua-Salai road in km 11.00 to 29.00	18.00	5822.608 12.08.2014 6047 (S)	6225.27431 27.9.2014 2 SBD/2014-15	6697.582	100%	100%	26.09.2016	M/S R.K.S.C. Pvt., Ltd. Begusarai
2	Reconstruction of Gua Link Road (MDR-187) Hathi Chouk (Baraiburu to Gua)	6.865	3638.903 18.01.2016 411 (S)	3859.38337 21.05.2018 01 SBD/2018-19	4183.400	100%	100%	15.05.2020	M/S R.K.S.C. Pvt., Ltd. Begusarai
3	W/S and Reconstruction of Sonua-Pansua-Lodhai-Gudri Road, Total length – 41.560 Km.	41.56	8624.303 27.06.2016 4033 (S)	11216.77418 03.07.2017 03 SBD/2017-18	6082.319	53%	72%	02.07.2019	Triveni Engicons Pvt. Ltd., Jamshedpur. 831 001
4	Widening & Strengthening / Reconstruction of Banjhikusum - Toklo Road.	22.32	5828.685 10.03.2017 1472(S)	5176.44542 17.08.2017 04 SBD/2017-18	5042.495	96%	99%	16.02.2019	M/s SKM Infraventure Pvt. Ltd., Keonjhar, odisha.
5	Widening and Strengthening / Reconstruction Work of Manoharpur – Jaraykela Road.	15.291	10315.13 10.03.2017 1463(S)	4227.01437 06.11.2017 05 SBD/2017-18	3099.657	73%	90%	05.02.2019	Leading Construction Pvt. Ltd. Sakchi, Jamshedpur

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
6	ROB Work in L.C. No.RBK-14 in Chaibasa-Singhpokaria road		4416.33049		2908.845	98%			
7	ROB Work in L.C. No.RBK- 49 in Noamundi-Badajamda road		4150.40830		2735.044	98%			
8	Widening and Strengthening / Reconstruction Work of Arki (SH-03)-Korba-Birbanki-Kochhang-Bandgaon (NH-75E) Road.	13.00	21271.976 29.06.2018 3767 (S)	4639.59049 07.03.2019 05 SBD/2018-19	1328.799	26%	31%		M/s M & S Company, Dumka & M/s Mohan Lal Jain, Murshidabad (J.V)
9	Widening and Strengthening of Undhan-Baranga-Gopipur-Dhanapali upto Odisha Border	10.88	4829.00 31.08.2018 5078 (S)	3471.54013 21.01.2019 02 SBD/2018-19	3153.899	89%	100%	20.01.2020	Spica Project and Infrastructure Pvt. Ltd.
10	Reconstruction of Kutingta to Danguaposi road (km.6.778)	6.778	1735.552 26.06.2018 3713 (S)	1467.42524 30.01.2019 04 SBD/2018-19	1243.504	65%	80%	29.10.2019	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur-831001
11	IRQP Work of Saidal-Kiriburu (km 0.00 to km 8.00)	8.00	618.588 28.05.2019 2646 (S)	501.89103 10.01.2020 01 SBD/2019-20	0.000	0%			NNB Engineers Pvt. Ltd. Adityapur, Jamshedpur

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10

36475.54

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10

**Circle - Chaibasa**

**Division-Seraikella-Kharsawan**

**Name of EE-Sri Nirmal Kumar Singh**

1	Construction of Two Lane with Paved Shoulder from Kanderbera (NH-33) to Dumuhani (on Marine Drive way) Bypass Road From Ch. 0.00 To 7.722 KM. for the year 2014-15	7.722	3940.27 <u>7589(S), dt.</u> <u>10.11.2014</u>  10359.329 <u>2240(S), dt.</u> <u>21.04.2017</u>	3352.43060  05 SBD of 2014-15 Dt. 28.03.2015	12915.829	385%	100%	27.09.2016	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
2	Widening&Strengthening/Reconstruction of Kharsawan-Hurangda-Raijama-Kanderkuti-(Rangamati) Rargaon Road from 0.00 km to 29.407 km	29.41	4971.54  <u>2994(S), Dt.</u> <u>25.03.2013</u>	5259.10221  03 SBD of 2013-14 Dt. 22.05.2013	4885.357	93%	93%	21.11.2014	M/s NPCC, Ranchi
3	Widening & Strengthening/Reconstruction of Chakradharpur-Kharsawan road (MDR-145) (Total Length-12.33 Km) FOR THE YEAR 2016-17	12.33	7557.239  3646(S), Dt. 09.06.2016	2696.74247  02 SBD of 2016-17 Dt. 06.12.2016	2746.785	100%	100%	05.05.2018	M/s Ram Kripal Singh Construction Pvt. Ltd. 702, 7th Floor Panchwati Plaza, Kutchery Road, Ranchi
4	Widening & Strengthening/Reconstruction of Adardih (NH-32) to Milan Chowk (MDR-25) Road (Total Length- 32.10 Km)	32.10	10200.249  1478(S), Dt. 10.03.2017	6965.16649  01 SBD of 2017-18 Dt. 09.08.2017	7480.853	107%	100%	08.08.2019	Classic Engicon Pvt. Ltd. 3D Vatika Apartment, Line Tank Road, Ranchi, Jharkhand

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
5	Improvement of Riding Quality work of Sijulata-Konebera Road (MDR-147) From Km. 0.00 to Km. 11.40 for the year 2018-19	11.40	507.294 3833(S), Dt. 02.07.2018	447.17593 04 SBD of 2018-19 Dt. 12.02.2019	250.922	56%	87%	11.06.2019	M/s SKM Infraventure Pvt. Ltd, House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.
6	Widening & Strengthening/Reconstruction of Gamhariya-Dajiaghat(Ganjiaghat)-Govindpur road (Length:26.160 Km)	26.16	4762.11 1782(S), dt. 03.03.2014	4640.61123 01 SBD of 2014-15 Dt. 29.05.2014	4598.882	99%	92%	28.11.2015	SECC-RMN Joint Venture, No. 112, Kalamman Kovil Street, Natesan Nagar, Virugambakkam, Chennai-600092

32878.63

### **STATE PLAN BUILDING WORKS**

1	Construction of Inspection Bunglow at Kharsawan (with furnishing) and annexy under Road Division, Seraikella-Kharsawan		129.098 3443(S), Dt. 15.05.2012	160.17578 12 F2 of 2012- 13 Dt. 12.03.2013	150.00	94%	100%	11.06.2014	Sri Satya Narayan Agrawal Ward No. 05, Post+P.S. - Seraikella Dist-Seraikella-Kharsawan, Jharkhand
---	--	--	---------------------------------------	---	--------	-----	------	------------	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)

State Plan Bridge Works

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
<b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Ram Bilash Sahu</b>									
<b>Circle : CHAIBASA</b> <b>Div : JAMSHEDPUR</b> <b>Name of EE-Sri Narmadeshwar Sahay</b>									
1	CONSTRUCTION OF HL R.C.C BRIDGE IN MUSABANI-DUMARIA-ASTAKOWALI UP TO ORRISA BORDER. (19 NO BRIDGE) Ch.5.654, 7.358, 7.655, 9.413, 10.292, 12.710, 15.323, 17.093, 23.938, 24.310, 24.401, 32.650, 35.430, 34.146, 37.392, 38.258, 41.004, 42.011 & 43.927	0.653 m	3993.312 Letter No. 4265(S) Dt. 13.07.2016	4059.6101 08.05.2017 01 SBD of 2017-18	2384.50	59.00	80.5	07.11.18	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.
2	Construction of HL Bridge over Swaranrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda -Govindpur in Year 2017-18		1366.88 4605(S) Dt. 09.08.2017	1011.00 22.02.2018 24SBD of 2017-18	295.00	29.00	25	22.02.2020	M/s PINTU ENGINEERING CONSTRUCTION PRIVATE LIMITED, SARAIKELA.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
3	High Level Bridge over Swernrekha River in Dhalbhumgarh-Goglo-Sorangee-Bhalki Road under LWE	344.4	1668.32000 17024/II(i)/ 2017- RC(358261) Dt. 22.02.2018	1198.49950 27.08.2018 11 SBD 2018-19	685.89	57.00	59	26.02.2020	Mengotia Construction, Pvt. Ltd., Jugsalai, Jamshedpur
4	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur stn. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur		1861.21677 Letter No.6595(S), Dt. 30.11.2017	1293.42905 11.10.2018 14 SBD of 2018-19	955.10	12.00	30	10.10.2019	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.
5	Construction of Four Lane Elevated Corridor with cable stayed bridge & Construction of Approach Road of Anna Chowk - Govindpur bypass Road (Total Length 1555 m) State of Jharkhand on Engineering, Procurement & Construction (EPC) Mode	1530m	16353.98 6385(S) Dt. 30.11.2018	13877.00 31 EPC of 2019-20 Dt. 25.05.2019	0.00			24.11.2021	S.P. Singla Construction Pvt. Ltd., Panchkula, Haryana.

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10

**Circle : Chaibasa**  
**Div : Manoharpur**  
**Name of EE-Sri Shailendra Kumar**

1	Const. of HL R.C.C. Bridge over Sapu River in 16th km. of Manoharpur-Kolebira road.	32.00	213.56 14.8.2013 7274(S)	213.00 29.05.2014 1F2/2014-15	198.26	93	100%	28.05.2015	Khokar Infrastructure Pvt. Ltd.
2	Const. of R.C.C. Bridge over Hakagoi (Jaira) Nala in km. 81.350 of Ckp-Sonua-Goilkera-Manoharpur Road.		154.784 08.07.2014 5055(S)	139.47386 20.04.2015 1F2/2015-16	77.61	96	100%	28.06.2016	Narayan Agrawal, CKP

**275.870**

**Circle - Chaibasa**  
**Division-Seraikella-Kharsawan**  
**Name of EE-Sri Nirmal Kumar Singh**

1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13	<u>5x24</u>	692.864 8265(S), Dt. 27.11.2012	818.62874 02 SBD of 2013-14 Dt. 21.05.2013	766.42668	94%	90%	20.11.2014	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum
2	(A) Construction of High Level Bridge Over Swarnarekha River at 8th Km. of Kandra-Chandil Road for the year 2015-16	<u>9x24</u>	1837.00 5804(S), Dt. 12.08.2015	1821.93183 03 SBD of 2015-16 Dt. 08.12.2015	1834.88503	101%	99%	07.12.2017	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
	(B) Construction of Diversion in Swarnrekha River Near Manikui Bridge in 8th Km. of Kandra-Chandil Road			64.55245  02 F2 of 2015-16 Dt. 29.10.2015	63.77680	99%	100%	02.12.2015	Hare Lal Construction Company (P) Ltd. Dist-Seraikella-Kharsawan. Jharkhand
3	Constructoin of High Level Bridge Over Sona River at 8th Km. of Sini Bazar to Kharsawan Road (Including Approach Road)		479.422  2686(S), Dt. 30.05.2019	442.93972  01 SBD of 2019-20 Dt. 24.10.2019			10%	23.10.2021	Pintu Engineering Construction Pvt. Ltd., Address-Dalmia House, Road No.-06, Seraikella, Dist-Seraikella-Kharsawan,

2665.09

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10

**State Plan Road Works**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval	Agreement	Financial Progress (in	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Agency
	Name		Amount Date/Ref. No.	Amount Date/Ref. No.	Expenditure Grand Total (11+15)				
1	2	4	5	7	17	16	24	25	19
1	Construction of Road Over Bridge in Lieu of Level Crossing No.-160 in between Mahalimurup & Rajkharsawan Station at Km. 286/23-25 of		3780.5926	2070.5010	870.9149	0%			FA & CAO, S.E. Rly, Kolkata
2	Plantation of tree 540 Nos. with iron gabion and transplant of 28 Nos. trees for ROB No. 160 in between Kharsawan and Mahalimoorum Station in Seraikella-Kharsawan Road in Km. 9.90 under RCD, Road Division, Seraikella-Kharsawan			20.41772 21 F2 of 2019-20 Dt. 23.10.2019	12.5319	61%	90%	22.10.2023	M/s Krishna Construction, At/Po-Seraikella, Ward No.-07, Dist-Seraikella-Kharsawan

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : December, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Ram Bilash Sahu</b>											
<b>Non-Plan in 2020-21</b>											
1	तांतनगर-मझगांव भाया कुमारडुंगी पथ के कि०मी० 34.00 एवं 35.00 में पोट पेच रिपेयरिंग कार्य।		16	EIC Lt.No. 2978(S) 08.12.2020							
2	चाईबासा-सैतवा पथ के कि०मी० 12 में पोट पेच रिपेयरिंग कार्य।		5								
3	चाईबासा-बाईपास पथ पथ के कि०मी० 1, 3 एवं 4.0 कि०मी० में पोट पेच कार्य।		12								
4	Emergent works of RCC Guard Wall in 40th Km of Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road		25.88								
5	सिकुरसाई-कुरसी-बांधडीह-चंदनखेरी पथ के कि०मी० 5 में पोट पेच रिपेयरिंग कार्य एवं कि०मी० 9जी में HL Bridge में प्रोटेक्शन कार्य।		15								
6	हाता चाईबासा के रेलवे क्रॉसिंग से बड़ाचीरु आचू-आमिता-डलियामिर्चा -चाईबासा पथ के कि०मी० 1.00 से 6.1 कि०मी० तक पोट पेच रिपेयरिंग कार्य।		10								
7	चाईबासा-कोकचो-भरभरिया पथ के कि०मी० 5.00 से 18.00 कि०मी० में पोट पेच रिपेयरिंग कार्य।		50								
8	सिंहपोखरिया से जैतगढ़ भाया सिरिंगसिया जगन्नाथपुर पथ (कि०मी० 0.00 से 26.00 कि०मी० तक) में साधारण मरम्मति कार्य।		50								
9	हाटगम्हरिया-बेनीसागर-भाया मझगांव पथ के कि०मी० 31.00 से 44.485 कि०मी० तक में साधारण मरम्मति कार्य।		30								
<b>Vivekadhin in 2020-21</b>											
1	Construction of Parapet in Km 32.00 & 34.00 with Drain in Km 35 of Tantnagar- Manjhgaon via Kumardungi road & construction of 2.00 M high guard wall in Km 15th at Guda bridge in Asura PWD road to Kumardungi via Balandia road with Jhari cutting in several stretches including Jangiburu Ghati under Head Non-Plan (Vivekadhin) for the Year 2020-21.				5.8626900	22.12.2020 03 F2 of 2020-21				45 Days(04.02.2021)	M/S J K CONSTRUCTION 282, CHITRAGUPTA NAGAR NEAR BLOCK OFFICE GAMHARIA, DIST-SERAIKELLA KHARSAWAN, JHARKHAND-832108
2	Installation of heavy vehical prohibition board at Ch 0,41 and 60, Installation of Crash barrier in Km 40 and construction of pucca Drain in Km 11 and Bush Cutting in various stretches of singhpokharia to Jaintgarh via serensia -Jagannathpur road under Haed Non-Plan (Road safety) for the year 2020-2021.				7.1840800	22.12.2020 04 F2 of 2020-21				45 Days(04.02.2021)	ABHISHEK SINGHDEO SINGHA BHANU SINGHDEO, 02, PALACE, WARD NO.-03, POST-SERAIKELLA, PS - SERAIKELLA, DIST-SERAIKELLA

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Urgent Pot Patch Repair work by bituminous mix in Km 4, 6, 8, 9, 13, 15, 16, 17, 18, 19, 20, 21, 23 and 24 of Hatgamharia Benisagar via Majhgaon & Urgent Pot Patch Repair by M20 Cement Concrete in Singhpokharia to Jaintgarh via Siringsia-Jagannathpur Road in Km 46, 48, 49, 52, 53, 57 and 58 under Non-Plan Head (Vivekadhin) for the Year 2020-21			30+15=45(2118(S)06.09.2020 &	9.0395200	22.12.2020 01 F2 of 2020-21				45 Days(04.02.2021)	Mohammad Nasim Near Dhobi Talab Bari Bazar Chaibasa West Singhbhum Jharkhand Pin - 833201
4	Repair of culvert in 2nd KM of old Tonto-Roam Road & Improvement of Intersection of Tonto chowk (Chaibasa-Kokcho- Bharabharia Road) and Matkubeda Chowk (Bhoya-Pandrasali Road) under Non-Plan Head (Road Safety) for the year 2020-21				8.6562200	22.12.2020 02 F2 of 2020-21				45 Days(04.02.2021)	Md. Tanveer Khan, New Colony , hind Chowk, Bara Sazar, Chaibasa, West Singhbhum,Sadar Chaibasa-833201
5	Detailed Estimate for Replacement of Jharkhand Government,s old Emblem by new Emblem in Gantries and Signboards in Roads & office under non Plan (Vivekadhin) Road Division Chaibasa for the year 2020-21										
<b>Spill Over Taken in 2020-21 (Non-Plan Scheme 2019-20)</b>											
1	Ordinary Repairing Work in Jhinkpani-Jorapokhar-Silpunji-Thai Tonto Chowk Road (Length-21.475 Km) under Non Plan Head Road Division Chaibasa for the year 2019-20		25.00	EIC Lt.No. 3009(S) 20.06.2019	22.48762	18.10.2019 20F <sub>2</sub> 2019-20	22.48491	100.00	100	2 Month i.e 17.12.19	M/S Kunak Priyadarsi Add- S/O- Sri Birbadur Singh Residence of Parmeshwar Colony N.H.33 Pardih Mango Jamshedpur- East Singhbhum
2	Road Safety Work (Crash Barrier) in Aura PWD to Kumardungi via Balandia Road, Singhpokharia to Jaintgarh via serengsia, Jagannathpur Road (0.00 to 59.66 Km), Tantnagar to Manjhaon via Kumardungi-Chaibasa Kokcho-Bharbharia Road, Jamdih in Km 33 of Singhpokharia-Jhinkpani- serengsia-Jaintgarh to Hatgamhati NH 75E via Kendposi Railway Station Road , Bandpara to Sikursai Road, Hatgamharia Benisagar via Manjhaon from Km 31.00 to 44.485 And Chaibasa Airport Road under Road Division, Chaibasa under Non Plan Head for the Year 2019-20 (Details of work can be had from detail estimate roadwise) Rs. 15393505.00 (Rupees One crore Fifty three lakhs ninety three thousand Five hundred and five) (In the shape of 5 Years National Saving Certificate or 3/5 Years Post Office/ Nationalized Bank Time Deposit/ BANK GUARANTEE from any Post Office/ Bank within the State of Jharkhand)		192.10580	EIC Lt.No. 3716(S) 25.07.2019	138.54155	26 F2 of 2019-2020 28.01.2020				02 Months 27.03.2020	M/S MAA LAXMI Construction Sarviday Nagar Jailhata Daitangang Palamau Jharkhand PIN 822101
3	Road Safety Work(Crash Barrier) in Railway Crossing in Hata Chaibasa Road to Proposed Chaibasa Bypass Road Barachiru-Aachu-Aamita-Diliyamircha-Chaibasa Road, Sikursai-Kursi-Bandhdih-Chandankeri Road including HL Bridge in 9th KM, Bhoya Pandrasali Road, Chaibasa Saitwa Road, Trill Butta to Pampra Road, Chaibasa Bypass Road, Kudahatu Chowk to Usambir (Orissa Border) Road And Chaibasa Kokcho Bharbharia Road under R.C.D. Road Division, Chaibasa under Non Plan Head for the Year 2019-20		170.47700	EIC Lt.No. 3716(S) 25.07.2019	145.57567	24 F2 of 2019-2020 Dt. 28.01.2020	40.0000	27.48	80	02 Months i.e. 27.03.2020	M/S Urmila Raj Enterprises, Prop- Dilip Kumar, Vill+P.O- Chandauri, P.S.- Tisri, Jharkhand- 815317
4	POT- PATCH REPAIR WORK OF ASURA PWD ROAD TO KUMARDUNGI VIA BALANDIA ROAD FROM KM 0.00 TO 38.65 UNDER NON PLAN FOR THE YEAR 2019-20		50.00000	EIC Lt.No. 5051(S) 15.10.19	49.84317	28.01.2020 23F <sub>2</sub> 2019-20				100 07.03.2020	M/S Chandra Prakash
5	Repair Work of Pot Pach in Manjhaon Noamundi via Jaitgarh Road from Km 0.00 to 29.00 for the year 2019-20 under Non Plan Road Division Chaibasa.		30.00000	EIC Lt.No. 3716(S) 25.07.2019	29.56286	28.01.2020 22F <sub>2</sub> 2019-20				100 22.02.2020	M/S Chandra Prakash
			681.4628			416.7533745					62.48491

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle - Chaibasa  
Division-Jamshedpur  
Name of EE-Sri Narmadeshwar Sahay

1	JADUGORA - SUNDARNAGAR ROAD (ORDINARY REPAIR)			10.00 Ltr.No.2172(S) Dt 12.09.2020	9.99347	09 F2 of 2020-21 08.12.2020	0.00			07.03.2021	Kasyap Enterprises, Kadma, Jamshedpur
2	Potka-Kudada Road (Ordinary Repair)			10.00 Ltr.No.2172(S) Dt 12.09.2020	9.98661	02 F2 of 2020-21 04.12.2020	0.00			03.03.2021	M/s Solanki Construction, Mango, Jamshedpur
3	Hal-di-Pokhar Kowali Road (Ordinary Repair)			10.00 Ltr.No.2172(S) Dt 12.09.2020	9.57920	08 F2 of 2020-21 08.12.2020	0.00			07.03.2021	M/s Om Manglam Construction, Rifit Colony, Mango, Jamshedpur
4	BEGNADIH-POTKA Road (Ordinary Repair)			10.00 Ltr.No.2172(S) Dt 12.09.2020	9.99752	04 F2 of 2020-21 08.12.2020	0.00			07.03.2021	Abhishik Singhdeo, Saraikela-Kharsawan
5	Patamda link road (Ordinary Repair)			5.00 Ltr.No.2172(S) Dt 12.09.2020	4.96159	07 F2 of 2020-21 08.12.2020	0.00			07.02.2021	M/s Harshit Kumar, Road No.4, Sankosai, Mango, Jamshedpur
6	Assanbani - Patamda ROAD (Ordinary Repair)			10.00 Ltr.No.2172(S) Dt 12.09.2020	8.57605	05 F2 of 2020-21 08.12.2020	0.00			07.03.2021	Arvind Kumar, Ranchi
7	Rajnagar-jugsalai road (ordinary repair)			5.00 Ltr.No.2172(S) Dt 12.09.2020	4.99979	10 F2 of 2020-21 08.12.2020	0.00			07.02.2021	Kasyap Enterprises, Kadma, Jamshedpur
8	Jamshedpur- hata road to karandih rajnagar road via ghaghidih (ordinary repair)			3.00 Ltr.No.2172(S) Dt 12.09.2020	2.99982	11 F2 of 2020-21 08.12.2020	0.00			07.02.2021	Tara Chand, Sindhi Refuji Colon, Agrico, Jamshedpur
9	Mango-Pardih road (ordinary repair)			10.00 Ltr.No.2172(S) Dt 12.09.2020	9.99966	03 F2 of 2020-21 04.12.2020	0.00			03.03.2021	Tara Chand, Sindhi Refuji Colony, Agrico, Jamshedpur
10	Old Purulia road (ordinary repair)			9.00 Ltr.No.2172(S) Dt 12.09.2020	8.9997	06 F2 of 2020-21 06.12.2020	0.00			07.03.2021	M/s Saptrishi Enterprises, Dimna, Road, Mango, Jamshedpur
11	kerukocha on nh-33 to bengal border via birsa nagar simdih shanti nagar road (ordinary repair)			10.00 Ltr.No.2172(S) Dt 12.09.2020	9.99893	01 F2 of 2020-21 17.11.2020	0.00			16.02.2021	M/s Uma construction Chakulia, East Singhbhum
12	W/S of Hata-Musabani Road for Ordinary Repair			75.00 Ltr.No.2172(S) Dt 12.09.2020	60.29341		0.00				Karampradhan Techno Solution Pvt. Ltd. Ranchi
13	Musabani-Astha Kowali Koyma Road up to Orissa Boarder			50.00 Ltr.No.2172(S) Dt 12.09.2020		-	0.00				
14	Repair of Dhalbhumgarh-Chakulia-Bend Road.			54.00 Ltr.No.2172(S) Dt 12.09.2020		-	0.00				

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Repair of Bridge approach in Kadhiya Nala at 48 km of Musabnai-Dumaria-Astha Kowali-Koyma Road.			32.53 Ltr.No.2172(S) Dt 12.09.2020	28.78710	-	0.00				M/s Shenha Enterprises
16	Patamda Boram Raghunathpur Road			50.00 Ltr.No.2172(S) Dt 12.09.2020	44.934263		0.00				Shivam Enterprises Hat tola, saraikela

### SPILL OVER

1	Ordinary Repair and Road safety Work of Dhalbhumgarh Chakulia Bend Road ( Length - 27.896 km)			50.00 Lt. No. 3009(s) dt. 20.06.19	4493673.00	34 F2 of 2019-20 18.10.19	20.00	45		2 Month	Supreme Construction, H.No.6, A Block, Teachers Colony, Bhalubasa, Jamshedpur
2	Ordinary Repair of Road from Dhalbhumgarh Bhalki (Length-3.5 km) for the year -2019-20			20.00 Lt. No. 3009(s) dt. 20.06.19	1795608.00	35 F2 of 2019-20 18.10.19	10.00	56		1 Month	Supreme Construction, H.No.6, A Block, Teachers Colony, Bhalubasa, Jamshedpur
3	Musabani-Astha Kowali Koyma Road 3 Bridge to be Repaired at Ch.25.60 km, Ch.42.25km, Ch.-46.10 km, Road for the year 2019-20.			20.00 Lt. No. 3716(s) dt. 25.07.19	1782815.00	38 F2 of 2019-20 23.10.19	10.00	56	90	1 Month	M/s Bindhya Enterprises, Harharguttu, Shiv Mandir Chowk, Parsudih, Jamshedpur
4	Narsingarh Ghaghara Road 02 Nos. Bridge to be repaired at Ch.11.95km, Ch.13.75km for the year 2019-20			20.00 Lt. No. 3716(s) dt. 25.07.19	1753355.00	39 F2 of 2019-20 24.10.19	10.00	57		1 Month	M/s Jagbandhu Mahto, Nirmal Path, New Colony, Chotta Gamharia, Seraikela-Kharsawan
5	Dhalbhumgarh Chakulia Bend Road 4 Nos. Bridge to be repaired at Ch.5.85km, Ch.18.15km, Ch.19.95km and Ch.22.15km			60.00 Lt. No. 3716(s) dt. 25.07.19	5208375.59	41F2 of 2019-20 30.10.19	0.00	48		1 Month	M/s Bibhuti Bhusan Maity, Add.-Mouda, P.O.-Mounda, Dist-East Singhbhum-832101, Jharkhand
6	7 Nos of Existing barriers required to be replace/installed (1) Dhalbhumgarh Chakulia Bend Road (2) Galudih Narsinghpur Road.			70.00 Lt. No. 3716(s) dt. 25.07.19	62,97,759.00	42 F2 of 2019-20 30.10.19	30.00	50		2 Month	Sri Bala Prasad Dubey, Bhalubasa, Jamshedpur
7	Chakulia-Matihani Road-02 Nos. Bridge to be repaired at Ch. 20.50 km & Ch. 24.90 km.			30.00 Lt. No. 3716(s) dt. 25.07.19	16,62,465	43 F2 of 2019-20 31.10.19	0.00	0		1 Month	Sri Tridev Enterprises, Baridih, Jamshedpur
8	Repair of road from Dhalbhumgarh to Rawtara Road (Total Length: 11.175 K.M.) for the year 2019-20			15.00 Lt. No. 5051(s) dt. 15.10.19	1416606	48 F2 of 2019-20 01.11.19	10.00	71		2 Month	M/s Sneha Enterprises, H.No.174, Namda Basti, Near Kali Mandir, P.O. Golmuri, Jamshedpur
9	Kerukocha - Bengal Border - 05 Nos. Bridge to be repaired at Ch. 21.65 Km, Ch. 22.15 Km, Ch. 24.45 Km, Ch. 25.65 Km & Ch. 25.95 Km for the Year 2019-20			50.00 Lt. No. 3716(s) dt. 25.07.19	4450194	49 F2 of 2019-20 01.11.19	0.00	0		1Month	M/s Krishna Construction, Saraikela-Kharsawan
10	Construction of R.C.C Guard Wall (Length:150.0m) in Chakulia - Matihana Road for Year: 2019-20			55.00 Lt. No. 3009(s) dt. 20.06.19	4798740	50 F2 of 2019-20 27.12.19	24.00	50		2 Month	M/s Ray Construction, B 3 F1 A, Green Fild, Subhash Colony, Mango, Jamshedpur

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Galudih-Narsinghpur Road-02 Nos. Bridge to be repaired at Ch.10.9km and Ch. 13.72km for the Year 2019-20			30.00 Lt. No. 3716(s) dt. 25.07.19	2484775	51 F2 of 2019-20 28.12.19	12.00	50		1 Month	M/s - Mohmmad Nasim, Chaibasa West Singhbhum
12	Repair, Guardwall & Road Safety work of RCC Bridge (3 X 7.0m X 2.0m) near Kashiabera Nala in Musabani - Dumaria - Astha Kowali - Koima (Orissa Border) road for the Year: 2019-20			30.00 Lt. No. 4756(s) dt. 25.09.19	2640802	52F2 of 2019-20 30.12.19	13.00	50		2 Month	M/s Kishor Kumar Singh, Gurudwara Road, Mango, Jamshedpur
13	ORDINARY REPAIR OF HATA-MUSABANI ROAD (TOTAL LENGTH 44.300 KM) FOR THE YEAR 2019-20			30.00 Ltr.No.5051(S) Dt. 15.10.2019	2990012	58F2 of 2019-20 24.01.2020	15.00	50		31.03.2020	Karmapradhan Techno Solution Pvt. Ltd., Rajnish Kumar, Duplex 5, Swaranrekha River Dale, CT Left to IICM Gate, Kanke, Ranchi.
14	Construction of Boundary Wall for Swaspur RCD Yard for the Year 2019-20			35.00 Ltr.No.3009(S) 20.06.2019	2995780	40F2 of 2019-20 30.10.2019	15.00	50	100	02 Month	M/s Krishnakant Kushwaha, Ghatshila
15	Construction of RCC Culvert at 29th km in place of 29/4 Culvert with diversion of Hata-Musabani Road.			29.00 Ltr.No.3973(S) 07.08.2019	25,06,429	44F2 of 2019-20 31.10.2019	13.00	52		02 Month	Rakesh Kumar Singh, Add.-Madhusudan Road, Cross Road, Kadma, Near Lakri Tal, Jamshedpur
16	ORDINARY REPAIR AND ROAD SAFETY WORK IN PATAMDA LINK ROAD (LENGTH 6.615KM) FOR THE YEAR 2019-20			40.00 Ltr.No.3009(S) 20.06.2019	3817028	47F2 of 2019-20 01.11.2019	20.00	52	100	02 Month	Shashidhar Mahto, Patamda
17	CONSTRUCTION OF RCC DRAIN FROM KARANDIH CHOWK TO RAJNAGAR-JUGSALAI ROAD(1st km)			10.00 Ltr.No.3009(S) Dt 20.06.2019	6,17,132.00	37F2 of 2019-20 21.10.2019	6.17	100		02 Month	Sri Tara Chand, 10 Sindhi Rifuji Colony, P.O.-Agrico, P.S.-Golmuri, Jamshedpur
18	ORDINARY REPAIR IN BARABHUM - BANDOWAN ROAD (KM-10.80) FOR THE YEAR 2019-20			5.00 Ltr.No.5051(S) Dt. 15.10.2019	499378	45 F2 of 2019-20 01.11.2019	0.00			01 Month	Supreme Construction, H.No.6, A Block, Teachers Colony, Bhalubasa, Jamshedpur
19	Accessories for PWD Inspection Benglow Circute House, Jamshedpur			15.00 Lt.No.3009(S) Dt. 20.06.2019	565711	Work order No.2165/2019-20 Dt. 12.10.2019	5.66	100%		26.10.2019	Steel Craft, Bistupur, Jamshedpur
20	Repair & Decoration of Office Building of RCD, Road Division, Jamshedpur			10.00 Ltr.No.3009(S) Dt 20.06.2019	851032	Work order No.2164/2019-20 Dt. 12.10.2019	8.51	100%		26.10.2019	Steel Craft, Bistupur, Jamshedpur

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle - Chaibasa  
Division-Manoharpur  
Name of EE-Sri Shailendra Kumar

**SPILL OVER**

1	Widening of 15 No. of Nerow Culver in Manoharpur-Anandpur-Bano road.		100.00	23.05.2018 Lt. No. 3007 (S)	89.9202	7F2/2018-19 20.08.2018	64.298	72%	100%	20.08.2018	Mahi Enterprises
2	Repair work of Manoharpur I.B. 2019-20		15.00	20.06.2019 Lt.3009 (S)	13.4924	4F2/2019-20 Dt. 22.07.2019	8.000	60%	100%	22.07.2019	Bashist Yadav
3	Construction of Boundry wall, Deep Boring, Painting and Repair of Office at Chakradharpur Sub-Division.		20.00	20.06.2019 Lt.3009 (S)	17.9977	9F2/2019-20 Dt. 29.07.2019	10.000	59%	100%	29.07.2019	Wakil Khan
4	Repair work of Noamundi I.B. 2019-20		10.00	20.06.2019 Lt.3009 (S)	8.9962	7F2/2019-20 Dt. 29.07.2019	8.000	89%	100%	29.07.2019	Aashis Ray
5	Repair work in J.E. Quarter at Manohapur 2019-20		20.00	20.06.2019 Lt.3009 (S)	17.9903	6F2/2019-20 Dt. 29.07.2019	10.000	59%	100%	29.07.2019	Shiv Kumar Gupta, Manoharpur
6	Ordinary Repair work in Chkradharpur-Toklo-Kuchai Road (0.00 km to 22.17 km)		20.00	20.06.2019 Lt.3009 (S)	17.8551	5F2/2019-20 Dt. 22.07.2019	0.000	0%	0%	22.07.2019	Sourab Engineering Works
7	Repair of Bridge at 37th km. of Manjgaon-Jainthgarh-Noamundi road (km. 30.00 to km. 58.20) Under Road Safety FY 2019-20		40.00	25.07.2019 Lt.3716 (S)	35.9365	13 F2/2019-20 Dt. 15.10.2019	15.000	41%	100%	15.10.2019	Ravi Kumar Singh, Manoharpur.
8	Ordinary Repair of Manoharpur-Anandpur-Bano-Kolebira Road in K.M. 0.00 to K.M 16.00 Under Non-Plan FY 2019-20		25.00	15.10.2019 Lt. No. 5051 (S)	24.9824	25.10.2019 15 F2/2019-20	13.000	54%	100%	25.10.2019	Nandalal Kumar Gupta, Manoharpur
9	Ordinary Repair of Hatgamahriya-Noamundi-Bara Jamda-Baraiburu Road from Noamundi to Baraiburu (K.M. 30.00 to 44.80 Under Non-Plan FY 2019-20		20.00	15.10.2019 Lt. No. 5051 (S)	19.9979	25.10.2019 16 F2/2019-20	0.000	0%	40%	25.10.2019	Lalman Yadav
			<b>270.000</b>		<b>247.169</b>		<b>128.298</b>				

Circle - Chaibasa  
Division-Seraikella-Kharsawan  
Name of EE-Sri Nirmal Kumar Singh

1	Ordinary Repair Work in Rangamati-Tikar Road from Km. 0.00 to Km. 8.80 under Non-Plan Head for the year of 2020-21	8.80	150.00	2172(S) 12.09.2020	123.58858	10 F2 of 2020-21 Dt. 04.11.2020	123.58020	100%	100%	03.02.2021	BARFANI MINES AND MINERALS Holding No. 1115, North Market Road, By Lane, Upper Bazar, Ranchi-834001, Jharkhand
2	Ordinary Repair Work in Sini Feeder Road from Km. 0.00 to Km. 3.20 under Non-Plan Head for the year of 2020-21	3.20	10.00	2172(S) 12.09.2020	9.97367	01 F2 of 2020-21 Dt. 29.10.2020	9.84320	98.69%	100%	28.12.2020	Surendra Prasad Road No. 09, Qr. No. 283/2/3, Adityapur-II Dist-Seraikella-Kharsawan
3	Ordinary Repair work in N.I.T. Main Road (Ambedkar Chowk) to Icchapur Talab Road from Km. 0.00 to Km. 0.650 under Non-Plan Head for the year of 2020-21	0.65	2.00	2172(S) 12.09.2020	1.99542	02 F2 of 2020-21 Dt. 29.10.2020	1.98379	99.42%	100%	28.12.2020	Surendra Prasad Road No. 09, Qr. No. 283/2/3, Adityapur-II Dist-Seraikella-Kharsawan

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary Repair Work in Kharsawan Town Road from Km. 0.00 to Km. 4.55 under Non-Plan Head for the year of 2020-21	4.55	5.00	2172(S) 12.09.2020	4.98322	03 F2 of 2020-21 Dt. 31.10.2020			12%	30.12.2021	M/s Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
5	Ordinary Repair Work in Chakradharpur-Toklo-Kuchai Road from Km. 22.170 to Km. 28.890 under Non-Plan Head for the year of 2020-21	6.72	15.00	2172(S) 12.09.2020	14.94182	04 F2 of 2020-21 Dt. 31.10.2020			10%	30.12.2021	M/s A.K. Enterprises, Ward No.-08, Hat Tolla, Post-Seraikella, Dist-Seraikella-Kharsawan,
6	Ordinary Repair Work in Kandra-Khunti-Ichagarh road from Km. 0.00 to Km. 08.80 under Non-Plan Head for year of 2020-21	8.90	15.00	2172(S) 12.09.2020	14.98256	07 F2 of 2020-21 Dt. 04.11.2020			7%	03.01.2021	Ramanand Kumar, Qr. No. - 283/2/3, Road No. 09, Adityapur-02, Dist-Seraikella-Kharsawan
7	Ordinary Repair Work in Kanderbeda- Domuhani road from Km. 0.00 to Km. 7.722 under Non-Plan Head for year of 2020-21	7.722	10.00	2172(S) 12.09.2020	9.96235	16 F2 of 2020-21 Dt. 07.11.2020			7%	06.01.2021	Surendra Prasad Road No. 09, Qr. No. 283/2/3, Adityapur-II Dist-Seraikella-Kharsawan
8	Ordinary Repair Work in Chakradharpur-Kharsawan Road from Km. 16.196 to Km. 28.525 under Non-Plan Head for the year of 2020-21	12.33	10.00	2172(S) 12.09.2020	9.97417	06 F2 of 2020-21 Dt. 03.11.2020			100%	02.01.2021	M/s Sahadev Kar, Ward No. 10, Post+P.S.-Seraikella, Seraikella, Dist-Seraikella-Kharsawan
9	Ordinary Repair Work in Kuchai PWD Road to Badabamboo Road from Km. 0.00 to Km. 11.065 under Non-Plan Head for the year of 2020-21	11.065	25.00	2172(S) 12.09.2020	24.98007	13 F2 of 2020-21 Dt. 05.11.2020			100%	04.01.2021	Sri Bala Prasad Dubey, 58 "B" Block, Teachers Colony, Bhalubasa, Jamshedpur, Jharkhand
10	Ordinary Repair Work in Kopleng-Gopidih Chowk to Barabamboo Road from Km. 0.00 to Km. 23.04 under Non-Plan Head for the year of 2020-21	23.04	25.00	2172(S) 12.09.2020	24.98484	09 F2 of 2020-21 Dt. 04.11.2020			7%	03.01.2021	Ram Mahato Kharsawan, Dist-Seraikella-Kharsawan
11	Ordinary Repair Work in Titirbila-Tangrani Via Kolabaria Road from Km. 0.00 to Km. 11.80 under Non-Plan Head for th year of 2020-21	11.80	10.00	2172(S) 12.09.2020	9.98868	11 F2 of 2020-21 Dt. 04.11.2020			7%	03.01.2021	Vijay Enterprises Rajnagar, Dist-Seraikella-Kharsawan
12	Ordinary Repair Work in Rajnagar-Jugsalai Road from Km. 0.00 to Km. 24.745 under Non-Plan Head for the year of 2020-21	24.745	25.00	2172(S) 12.09.2020	24.87532	19 F2 of 2020-21 Dt. 10.11.2020			5%	09.01.2021	Sona Ram Bodra, 43 Jilingburo, Seraikella, Post-Patanmara, Dist-Seraikella-Kharsawan, Pin-833219, Jharkhand
13	Ordinary Repair Work in Sapra PWD Road to Rugri PWD Road from Km. 0.00 to Km. 4.00 under Non-Plan Head for year of 2020-21	4.00	5.00	2172(S) 12.09.2020	4.99153	17 F2 of 2020-21 Dt. 09.11.2020			5%	08.01.2021	ABHISHEK SINGHDEO Add-S/o-Singha Bhanu Singhdeo-02 Palace, Ward No.-03, Post-Seraikella, PS-Seraikella, Dist-Seraikella-Kharsawan,
14	Ordinary Repair work in Adityapur-Kandra Main road (Gamharia Cinema Hall) to Sapra via Bhurkadih, hathiyadh to Bhatiya Toll Bridge road under Non-Plan Head for year of 2020-21	9.25	10.00	2172(S) 12.09.2020	9.98681	12 F2 of 2020-21 Dt. 04.11.2020			7%	03.01.2021	ABHISHEK SINGHDEO Add-S/o-Singha Bhanu Singhdeo-02 Palace, Ward No.-03, Post-Seraikella, PS-Seraikella, Dist-Seraikella-Kharsawan,
15	Ordinary Repair Work in Seraikella Jail Road from Km. 0.00 to Km. 1.20 under Non-Plan Head for year of 2020-21	1.20	5.00	2172(S) 12.09.2020	4.99735	15 F2 of 2020-21 Dt. 06.11.2020			6%	05.01.2021	M/s Sahadev Kar, Ward No. 10, Post+P.S.-Seraikella, Seraikella, Dist-Seraikella-Kharsawan
16	Ordinary Repair Work in Raghunathpur- Bodam-Patamda road From Km 24.368 to Km. 33.168 under Non-Plan Head for year of 2020-21	8.80	15.00	2172(S) 12.09.2020	14.98200	18 F2 of 2020-21 Dt. 09.11.2020			6%	08.01.2021	Gupteshwar Mahato, Ichagarh, Dist-Seraikella-Kharsawan
17	Ordinary Repair Work in Ukri-Aakarshini-Gondpur Road from Km. 0.00 to Km. 14.986 under Non-Plan Head for the year of 2020-21	14.986	20.00	2172(S) 12.09.2020	19.99118	08 F2 of 2020-21 Dt. 04.11.2020			100%	03.01.2021	Subhash Chandra Mahato, Mohalla-Moladih,Kharsawan,Post-Padampur,Kharsawan City: Kharsawan, District: Seraikella-Kharsawan PS: Kharsawan, PIN : 833101
18	Ordinary Repair Work in Sini Bazar to Kharsawan Via Rankakocha Road from Km. 0.00 to Km. 15.565 under Non-Plan Head for the year of 2020-21	15.565	15.00	2172(S) 12.09.2020	14.94421	14 F2 of 2020-21 Dt. 06.11.2020	14.76478	99%	100%	05.01.2021	M/s Jagbandhu Mahato, Vill-Gura, Post-Nengtasal, P.S.-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
19	Ordinary Repair work in Old R.I.T. Road from Km. 0.00 to Km. 0.74 under Non-Plan Head for the year of 2020-21	0.740	2.00	2172(S) 12.09.2020	1.99742	08 F2 of 2020-21 Dt. 04.11.2020	1.99741	100%	100%	02.01.2021	M/s Hope Infrastructure House-18, Ward No.-10, Post-Seraikella, Dist-Seraikella-Kharsawan
20	Ordinary Repair Work in Gamharia-Gajiyaghat ( Dajiyaghat)-Govindpur road from Km. 0.00 to Km. 26.160 under Non-Plan Head for year of 2020-21	26.160	30.00	2172(S) 12.09.2020	29.97260	22 F2 of 2020-21 Dt. 25.11.2020			5%	24.01.2021	Dubey Enterprises 58 "B" Block, Teachers Colony, Bhalubasa, Jamshedpur, Jharkhand
21	Ordinary Repair Work for Seraikella-Udaypur-Adityapur-Industrial Area Road from Km. 0.00 to Km. 24.56 under Non-Plan Head for year of 2020-21	24.560	50.00	2172(S) 12.09.2020	49.94195	23 F2 of 2020-21 Dt. 25.11.2020	6.65257	13%	20%	24.02.2021	M/s Envirotech, 1/S, 4th Phase, Adarsh Nagar, Sonari, Jamshedpur

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Road Safety Work in Different Roads of Road Division, Seraikella-Kharsawan under Non-Plan Head for the year of 2020-21		15.00	2172(S) 12.09.2020	10.32879	20 F2 of 2020-21 Dt. 12.11.2020	10.32879	100%	100%	11.01.2021	Sri Bala Prasad Dubey, 58 "B" Block, Teachers Colony, Bhalubasa, Jamshedpur, Jharkhand
23	Flank Repair Work for Missing Link Road of Kharsawan-Chakrdharpur Road under Vivekadhini Fund for the year of 2020-21	1.500	30.00	2218(S) 16.09.2020	2.10768	21 F2 of 2020-21 Dt. 23.11.2020	2.10497	100%	100%	29.11.2020	M/s Sanjit Kumar Raut, Ward No.-06, Post-Seraikella, PS-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
24	Emergent Repair Work for Kandra-Chandil Road from Km. 6.5 to Km. 12.60 under Vivekadhini Fund for the year 2020-21	6.100	30.00	2218(S) 16.09.2020	2.48224	24 F2 of 2020-21 Dt. 27.11.2020	2.48224	100%	100%	03.12.2020	M/s SAI CONSTRUCTION, Ward No.-06, Post-Seraikella, PS-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
25	Flank Repair work for Seraikella-Kharsawan Road from Km. 8th to 15th Km. under Vivekadhini Fund for the year of 2020-21	7.00	30.00	2218(S) 16.09.2020	2.47985	25 F2 of 2020-21 Dt. 12.12.2020	2.47985	100%	100%	18.12.2020	M/s Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
26	Emergent Maintenance Work of Seraikella-Kharsawan Road from Km. 0.00 to Km. 7.00 under Vivekadhini Fund for the year 2020-21	7.00	30.00	2218(S) 16.09.2020	2.48210	28 F2 of 2020-21 Dt. 29.12.2020			80%	04.01.2021	DUBEY ENTERPRISES C/8, Bhushan Nagar, Birsa Nagar, Baridih, Jamshedpur, Jharkhand
27	Ordinary Repair Work for Seraikella-Rajnagar Road from Km. 0.00 to Km. 1.20 under Non-Plan Head for the year of 2020-21	1.20	5.00	2978(S) 08.12.2020	4.99617	26 F2 of 2020-21 Dt. 29.12.2020			2%	11.02.2021	M/S SHRI SAI ENGINEERING Ward No.-02, Behind Mousibari, Main Road, Seraikella, Dist-Seraikella-Kharsawan
28	Ordinary Repair Work for Kharsawan Inspection Bungalow under Non-Plan Head for year of 2020-21		10.00	2978(S) 08.12.2020	10.00	27 F2 of 2020-21 Dt. 29.12.2020			50%	11.02.2021	Sidhartha Shankar Singhdeo, Nua Paka-2, Ward No.-08, Po+Ps-Seraikella, Dist-Seraikella Kharsawan, Jharkhand
			<b>251.58</b>	<b>604.000</b>	<b>461.913</b>		<b>176.218</b>				

### **SPILL OVER**

1	Ordinary Repair of link road of NH-33 to NH-32 Near Chandil Golchakkar from Km 0.00 to 0.650 Km under Non Plan Head for the year 2019-20	0.650	60.00	Deptt. Letter No. 5357(S), Dt. 31.10.2019	53.99577	27 F2 2019-20 Dt. 01.11.2019			50%	31.12.2019	Saurav Engineering Works, Ward No.-05, Kansarisai Tola, Post+P.S.-Seraikella, Dist-Seraikella-Kharsawan
---	--	-------	-------	---	----------	------------------------------------	--	--	-----	------------	--