ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)

Month : April, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress (in Lakh) Total Expendi-ture (11+13)	% Finan-cial Achie-vement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Daltonganj **Div : Daltonganj** **Name of EE-Sri Rameshwar Shah**										
1	Strengthening of Japla to Navinagar via Bihar Sima Road for the year 2013-14 (Length 15.575 Km)	15.575	2158.530	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 13145 (S) Dt.18.12.13	1937.003	28.02.14 70SBD/13-14	1555.167	80%	100%	27.8.15	Dandar Nirman Pvt Ltd, Shukhdev Nagar, Ratu Road, Ranchi, Jharkhand
2	Widening and Strengthening /Re Construction of Hussainabad to Patharaghat Road from km 0.00 to km 29.1 for the year 2014-15 (Working Length - 23.3)	29.100	4730.820	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1771 (S) Dt.03.03.14	5263.069	25.07.14 26SBD/14-15	3440.000	65%	100%	24.01.16	M/s Tantia Construction Limited of 25/27 Netaji Subhas Road, Kolkata-700001
3	Widening and Strengthening of Road from Hutar to Chainpur Road (Length- 32.05 Km)	32.050	6303.850	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 5354 (S) Dt.17.07.14	6517.032	10.06.2015 06SBD/15-16	6799.682	100%	100%	09.06.17	Shreeji -Agrawal Infra-JV, Ground Floor, Shreeji Vrindavan Apartment, Main Road, Post.- Ravigram, Raipur - 492006 (Chhattisgarh)
4	Widening and Strengthening of Daltonganj 2 Nos. Town to Link Road Pandit Jagnarayan Tripathi B.Ed. College, Bhimgara (Chiyanki) Road (Total Length 0.715 km) for the year 2015-16	0.715	226.680	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 7904 (S) Dt.24.11.15	192.641	31.03.2016 48F2/2015-16	0.000	0%	-	30.09.2016	Shri Harpreet Singh, Belwatikar, Daltonganj
5	Widening and Strengthening of of Bishrampur to Belhara via Pandu Road (Length - 22.00 km) for the year 2015-16	22.000	3382.087	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 4509 (S) Dt. 25.06.15	3092.124	28.04.2016 02SBD/16-17	2261.000	73%	80%	27.10.17	Shekhar Construction Pvt. Ltd., J-1817, G.F. Chitranjan Park, New Delhi.
6	Reconstruction of Kutmu-more (On Bishrampur- Pandu Belhra Road)-Utari-Hussainabad-Sivana Road (On Mohammadganj Japala-Dangwar Road)(leanth -19.620 for the year 2018 19Km)	19.620	4799.533	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 873 (S) Dt 13.02.2018	3927.000	11.02.2019 24SBD/18-19				10.08.20	Mini Construction, Church Road, Daltonganj, Palamau
7	NH-98 to Naudiha bajar Block Head Office via udayghar more	11.775	2637.584	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 3788 (S) Dt 29.06.2018	2863.064	06.02.2019 20SBD/18-19			20%	05.02.20	M/S Indian Electrical Servises, Abadganj, Daltonganj
8	Satbarwa (Lahlahe More) Lesliganj Panki Road	11.685	4778.295	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 5084 (S) Dt 31.08.2018	3747.197	06.02.2019 22SBD/ 2018-19				05.02.21	M/S SC-SVRC Joint Venture Station Road, Redma, Daltonganj, Palamu
9	Barhmoriya More(Bisrampur Block) To Rehla Via Lalgadh	16.873	8290.057	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 5064 (S) Dt31.08.2018	4029.119	11.02.2019 23SBD/ 2018-19				10.08.20	M/S Ganga Construction Daltonganj, Palamu
10	**IRQP Roads** IRQP work in Belwatikar Chock to NH-75 via old incomtex offiece road for the year2018-19	1.530	54.566	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 3867 (S) Dt 03.07.2018	55.416	25.02.19 25F2/ 2018-19				24.05.19	Shardendu Bhushan, Daltonganj, Palamau
11	IRQP work in Daltonganj -Chainpur road for the year2018-19	2.640	107.594	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 3865 (S) Dt 03.07.2018	109.26348	27.12.2018 15F2/ 2018-19	0.00		100%	26.03.2019	Sri Harpreet Singh Belwatika, Daltonganj
12	IRQP work in Daltonganj - Hariharganj road for the year2018-19	4.075	191.111	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 3866 (S) Dt 03.07.2018	194.40506	27.12.2018 16F2 / 2018-19	0.00		100%	26.03.2019	M/S Apex Infra Structure Church Road, Daltonganj
13	**L.W.E.** Strengthening and Widening of Kajari Patan Manatu Road in km 16.40 to 34.40 for the year 11-12	18.00	`1870.93	Dy secretary, Government of India vide Lt No. NH 12014/415/ 2010/JH/LWE Dt.- 09.01.12	1909.05449	06.02.2012 19SBD of 11-12	1502.96409	79%	90%	05.02.14	M/S Sanjay Agrawal, Millennium Plaza, FF 35-36, Coffee House, Bansal Road, Raipur (Chhattisgarh)

Month : April, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress (in Lakh) Total Expendi-ture (11+13)	% Finan-cial Achie-vement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
14	**R.C.P.L.W.E** Widening & Strengthening of Chhattarpur Khajuri Belhara road in Km 16.3 for year 2018-19	16.300	1681.620	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.2018	1627.94	29.08.2018 03SBD/18-19	119.456960	7.0%	25%	28.02.2020	Jai Maa Durga construction Chiniya more Garhwa
15	**R.C.P.L.W.E** Widening & Strengthening of Samudih (on Chhattarpur-Japla-Benekala-Sabano-Bihar border km 15.203 for year 2018-19	15.203	1969.350	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.2018	1851.9286	31.01.2019 19SBD/ 18-19			15%	30.05.2020	M/s Jai Maa Sherawali Construction, Aurangabad, Bihar
	Total	217.141	41311.677		37316.259		15678.270				
	Circle : Daltonganj **Div : Garhwa** **Name of EE-Sri Ashim Kumar Choudhary**										
1	Widening & Strengthening of Ketar-Kadwan-Hariharpur road from Km. 0.00 to 20.275	20.275	4273.236	6586(s) 21.09.15	3837.196	05.04.16 01SBD/16-17	2631.580	69%	81%	04.01.18	Shekhar Construction Pvt.ltd. Jamshedpur
2	Widening & Strengthening Panchadumar Mukhya path to U.P Border via Parti from Km. 0.00 to 21.500	21.500	4998.003	8700(s) 28.12.15	4391.259	16.08.16 14SBD/16-17	4565.000	104%	100%	15.05.2018	M/s Barbik Project Ltd. Raipur, Chhatisgarh
3	Reconstruction of Tildag more to Atola more road from Km. 0.00 to 23.425.	23.425	4857.240	3558(s) 06.06.16	4885.932	07.10.16 26 SBD/16-17	4800.812	98%	100%	06.07.18	Sri Balagi-Agrawal Infra (JV), Raipur
4	Re- Construction of Chiniya - Ranpura - Khuthuwa More Road from Km. 0.00 to 32.925 (Total length 32.925 km.)	32.925	8099.050	3537(s) 06.06.16	8011.820	26.10.16 28 SBD/16-17	7775.000	97%	100%	20.10.18	M/s Barbik Project Ltd. Raipur, Chhatisgarh
5	Widening & Strengthening of Nagar Untari - Bhawnathpur - Kharoundhi - Dala Road upto U.P. Boarder from Km. 0.00 to 37.31 (Total length 37.310 km.)	37.310	6717.670	3564(s) 06.06.16	6666.000	22.10.16 29 SBD/16-17	6263.500	94%	97%	21.10.18	M/s Barbik Project Ltd. Raipur, Chhatisgarh
6	Widenening & Strengthening/ Reconstruction of Ramkanda-Bhandariya road (Ch. 26.718 to 45.400) (Length 18.682 km.)	18.682	3091.050	5487(s) 26.08.16	2940.000	24.01.17 38 SBD/16-17	2939.946	100%	100%	23.07.18	Mini Construction, Church Road, Daltonganj
7	Widening and Strengthening of Kharsota More to Kasnap road from km. 0.00 to 23.30 km. (Length 23.30 km.)	23.300	3941.195	5475(s) 26.08.16	3974.512	28.01.17 40 SBD/16-17	4127.367	104%	100%	27.04.18	M/S Agrawal Infra - Arcon (JV), Raipur
8	Widenening & Strengthening in intermediate lane of Ranka to Chiniya Road (From km. 0.00 to 23.395 km.)	23.395	3291.890	5481(s) 26.08.16	3266.339	07.12.16 30 SBD/16-17	3083.697	94%	100%	06.06.18	UMSL, Bhuwneshwar, Orissa
9	Recostruction of Bhawnathpur-Kandi Via Kailan Road in km. 0.00 to 25.866	25.866	5839.089	3052(s) 05.06.17	5731.882	30.01.18 23 SBD/17-18	1110.000	19%	39%	29.9.19	PRL Projects and Infrastructure Limited, Puja House, 34/1, Vikas Apartment, East Punjabi Bagh, New Delhi
10	I.R.Q.P. work of Bhawnathpur-Panchadumar road Length 14.50 km to 32.00 km.	17.500	313.080	6041(s) 01.11.17	309.368	21.04.18 01 SBD/18-19	309.007	100%	100%	20.07.18	Yogesh Jaiswal, Ring Road, Kena Bandh, Bauripara, Ambikapur
11	I.R.Q.P. work of Ketar-Razi road from 0.00 km to 24.10 km	24.100	315.550	6145(s) 09.11.17	312.376	19.05.18 02 SBD/18-19	250.000	80%	100%	18.08.18	Yogesh Jaiswal, Ring Road, Kena Bandh, Bauripara, Ambikapur
12	Reconstruction of Bilashpur to Dhurki via Birbal, Khala, Khutiya, Sagma Road from km 0.00 to 31.60 km (Length- 31.600 km)	31.600	8636.538	2800 (s)/ 11.05.18	9288.354	18.01.19 22 SBD/18-19			5%		SORATHIA VEIJI RATNA & CO. 6 Om ComPlex. Bhuj Bhachau byPass. Dabanda (Gujrat)
13	Reconstruction of NH-75 to Bansidhar Mandir-Chitvishram-Bamba-Chana-Garda Road from km 0.00 to 15.565 km (Length-15.565 km)	15.565	4857.827	5081(s)/31.08.18	3782.373	22.01.19 23 SBD/18-19			6%		GC-PE (JV), Ranchi.
14	Widening & Strengthening of Bhandaria to Madgari (Total Length of Road - 15.548 km.)	15.548	2711.121	Package No. RCPLWEA/ROAD/15	2440.009	28.02.19 28 F2/2018-19					M/s. Indian Electrical Services, Mohalla-Abadganj, Bye Pass Road, PO-Daltonganj, Palamu
	Sub Total	330.99	61942.54		59837.42		37855.91				

Month : April, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress (in Lakh) Total Expendi-ture (11+13)	% Finan-cial Achie-vement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Daltonganj **Div : Latehar** **Name of EE-Sri Arbind Kumar Verma**										
1	Widening and Strengthening of Latehar to Herhanj (On SH-10) Via Nawada Road (Length-28.700 K.M.)	28.70	6324.420	Dy. Sec. R.C.D. Ranchi Lt.No1737(S) dt. 11-03-2016	6118.886	01SBD/17-18 15-04-2017 21 Months	6100.000	100%	100%	14.01.19	M/s Amar Infrastructure Ltd., Durg, Chhatisgarh
2	Widening and Re-construction of Mahuadar (On SH-9) to Lodh Fall (Length 17.410 Km)	17.41	4259.610	Joint Sec. R.C.D. Jhar. Ranchi Vide Lt.No3540(S) dt. 06-06-2016	4548.757	21 SBD/2016-17 02-01-2017 14 Months	3950.000	87%	90%	01.03.18	Arcons Infrastructures and Constructions Pvt. Ltd. Madhaya Pradesh.
3	IRQP Work in Km. 7.00 to 23.00 Km. (Length - 17.00 Km) of Balumath Murpa Lapra (MDR-143) Road	17.000	732.306	Joint Sec. R.C.D. Ranchi Lt.No4188(S) dt. 18-07-2018	746.230	22 SBD/2018-19 21-12-2018 06 Months	237.500	32%	80%	20.06.2019	Jai Mata Di Construction Vikash Nagar Piska More Hehal Ranchi
4	Re-Construction of Masiyatu More, Sasang (NH-75) -Brahmani-Serek – Muasiyatu - Olhepat-Panchferi (SH-10) Road	24.050	9674.391	Joint Sec. R.C.D. Ranchi Lt.No.2797(S) Dated - 11.05.2018	7968.000	27 SBD/2018-19 05-02-2019 24 Months	0.000	0%	5%	2/4/2021	MC SPICA JV Charch road, Daltonganj
5	Re-Construction of Mahuadar (On Mahuadar Lodh Fall Road) - Meram Mahuatoli – Champa (Chhatishgarh Border) Road and Mahuatoli – Nawatoli - Kurund (On MDR - 036) Road	17.210	5355.300	Joint Sec. R.C.D. Ranchi Lt.No.3770(S) Dated - 29.06.2018	4590.516	29 SBD/2018-19 18-02-2019 15 Months	0.000	0%	17%	5/17/2020	KNPS-DC-SSVM (J.V.), SISAI ROAD, GUMLA, (JHARKHAND
6	Construction of Balumath (On NH-99) – Olhepat – Udaypura – (On NH-75) Via Balu, Looti, Aragundi and Murup Link Road.	36.970	12959.155	Joint Sec. R.C.D. Ranchi Lt.No.5075(S) Dated - 31.08.2018	9062.150	28 SBD/2018-19 05-02-2019 24 Months	0.000	0%	15%	2/4/2021	Sri Ganga JV Piska More, Hehal Ranchi
7	Re-Construction of Kutmu Garu Mahuadar Road (Part of SH-09) in Km 0.00 to 80.372 (Total Length - 80.372 KM) (With Construction of Bridge)	80.372	12270.073	Joint Sec. R.C.D. Ranchi Lt.No.1228(S) Dated - 27.02.2019							
			51575.255		**33034.537**		**10287.500**				
	RCPLWE										**RCPLWE**
1	Widening and Strenthening of Giddi More to Murpa Road	48.20	4947.35000	Joint Sec R.C.D. Jhar.Ranchi.Lt No-1341(S) Date 07/03/2018	6409.26604	17SBD-2018-19 Dt-24.10.2018 24 Months	503.338	8%	20%	23.10.2020	M/S PUJA ENTERPRISES, VILLAGE + POST + PS - SIMARIYA, DISTRICT - CHATRA, (Jharkhand)

Month : April, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress (in Lakh) Total Expendi-ture (11+13)	% Finan-cial Achie-vement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	DPR Works										**DPR Works**
4	Preperation of DPR for Widening and Strengthening of Sikni (On NH-75) to Richuguta Railway Station Road in KM 0.00 to 10.00 KM and Construction of Bridge in this Road At Ch: 0 + 209m over Sikni Local Nala and Ch: 8 + 850m Richuguta Local Nala	10 Km.	-	-	5.72638	24F2/ 2015-16 28.09.2015 30 Days 27-10-2015	-	-	100%	27-10-2015	Engicon Q.No. HI-133 Harmu Housing Colony, Ranchi-12 Mobile No.- 08986805075
							0.00				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)

Month : April, 2019 Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress (in Lakh) Total Expendi-	% Finan-cial Achie-vement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Daltonganj **Div : Daltonganj** **Name of EE-Sri Rameshwar Shah**										
1	Construction of High Level Bridge Over Thaka-Garha River at. 11.210 km of Chiyanki-Rajwadih-Tikulya Road for the year 2015-16	25.24	263.47	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1287 (S) Dt. 20.02.15	########	23.11.15 33F2/15-16	0.000	0.0%	-	22.11.2016	M/s Akhileshwar Tiwary, At. Ranchi Road, Redma, Devi Mandap, Daltonganj
2	(I)Construction, Replacement and Renovation of ROB in 1st Km of Daltonganj- Lesliganj-Panki Road for the year 2015-16 (II)Supply fitting fixing street light ROB in 1st km at DLP Road for the year 2018-19	603.0	215.37	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 6284 (S) Dt. 03.09.15 Joint Secy. RCD Jharkhand Letter No. 5210 (s) Date 11.09.2017	(I)86.31251 + 108.59021 = 194.90272 (II)1500015	03.12.15 34F2/15-16 Supplementry Agreement (20 F2 /2017-18 Dt.- 23.01.18) (II)6F2/18-19 11/09/18	194.903	100%	100%	09.03.18 22.11.18	(I)M/s Sharda Construction, Ranchi Road, Redma, Daltonganj. (II)Roshan Kumar, friends Colony,Ranchi
3	Construction of High Level Bridge Over Dulki River at 2.040 km of Dumarwar-Manatu Road for the year 2015-16 (Span - 4 x 24.0, Length of bridge - 98.44 M)	98.44	268.95	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 5424 (S) Dt.31.07.15	305.337	27SBD/ 2016-17 07.02.2017 Supplementry Agreement-24SBD/2017-18	77.056	25.2%	42%	06.08.18	Shyama and Ankita Construction Pvt Ltd., Old Income Tax Road, Redma, Ward No.- 26, Daltonganj

Month : April, 2019 Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Amount	Administrative Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress (in Lakh) Total Expendi-	% Finan-cial Achie-vement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of H.L. Bridge over Banka River at brahmoriya village in bariya chowk to saguna More Road.	2 x 12 = 24m.	343.30	Add. Secretary R.C.D., Jharkhand Ranchi Lt. No. 7073 (S) Dt.21.12.2017	########	723 (En.) 01SBD/ 2018-19 19.05.2018	127.064	42%	90%	18.05.2019	Bhartiy Borwell, Shahpur, Paneribandh, Daltonganj
5	R.C.P.L.W.E Construction of H.L. Bridge Over Amanat River in Lesliganj Ekhara road	432.040 m 18x24.00	2393.9	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.2018	3516.308	04SBD/ 2018-19 30.08.2018	378.050	11.0%		1.03.2020	Sorathia vel Ji Ratna 06 Om Complex Bhuj Bhachau Bye Pass Road NearAjana Automobiles Road kutch Gujrat
6	R.C.P.L.W.E Construction of Bridge over Banki river in ch-8.590 km of Chhararpur -Khajuri-Belhara road (3x24.0)	72.003x24m	199.7	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.2018	184.6633	02SBD/ 2018-19 Lt . No.- 1183 06.08.2018	22.157	12%		05.06.2019	M/s Nandini Construction At- Bhajanih po+ps - Mohammadganj Dist- Palamau
	Total						**799.229**				

Circle : Daltonganj
Div : Garhwa
Name of EE-Sri Ashim Kumar Choudhary

1	Construction of H.L Bridge with approachs over Kharso river in Km 41th of R.G.R.G road	50	323.775 Revised	522 (s)/ 24.1.17	235.847	21.03.13 22 F2/ 2012-13	260.52	110%	95%	20.03.2014	Sri Vijay kumar, Ranka, Garhwa
2	Construction work of High Level Bridge (with approach road) Over Koel River in Danda-Lalgarh Road ON EPC MODE	612	3579.0	6336(s)/ 08.09.15	3916.000	25.12.2015 10EPC/15-16	4078.366	104%	100%	24.12.17	M/S Rajbir construction pvt. Ltd. 614, Hariom Tower, Circular Road, Ranchi
3	Construction of High Level Bridge (with approach road) over Danro River in 3rd Km. of Garhwa-Chiniya Road	123	732.06	5685(s)/ 02.09.16	620.522	27.01.17 39SBD/16-17	625.000	101%	100%	26.10.17	M/s Ganga Construction,Abadganj, Daltonganj.
4	Bridge over Hathu River at Ch. 15th km. of Ranka-Ramkanda Road.	48	271.29	4883(s)/ 22.08.17	215.910	6.12.17 20 F2/17-18	144.502	67%	85%	5.12.18	M/S AKHILESHWAR TIWARY, RANCHI ROAD, REDMA, DALTONGANJ
5	Construction of High Level Bridge over Panda River in the 24th km. of Ketar Raji Road. (Length 4x18.6 M)		467.61	4792(S) /18.8.17	499.490	29.01.18 22 SBD/17-18	232.426	47%	55%	28.01.19	M/s Gupteshwar Construction, Nai Muhalla, Daltonganj

Month : April, 2019 Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Amount	Administrative Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress (in Lakh) Total Expendi-	% Finan-cial Achie-vement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of High Level Bridge & Approach Road for Bridge over Kanhar River in Balchora Village in Dhurki Block. (Length of Approach Road 6.235 km.)		2712.00	677 (s)/ 01.02.18	2537.879	28.02.19 29 SBD/17-18					M/s A.N. Pandey, Ranchi
7	H.L. Bridge over Banki River at ch. 6th km. of Majhiaon-Kandi Road (25.66 km. of Garhwa Majhiaon Kandi Sone Road) under LWE		473.05	Package No. RCPLWEA/BRIDGE/01	460.050	06.09.18 19 F2/18 - 19			30%	05.09.19	M/s. Maa Construction, Mohalla-Menbasti, PO-Dumariya, Karuakala, Dist.-Garhwa
TOTAL			8235.1		8485.70		5340.81				

Circle : Daltonganj
Div : Latehar
Name of EE-Sri Arbind Kumar Verma

1	Construction for Balance Work of High Level Bridge over Koel River in Km. 29.00 of Latehar Sarju Kotam (Garu) Road with approch road.	08 x 24 L=196.84M	638.725	Dy. Sec. R.C.D. Jhar. Ranchi.Vide Lt. No.5425 (S) dated 07-06-2013	637.555	40 SBD 2013-14 10-12-2013	100.000	16%			Sri Dinesh Kumar Harmu Housing Colony,
					680.000	15 SBD 2016-17 22-12-2016 24 Month	665.000	98%	100%	21.12.18	M/s Kumar and ROY Construction, Manika, Latehar
2	Construction of High Level R.C.C. Bridge Over Auranga River at Chainage 3rd Km. of Latehar Saryu Kotam Road (MDR-249).	07 x 24.60 = 172.20 M	610.929	Joint Sec. R.C.D. Jhar. Ranchi.Vide Lt. No.2883 (S) Datec 09-05-2016	594.482	10 SBD 2016-17 12-11-2016 24 Month	235.200	40%	29%	11.11.18	Maa Gayatri Buildicon Pvt. Ltd. MIG. - D - 110 Harmu Hausing Colony Argora, Ranchi.
3	Construction of High level Bridge over Tubed (Sukri) river in 13th K.m. of Latehar -Nawada -Harhenj Road(With approach Road)	04 x 21.00 = 84.00 M	719.071	Joint Sec. R.C.D. Jhar. Ranchi.Vide Lt. No.2191 (S) Datec 18-04-2017	680.000	19SBD/17-18 19-02-2018 24 Months	530.630	78%	95%	18.02.20	M/s Kumar and ROY Construction, Manika, Latehar
			1968.7		2592.04		1530.83				

RCPLWE **RCPLWE**

Month : April, 2019 Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Amount	Administrative Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress (in Lakh) Total Expendi-	% Finan-cial Achie-vement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High level Bridge over Jhikiya River in 4th Km of Barchhia to Karma Road.	04 x 22.36 = 89.44 M	391.27	Joint Sec R.C.D. Jhar.Ranchi.Lt No-1341(S) Date 07/03/2018	389.710	16SBD-2018-19 Dt-14.09.2018 10 Months	91.062	23%	70%	13.07.2019	M/s. Lavkush Kumar Singh, Lalit Gram, Ratu, District - Ranchi Jharkhand
2	Construction of High level Bridge over Sukri River in 14th Km of Udaipura Aragundi Looti Road.	04 x 24.61 = 98.44M	923.70	Joint Sec R.C.D. Jhar.Ranchi.Lt No-1341(S) Date 07/03/2018	901.450	13SBD-2018-19 Dt-28.08.2018 18 Months	65.600	7%	15%	27.02.2020	Bijay Prasad Construction Pvt. Ltd. Latehar, Jharkhand

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : April, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress (in Lakh) Total Expendi-ture (11+13)	% Finan-cial Achie-vement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Daltonganj **Div : Daltonganj** **Name of EE-Sri Rameshwar Shah**										
1	Construction of RCD Drain work in Belwatikar Chock to NH-75 via old incomtex offiece road for the year 2018-19	910m	53.00	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3007(s) Date-23.05.2018	47.69103	26F2/ 18-19 Dated. 02.03.19	0.00		65%	20.03.2019	M/s Akhileshwar Tiwari Ranchi Road Redma, Daltonganj.
2	Renovation of RCD Road Circle Office Daltonganj		10.00	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3007(s) Date-23.05.2018	9.99715	11F2/ 18-19 Dated. 25.10.18	8.92084	90%	100%	24.01.2019	M/S Sujit Kumarm singh Vill- Chhatarpur PO. Dhub Ps. Tarahsi Dis. Palamu
3	Special Repair of Panki I.B & 4th Gr.Staff Qtrs. Including Tube Well and suply of Water in Panki IB		12.00	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3007(s) Date-23.05.2018	11.03735	14F2/ 18-19 Dated. 16.11.2018	5.46800	50%	100%	15.02.2019	M/S Sujit Kumarm singh Vill- Chhatarpur PO. Dhub Ps. Tarahsi Dis. Palamu
4	Panki Chowk to Chandrpura More via Hospital ,bus stand,Main market,High School in RCC Culvert		50.00	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3007(s) Date-23.05.2018	49.98484	21F2/ 18-19 Dated. 06.02.19	0.00			20.03.2019	M/S Anup Kumar Jaiswal Panki Road, Baralota, Daltonganj.
	Total	0.000	125.000		118.710		14.389				
	Circle : Daltonganj **Div : Garhwa** **Name of EE-Sri Ashim Kumar Choudhary**										
					NIL						
	Circle : Daltonganj **Div : Latehar** **Name of EE-Sri Arbind Kumar Verma**										
1	Repair Work of Chandwa Inspection Building		40.00	EIC RCD Lt No 5444(S) 26-09-2018	35.755	20 F2/ 2018-19 15.12.2018 3 Months	26.997	76%	100%	31.03.19	Sri Arvind Kumar At - Amwatikar, Post Dist - Latehar