DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Hazaribagh **Div : Hazaribagh** **Name of EE-Sri Shubash Prasad**										
1	IRQP Work for Barkatha-Tetron Road from 0.00 to 32.100 Km (total Length32.100 KM) for the Year 2023-24 Under RCD Road Division Hazaribag	32.10	2119.01	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1201 (S) dt.11.03.24	1897.60	dt. 24.03.26 49 (SBD) of 2025-26	8.69	164.99	42%	23.12.26	Bansidhar Construction Pvt. Ltd., Danapur, Patna
2	IRQP work of Hazaribag Lake road (MDR-097) from Km 0.00 to 8.400 (Total Length 7.545 Km Excluding Approach Road for all residential Quarters) for the year 2025-26 Under RCD, Road Division, Hazaribag	7.55	564.49	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 3947 (S) dt.13.10.25	465.43	dt. 02.04.26 01 (SBD) of 2026-27	0.00	0.94	100%	01.07.2026	Manisha Construction, Dobhi, Gaya (Bihar)

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work of (i) Jack & Jill School to Visheshwar Dayal Chowk Road Via Zakir Hussain Parkd, Gilan Chowk-Pustakayan Chowk (ii) Main Road Drug House to Karzan Stadium Road (iii) Dipugarah Irrigation colony to Canary Residential Colony Via REO Circle Office, Divine Mercy Ashram, Police Academy Road (iv) Pagoda chowk to Kallu chowk via New Area & Jamun tree Lohsinghna to Manna singh Chowk Road (v) Heerabag Chowk to Government B.Ed College Via DVC Chowk (Total Length-6.127Km.) for the year 2025-26	6.13	647.39	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 3948(S) dt.13.10.25	516.26	19.05.2026 06SBD of 26-27	0.00	0.00	90%	18.07.26	Maa Astabhuji Construction, Near Bisheshwar Nurshing Home, Barkagaon Road, Hazaribag
4	Reconstruction of Naudiha Barasogai Chowk (At Kallu Chowk Sindur Road) to Shekh Bhikhari medical College and Hospital Road Via Jaiprakash Central Jail, (Including Land Acquisition, Utility Shifting and Plantation) Under RCD, Road Division, Hazaribag for the year 2025-26	1.43	1290.76	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 4095 (S) dt.30.10.25	638.88906 29.89702 **668.78702**	15.12.2025 36SBD of 25-26 04.04.2026 02SBD of 26-27	85%	576.52	100%	14.04.2026	M/s Jai Maa Astabhuji Construction, Hazaribag

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP Work of Ichak More (NH-33)-Dumraon-Bahimar Chowk (On PWD Road) Total Length 17.825 Km, Under RCD, Road Division, Hazaribag for the year 2025-26	-	1462.23	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 4096 (S) dt.30.10.25	1233.53	18.05.2026 05SBD of 26-27	39.48	487.08	95%		Jai Maa Ambe Infra Pvt. Ltd., Bypass Road, Nagwa, Chatra.
6	IRQP Work of Shankarpur (SH-07)-Narsinghasthan-kapasiya-Kundilbagi Road (Total length 6.725 Km) Under RCD, Road Division, Hazaribag for the year 2025-26	6.73	532.41	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4268 (S) dt.17.11.25	418.23	Dt. 10.04.26 03SBD of 26-27	43.07	180.14	100%	09.06.2026	M.M. Prasad Construction Pvt. Ltd., Kalhabad, Barkatha, Hazaribag
6	**Hazaribagh**	**53.93**	**6616.29**		**4531.05**	**0.00**		**1409.67**			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction and Strengthening Work in Ch. 7th km (60 M), 9th Km (170 M), 17th km (780 M), 18th km (400 M) 19th km (700 M), 21st km (500 M) and 22nd km (800 M) of Bahadurpur - Kasmar - Khairachatar - Pirgul - Bengal Boarder Road (Total length 3.41 km) for the year 2023-24 under Road Division, Bokaro.	3.41	491.11	29.08.2023/ 4161(S) of J.S., RCD, Jharkhand, Ranchi	422.39	06 SBD of 2023-24/ 20.02.2024	82.86	350.00	90%	19.06.2024	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
2	Widening and Strengthening/ Reconstruction of Nawadih (Dak Bangla) (MDR-73) - Vendra - Gomoh (Laxmipur) Road (Total Length 11.530 Km) for the year 2023-24 under Road Division Bokaro	11.53	3841.15	13.10.2023/ 4794(S) of J.S., RCD, Jharkhand, Ranchi	2689.88	05 SBD of 2023-24/ 19.02.2024	96.64	2733.30	92%	18.01.2025	Malti Enterprises, Propt. Nandla Nayak, Nehru Chowk, Dumra More, Harina, P.O. - Nawagarh, Dhanbad - 828306
3	Reconstruction of NH-23 to Radhagaon Railway Station via BPCL LPG Plant & Retail Depot at Bokaro (Total Length 7.179 km) for the year 2023-24 under Road Division, Bokaro	7.18	3473.94	25.01.2024/ 358(S) of *Addl. Secretary,* RCD, Jharkhand, Ranchi,	1203.76	01 SBD of 2025-26/ 16.04.2025	0.00	720.65	10%	15.07.2025	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening of Picchari (Jaina More – Phusro PWD Road) to Tenughat (Petarwar – Gomia PWD Road) Road Main Portion (Length 24.759 km) and Bypass Portion (Length 1.564 km) (Total Length	26.32	9086.66	16.03.2024/ 08(S) of *Addl. Secretary,* RCD, Jharkhand, Ranchi,	8950.89	23.09.2025/ 02 SBD of 2025-26	14.52	1409.47	25%	22.09.2027	M & S Paving Pvt. Ltd., P-26, City Centre, Sector IV, Bokaro
5	Widening and Strengthening/ Reconstruction work of Bhandaridih (On Chandrapura, Bhandaridih Phusro Railway Crossing Gomia ODR Road) to Gomoh Railway Station Via Bandio, Kanchanpur, Parasbani,	19.45	7115.28	13.09.2024/ 3824(S) of *Addl. Secretary,* RCD, Jharkhand, Ranchi,	6192.44	24.01.2026/ 03 SBD of 2025-26	3.22	199.50	6%	23.02.2027	SRMV Construction Private Limited, Add.: Near Bhatti Talab, Sisai Road, Gumla, Jharkhand - 835207
6	Widening and Strengthening of Road from Nawadih Devi Mahto college More to Mahuatand(Penk) via Dengagada-Siyari -Mungo -Rangamati (Total=31.485 Km) including bridge work under Road Division, Bokaro for the year 2024-25	31.49	8749.64	09.10.2024/ 4345(S) of *Addl. Secretary,* RCD, Jharkhand, Ranchi,	7045.87	7 SBD of 2024-25/ 03.03.2025	35.20	2764.09	44%	02.01.2027	Universal Agency Ramgarh Private Limited, Add.: Uma Niketan, 1st Floor, Ranibagi, Ramgarh Cantt, Jharkhand- 829122

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP work of Jaridih Link Road (Total Length 7.35 Km) for the year 2025-26 under Road Division, Bokaro	7.35	563.81	1410.2025/ 3956(S) of *Special Secretary,* RCD, Jharkhand, Ranchi,	473.08	01 SBD of 2026-27/ 10.04.2026	0.00	0.00	25%	09.07.2026	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
8	IRQP work of Mamarkudar - Barmasia - West Bengal Border Road (Total Length 17.20 Km) for the year 2025-26 under Road Division, Bokaro	17.20	1412.90	30.10.2025/ 4094(S) of *Special Secretary,* RCD, Jharkhand, Ranchi,	1461.94	04 SBD of 2025-26/ 09.03.2026	54.72	800.00	95%	08.07.2026	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
9	IRQP work of Barmasia - Huthupather-Adrakudi-Mirdha (N.H-32) Road (Total Length 15.41 km) under Road Division, Bokaro for the year 2025-26	15.41	862.30	23.12.2025/ 4905(S) of *Joint Secretary, RCD, Jharkhand, Ranchi.*	893.47	29.06.2026/ 03 S.B.D. of 2026-27	0.00	0.00	-	28.10.2026	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP Work of Amlo Project to Gandhi Chowk Road (Total Length 4.30 Km) for the year 2025-26 under Road Division, Bokaro	4.30	715.38	17.11.2025/ 4273(S) of *Joint Secretary,* RCD, Jharkhand, Ranchi.	702.26	22.04.2026/ 02 S.B.D. of 2026-27	47.29	332.11	100%	21.06.2026	Amitabh Construction Pvt. Ltd., Add.: 105, Ranchi Patna Road Coltex Muhalla, Koderma, Jharkhand-825410
11	IRQP Work of Telidih - Vikramdih –West Bengal Border Road (Total Length 15.820 Km) under Road Division Bokaro for the year 2025-26	15.82	951.63	29.01.2026/ 314(S) of *Joint Secretary,* RCD, Jharkhand, Ranchi.			#DIV/0!	0.00	-	-	
12	Widening and Strengthening /Reconstruction of Nawadih to Ghutwe Hirak Road Via Chirudih-Manpur-Telo-Taranga Road (Total Length 22.757 km) including construction of bridges under Road Division, Bokaro for the year 2025-26.	22.76	8136.86	27.01.2026/ 256(S) of *Joint Secretary, RCD, Jharkhand, Ranchi.*			#DIV/0!	0.00	-	-	

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Consultancy Services for Preparation of Detailed Project Report (DPR) Nawadih College More to Penk Via Degagadha, Siyari - Mahuwa, Rangamati Road including Replacement of Culverts and Bridges, Proposal for Construction of new Culverts, Bridges, ROB's, RUB's Complete Land Acqusition Proposal including Ownership details all	31.49	22.51	30.03.2026/ 1370(S) of *Joint Secretary, RCD, Jharkhand, Ranchi.*	22.51	21.05.2026/ 01 F2 of 2026-27	70.00	15.76	75%	04.12.2023 (As per provisional work order)	Triple K Engicon Private Limited, B/3, Eden Nand Apartment, Nand Nagar, Harmu, Ranchi - 834002
14	Consultancy Services for Preparation of Detailed Project Report (DPR) Bhandaridah to Gomoh Railway Station Via Bandio, Kanchanpur, Dahiyari Road including Replacement of Culverts and Bridges, Proposal for Construction of new Culverts, Bridges, ROB's, RUB's Complete Land Acqusition Proposal including Ownership details all complete as per lates guidelines, Resettlement and Rehabilitation Proposal, Forest Diversion Proposal and Proposal of Utility Shifting in details etc. as required by the Department (If any) under Road Division, Bokaro in the State of Jharkhand (Tentative Length 22.00 km)	22.00	15.89	30.03.2026/ 1370(S) of *Joint Secretary, RCD, Jharkhand, Ranchi. Corrigendum Lt. no. 1850(S) dt. 05.05.2026*	15.73	21.05.2026/ 02 F2 of 2026-27	57.47	9.04	75%	04.12.2023 (As per provisional work order)	Triple K Engicon Private Limited, B/3, Eden Nand Apartment, Nand Nagar, Harmu, Ranchi - 834002
14	**Bokaro**	**235.70**	**45439.06**		**30074.22**			**9333.92**			

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Hazaribagh Div : Chatra Name of EE-Sri Rakesh Srivastava										
1	Widening and Strengthening Reconstruction of Dhamaniya to Seregarha (NH-99) via Kacha-Moktama-Tarog-Sel-Darha Road form Km. 0.00 to 20.625 with High Level Bridge for Year 2024-25	20.63	6852.51	Joint Sec. Lt. No. 4057(S) dt. 26.09.2024	4880.51	01SBD/2024-25 dt. 29.03.2025	67.77%	4453.73	90%	28.05.2026	M/s Puja Enterprises Simariya, Chatra
2	Widening & Strengthening/Reconstruction of Ghanghri (on Hunterganj - Chatra NH-99) to Koleshwari Temple via Dantar Road with High Level Bridge under RCD Division, Chatra for year 2024-25.	10.94	4356.44	Joint Sec. Lt. No. 4339(S) dt. 09.01.2024	2983.47	02 of SBD/2025-26 dt. 15.01.2026	0%	0.00	15%	14.01.2027	M/s Sildiliya Construction Daltonganj
2	**Chatra**	**31.56**	**11208.94**		**7863.97**			**4453.73**			
	Circle : Hazaribagh Div : Dhanbad Name of EE-Sri Mithilesh Prasad										
	Delayed Scheme										

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening / Reconstruction of 2 lane road from Govindpur - Giridih main road (Barakar bridge) Pratapur, Thetatand more to Sarra PWD road via Charak, Jatakhunti, Balika vihar, Bhuski, Nawatand road via Balika vihar to Sarra bridge via Fatehpur, Takipur, Badhjobra road (Total Lenth = 10.688 Km) under Plan Head for the Year 2024-25.	10.69	5250.89	18 (S) dt. 16.03.24	4557.00	04 SBD/ 2024-25 dt. 14.10.24	59.79%	2724.52	57%	13.10.2025	Preeti Enterprises, Dhanbad
2	Reconstruction Of 2 Lane Road From Brahmandiha More (GT Road) to Kharlo More Via Hirapur - Matari - Pakerberha - Lodwadih - Jhagrahi - Mohanpur - Tursabad (Total Lenth - 11.566 Km) Under Plan Head For The Year 2024-25.	11.57	7467.28	4333 (S) dt. 09.10.24	5060.54	02 SBD/ 2025-26 07.04.2025	73.11%	3700.00	3%	06.04.2026	Manoj Kumar Singh, Deoghar

Newly Tendered Scheme

3	Widening - Strengthening & Reconstruction Work Of Nirsa [On Nh -19 (Old NH - 02)] - Keliasole To Kharapathar Road (Total Length - 16.650 Km) Under Plan Head For The Year 2025-26.	16.65	5807.73	3625 (S) dt. 15.09.2025		–	–	–	–	–	–
4	IRQP Work In Hatiya More Hirapur -Barmasia Howrah Motor Road (Total Length = 4.50 Km) Under Plan Head For The Year 2026-27.	4.50	473.53	2569 (S) dt. 18.06.2026	–	–	–	–	–	–	–

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP Work in Bank More to Joraphatak Road (Total Length - 1.90 Km) Under Plan Head For The Year 2026-27.	1.90	239.34	2772 (S) dt. 01.07.2026	–	–	–	–	–	–	–
5	**Dhanbad**	**45.30**	**19238.77**		**9617.54**			**6424.52**			

Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Ram Bilash Singh

SCHEDULED SCHEMES

1	Reconstruction Work of Badkitand-Tinpatli-Dokidih-Girnia more Road (Total Length - 11.065 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For The Year 2025-26	11.065	5520.63	Govt. of Jharkhand RCD, Ranchi Letter no 2008 (S) dt 22.05.2025	2711.44	SBD 01 of 2026-27 Dt. 25.07.2026	0%	0.00	20%	24.03.2027	H N Choudhary Construction Pvt. Ltd. Dumka

DELAYED SCHEMES

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP Work in Dwarpahri to Karmatanr Road (Total length= 17.10 Km.) For The Year 2025-26	17.10	1030.97	Govt. of Jharkhand RCD, Ranchi Letter no 3274 (S) dt 19.08.2025	844.42	SBD 05 of 2025-26 Dt. 12.02.2026	30%	250.02	98%	11.08.2026	Aarohan Builders Pvt. Ltd. Krishnapuri Colony, Chutia, Ranchi
3	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)-Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023 C.E Lt. no. 100 Dt. 17.01.2024 Variation of 212.25873	94%	2369.95	95%	26.12.23	Rajeev Kumar, Patna
4	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 Bridge At Ch. 14+700 Span - 8 X 24.600	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	107%	4874.54	90%	27.11.20	M/S East India Construction Company, Bokaro

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strenthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghati Road (Including Construction of Bridge) (Total Length–15.810 Km.) For The Year 2019-20 (Bridge at Ch. 14+565, Span - 4 X 21)	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	99%	3537.25	94%	22.06.21	M/S Om Namo Siwai Construction, New Delhi.
6	Widening, Strengthening/ Reconstruction of Pandariya (Eidgah More) to Lachudih via Bankikala, Saraiya, Ranatand, Karme & Lachuri (Total Length 11.940 Km.) For The Year 2023-24	11.94	4275.63	Govt. of Jharkhand RCD, Ranchi Letter no 3412(S) Dt. 18.07.23	3081.99	SBD 05 of 2023-24 Dt. 17.11.2023 C.E Lt. no. 1604 Dt. 20.12.2024 Variation of 597.21625	82%	3837.79	90%	16.05.25	Rajeev Kumar, Patna
7	Widening and Strengthening/ Reconstruction Work in Giridih-jamua (SH-13) 4 Lane Road in Chainage Km. 1.110 to 6.810 Km. (Total Length - 5.70 Km.) For The Year 2023-24 Under Road Division, Giridih	5.70	3916.63	Govt. of Jharkhand RCD, Ranchi Letter no 4388(S) Dt. 13.09..23	3647.93	SBD No. 08 of 2023-24 dt 25/01/24	98%	3583.08	80%	24.09.24	Manisha Construction, Gaya, Bihar

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening, Strengthening/ Reconstruction of Banpura (on Bagodar-Sariya Road, MDR-116) to Gorhar (NH-19) Via Manrokudar Road and Link Road (i) Kadhwar to Ghanghri Road (Length - 3.37 kM.) and (ii) Dondlo link road (Length - 1.155 Km.) (Total Length - 28.795 Km.) (Including Construction of Bridge) For The Year 2023-24	28.80	12463.98	Govt. of Jharkhand RCD, Ranchi Letter no 1392 (S) dt 21.03.2023	9164.35	SBD 01 of 2024-25 Dt. 18.09.2024	16%	1499.00	40%	17.05.26	M & S Paving Pvt. Ltd., P-26, City Center, Sector – IV, Bokaro, Jharkhand
9	Widening strengthening / Reconstruction work (including Bridge work, Land Acquisition & afforestation) of Birni (Virajpur)-Kheshkhari Via Belna, Chitankhari, Taratand, Baradih, Jharkhi Road (Total Length - 22.215 K.M) Under Road Division, Giridih for the year 2023-24	22.22	8038.06	Govt. of Jharkhand RCD, Ranchi Letter no 715 (S) dt 19.02.2024	6936.05	SBD 03 of 2024-25 Dt. 04.10.2024	100%	6911.88	91%	03.04.26	Amitabh Construction Pvt. Ltd., Koderma
10	Construction of Bagodih (Paini) to Barakar River Via Chhatarbad Link Road (Link Hospital) Road (Total Length - 5.995 Km.) (Including Land Acquisition Work) Under Road Division, Giridih For the Year 2024-25	6.00	1318.36	Govt. of Jharkhand RCD, Ranchi Letter no 1349 (S) dt 15.03.2024	1249.54	SBD 04 of 2024-25 Dt. 07.10.2024	40%	500.00	45%	06.04.25	Amitabh Construction Pvt. Ltd., Koderma

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening and Strengthening/ Reconstruction of Budhudih-Pandariya-Sujna-Koldih Road (Total Length - 7.35 Km.) Under Road Division, Giridih For the Year 2024-25	7.35	3608.15	Govt. of Jharkhand RCD, Ranchi Letter no 4342 (S) dt 09.10.2024	1701.88	SBD 06 of 2024-25 Dt. 18.02.2025	100%	1699.65	96%	17.08.25	Rajeev Kumar, Patna
12	Widening and Strengthening/ Reconstruction of Madhwa to Khondoli Dam (Total Length - 2.035 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2024-25	2.04	757.34	Govt. of Jharkhand RCD, Ranchi Letter no 3430 (S) dt 23.08.2024	387.86	SBD 03 of 2025-26 Dt. 17.05.2025	26%	99.98	70%	16.08.25	Jai Maa Ambey Infra Pvt. Ltd., Nagwa, Chatra
13	Improvement of Riding Quality of Dumri-Ishri Bazar Road (Total Length - 3.675 Km.) Under Road Division, Giridih For the Year 2024-25	3.68	481.95	Govt. of Jharkhand RCD, Ranchi Letter no 3968 (S) dt 20.09.2024	494.74	SBD 04 of 2025-26 Dt. 08.09.2025	33%	161.64	40%	07.11.25	Daroga Pradan, Dhanbad
	IN TENDER PROCESS SCHEMES										

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Widening and Strengthening/ Reconstruction of Existing Pavement to Two Lane with Paved Shoulder Including Replacement of Culverts and Bridges of Giridih-Jamua (SH-13) Road (Chainage 6.810 Km. to 35.250 Km.) (Total Length 28.44 Km.) For The Year 2025-26	28.44	13301.85	Govt. of Jharkhand RCD, Ranchi Letter no 4380 (S) dt 24.11.2025	-	-	-	-	-	-	-
15	Improvement of Riding Quality of Kharagdiha-Khijuri Road (Total Length - 16.400 Km.) For The Year 2026-27	16.40	1342.88	Govt. of Jharkhand RCD, Ranchi Letter no 2199 (S) dt 25.05.2026	-	-	-	-	-	-	-
16	Construction work of Chandouri By-Pass Road in Tishri-Thansinghdih Road (Total Length - 0.725 Km.) For The Year 2026-27	0.73	379.53	Govt. of Jharkhand RCD, Ranchi Letter no 3096(S) dt 21.07.2026	-	-	-	-	-	-	-
	IN AGREEMENT PROCESS SCHEME										

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
17	Reconstruction Work Baghra (On Giridih-Gandey-Jamtara Road) to NH 114-A Via Khutabandh, Baldih, Mehedia (4.667Km) Link Road-1 (Dighiria to Madhwadih 2.783 Km), Link-2 (KIT Road to New Giridih Railway Station - 0.407 Km), Link -3 (Media to New Giridih Railway Station Chowk -1.424 Km) (Total Length - 9.281 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2024-25	9.28	4388.10	Govt. of Jharkhand RCD, Ranchi Letter no 2199 (S) dt 09.10.2024			0%	0.00	1%		H N Choudhary Construction Pvt. Ltd. Dumka
17	**Giridih**	**218.92**	**74644.85**		**40673.57**			**29324.78**			

Circle : Hazaribagh
Div : Koderma
Name of EE-Sri Varun Kumar

	Upto 01 Year Delayed Work	
1	**NIL**	
	01 to 02 Year Delayed Work	

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
1	Remaining Work of Reconstruction of Domchanch - Dhodhakola-Sapahi-Faguni Road (KM 0.00 to 14.5 upto Bihar border) .	14.50	6519.54	Dt-31.08.2018, 5092(s)	1650.00	13.03.24/ 01SBD of 2024-25	38%	623.11	47%	12.03.25	M/s Sirha Construction & Developers Private Limited,Ashok Nagar,Ranchi
	On Schedule Work										
2	IRQP Work of Doranda- Sankh-Vendro- Patna Road (MDR-114) from Km 0.00 to 22.40 Km (Total Length =22.40 Km) under Road Division, Koderma.	22.40	1336.91	Dt-15.04.2025 1520(s)	1154.94	18.04.26/ 02SBD of 2026-27	70%	800.00	99%	17.09.26	M/s Manisha Construction, Vill.-Dhobi, PO+PS-Dhobi, Dist.-Gaya, Bihar
3	IRQP Work of Beko - Makhmargo Road from Km 0.00 to 11.65 Km (Total Length =11.65 Km) under Road Division, Koderma.	11.65	678.65	Dt-15.04.2025 1523(s)	570.83	18.04.26/ 03SBD of 2026-27	60%	400.00	99%	17.09.26	M/s Manisha Construction, Vill.-Dhobi, PO+PS-Dhobi, Dist.-Gaya, Bihar
4	IRQP Work of Pataldih- Deori-Gawan- Satgawan Road (MDR-84) from Km 0.00 to 30.567 Km (Total Length =30.567 km) under Road Division, Koderma .	30.57	2401.94	Dt-17.11.2025 4272(s)	2003.56	13.04.26/ 01SBD of 2026-27	95%	1910.14	98%	12.10.2026	H.N. CHOUDHARY CONSTRUCTION PRIVATE LIMITED, Behind Hero Showroom, Dudhani, Bhagalpur Road, Dumka, Jharkhand-814101
4	**Koderma**	**79.12**	**10937.03**		**5379.34**			**3733.25**			

Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
1	IRQP Work of Sandi to Bijuliya Road from KM 0.00 to 13.00 (Total Length- 13.00 KM) Under Road Divison, Ramgarh for the of Year 2025-26	13.00	1420.19	Ltr. No. 3328(S) Dt. 22-08-2025	1248.68	02(SBD)2026-27 Dt.- 22-06-2026	0%	0.00	5%	31.10.2026	M/s Sanjay Construction Saram, Bokaro, Jharkhand
2	IRQP Work of Sikidri to Kulhi Road from KM 0.00 to 5.10 KM(Total Length- 5.100 KM) Under Road Divison, Ramgarh for the of Year 2025-26	5.10	430.57	Ltr. No. 3533(S) Dt. 09-09-2025	347.16	40(SBD)2025-26 Dt.- 02-03-2026	85%	286.48	100%	01.07.2026	Aarohan Builders Pvt. Ltd. Krishna Puri Colony, Chutia, Ranchi, Jharkhand
3	IRQP Work of Badki Pona to Kulhi Road from KM 0.00 to 13.85 KM (Total Length- 13.85 KM) Under Road Divison, Ramgarh for the of Year 2025-26	13.85	785.93	Ltr. No. 3770(S) Dt. 24-09-2025	704.79	01(SBD)2026-27 Dt.- 29-05-2026	30%	200.00	30%	28.11.2026	M/s Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	Widening & Strengthening/ Reconstruction Work of Bariyatu Kalikaran Road (MDR-101) to Hundru (MDR-105) via Tonagatu IPL Factory Road (Total Length-6.263 KM) Under Road Divison, Ramgarh for the of Year 2025-26	6.26	3436.34	Ltr. No. 3612(S) Dt. 12-09-2025	-	-	0%	0.00	-	-	-

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP Work of Lalpaniya More (In 26th KM of Petarwar-Gomia Road) to Naya More (Kujju in 76th KM of NH-33) Road from KM 28.00 to KM 36.625 (Total Length- 8.625 KM) under Road Division, Ramgarh for the year 2025-26	8.63	3436.34	Ltr. No. 3612(S) Dt. 12-09-2025	-	-	0%	0.00	-	-	-
5	**Ramgarh**	**46.84**	**9509.37**		**2300.63**			**486.48**			

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22 99.121 Km under Road Division, Hazaribag	0.00	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	70%	17.50	100%	-	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand
2	IRQP work of Mahto Ahara-Rampur-Basaria-Chauparan Road from Km 0.00 to Km 32.85 (Total Length 32.850Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	32.85	2563.97	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 5627 (S) dt.14.12.2023	2466.41	dt. 10.10.2407 (SBD) of 2024-25	100%	2550.34	100%	09.04.2025	East India Construction Co, Bokaro
3	IRQP work of Alka Hotel to Bada mahavir mandir Chowk Via Jhanda Chowk Bara Akhara Chowk Road from Km 0.00 to 2.00 (Total Length 2 Km) for the Year 2024-25 Under RCD Road Division Hazaribag	2.00	256.30	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 3436 (S) dt.23.08.24	176.60	07.01.2025 28F2 of 2024-25	0	176.59	100%	20.02.2025	Jageshwar Gope, Barkagaon.

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening of Padma Mahal Main Gate to Padma Bazar Via Hawa Mahal Block Officies Railway Station	-	2611.69	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 937 (S) dt.07.03.26	1676.17	14.12.2017 44SBD of 2017-18	100%	3252.21	-	-	+
5	Widening and Strengthening Mukundganj - Harhad- Hupad via Demotand Road (MDR-098) for the Year 2022-23 Under Road Division Hazaribag	7.08	1557.22	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1202 (S) dt.11.03.2024	1536.84	dt. 24.09.2402 (SBD) of 2024-25	100%	1679.87	100%	23.05.2025	Jai Mata Di Construction, Ranchi
5	**Hazaribagh**	**41.93**	**7096.50**		**5881.02**			**7676.51**			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

1	IRQP work of Petarwar-Gomia Road (Total Length 26.20 Km) for the year 2023-24 under Road Division Bokaro	26.20	2441.28	07.03.2024/ 1167(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	2734.33	02 SBD of 2024-25/ 13.08.2024	96.64	2642.36	95%	12.02.2025	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,
2	Widening and Strengthening /Reconstruction of Sarubera (On 26th km of Dumari –Nawadih Bermo Road) to Pilpilo More Road (Total Length 25.832 km) for the year 2021-22	25.83	4303.68	23.12.21/ 4070(S) of J.S., RCD, Jharkhand, Ranchi	4413.60	05.03.2022/ 05 SBD of 2021-22 Revised dt. 27.07.2024	113.44	5164.42	100%	04.09.2023	M/S ME-SC(JV), Dumra Harina, Dhanbad
2	**Bokaro**	**52.03**	**6744.96**		**7147.93**			**7806.78**			

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Hazaribagh **Div : Chatra** **Name of EE-Sri Rakesh Srivastava**										
1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	88.48%	714.88	98%	25.04.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060
2	Improvement of Riding Quality work of Simaria-Bagra Road (MDR-71) from Km. 0.00 to 9.00 (Total Length- 9.00 Km.).	9.00	745.42	Addi. Sec. Lt. No. 3959(S) dt. 20.09.2024	773.90	01 SBD/2025-26 dt. 12.04.25 Supp Agree 01 SBD/2025-26 dt. 07.06.25	99.5%	769.70	98%	11.06.2025	Jai Maa Ashtabhuji Construction Near Bisheshwar Nursing Home Barkagaon Road, Hazaribagh (Jharkhand)
2	**Chatra**	**10.55**	**1732.34**		**1603.69**			**1484.58**			
	Circle : Hazaribagh **Div : Dhanbad** **Name of EE-Sri Mithilesh Prasad**										
1	IRQP work of bus stand to police line via housing colony road (length = 1.10 km) , housing colony road (length 2.80 km) and dhanbad link road (length 1.50 km) total length 5.40 km under plan head for the year 2025-26.	5.40	434.37	1513 (S) dt. 15.04.25	403.84	04 SBD/ 2025-26 12.09.25	96.39%	389.25	100%	11.11.2025	Nagmani & Kashyap const.Pvt.Ltd. Garwah

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening of Shankardih (On Govindpur-Jamtara-Sahebganj) to Kamardih (On Govindpur-Tundi-Giridih (SH-13) Road (Total length-12.625 KM) under Road Division Dhanbad for the year 2021-22.	12.63	2866.62	2658 (S) dt. 02.09.21	2323.76347	01 SBD/ 2022-23 dt. 25.07.22	116.60%	3247.80	100%	24.06.2023	ABL Infrastructure Pvt. Ltd., Pune
3	Rehabilitation Work Of Bank More Flyover Under Plan Head For The Year 2022-23.	0.00	1579.67	1561 (S) dt. 29.03.23	1511.00	08 SBD/ 2023-24 dt. 08.08.23	99.93%	1510.00	100%	09.07.2024	Maurer Sanfield India Ltd., Bhopal
4	IRQP work of Chirki-Palma-Rajganj Road (Total length = 11.525Km)Under Plan Head for the year 2025-26.	11.53	748.95	4906 (S) dt. 23.12.25	773.00	02 SBD/ 2026-27 12.05.26	80.85%	625.00	100%	11.08.2026	Preeti Construction & Developers Pvt. Ltd Dhanbad
5	IRQP work of Jamtara to Nirsa via Birgram road (Ch.- 15300m to 24000m) total length- 8.70 km for the year 2025-26.	8.70	635.60	1985 (S) dt. 20.05.25	528.40	01 SBD/ 2026-27 15.04.26	18.93%	100.00	100%	28.06.2026	Rajpath Builders, Purulia, WB
5	**Dhanbad**	**38.25**	**6265.21**		**3216.24**			**5872.05**			

Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Ram Bilash Singh

1	Widening and Strengthening/ Reconstruction of Union Bank Gandey More to Union Bank Pratapur Road (Total Length - 10.465 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2023-24	10.47	2507.37	Govt. of Jharkhand RCD, Ranchi Letter no 742 (S) dt 20.02.2024	1718.30	SBD 02 of 2024-25 Dt. 04.10.2024	139%	2384.85	100%	03.06.25	Hari Nandan Choudhary, Dumka

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening, Strengthening/Reconsrtuction of Budhiyadih More (Opposite Saalsal Iron Factory) to Chatro Via Sri Rampur Market, Tikodih and Purnanagar Road (Total Length- 7.950 KM) Under Road Division Giridih for the year 2023-24	7.95	2281.02	Govt. of Jharkhand RCD, Ranchi Letter no 471 (S) dt 02.02.2024	2141.18	SBD 05 of 2024-25 Dt. 15.10.2024	101%	2167.69	100%	03.05.25	Niranjan Rai, Kalika Gunj Colony, Sirsiya, Giridih
3	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khunta Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022 C.E Lt. no. 1142 Dt. 27.06.2023 Variation of 151.73534	94%	760.52	92%	19.09.23	M/S Maa Laxmi Construction, Daltonganj
4	Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqujition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	103%	1333.43	100%	23.09.23	Hari Nandan Choudhary, Dumka
4	**Giridih**	**28.07**	**6997.11**		**5813.62**			**6646.50**			

Circle : Hazaribagh
Div :Koderma
Name of EE-Sri Varun Kumar

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction work of Tilaiya(Pipradih)-Jainagar- Bagro (On Domchanch- Pipcho Road) (Total Length-0.00 to 18.550 Km) under Road Division Koderma for the Year 2019-20	18.55	4134.61	Dt-10.07.2019, 3392(S)	3295.65	14.10.19 / 26SBD/2019-20	90%	3136.82	90%	02.12.2020	M/s R.K Infracorp Pvt. Ltd, Hyderabad.
2	Improvement of Riding Quality work in Domchanch-Dhab Road from km 0.00 to 16.40km under Road division koderma for the year 2023-2024	16.40	1256.95	Dt-13.03.2024 1283(s)	1240.81	02.09.24/ 02SBD of 2024-25 23.03.26/ 1st Suppl. To 02/SBD of 2024-25	100%	1222.71	100%	01.12.24	Karan Enterprises, H.N.-B-4,Maharana Apartment, Pee Pee Compound,G.P.O-Ranchi, Dist-Ranchi-834001,Jharkhand
2	**Koderma**	**34.95**	**5391.56**		**4536.46**			**4359.53**			

Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

1	IRQP Work of Rajrappa to Chitarpur Road from KM 0.00 to 1.80 under Road Division, Ramgarh for the year 2023-24	1.80	140.61	Ltr. No. 468(S) Dt. 02-02-2024	105.53	02(F2)2024-25 Dt.- 16-08-2024	100%	105.34	100%	10/14/2024	Elite Power Project & Construction Pvt. Ltd., Ranchi, Jharkhand
2	IRQP Work of Patratu to Saunda 'D' Road from KM 0.00 to 11.35 Under Road Divison, Ramgarh for the of Year 2023-24	11.35	620.58	Ltr. No. 5656(S) Dt. 15-12-2023	570.36	18(SBD)2024-25 Dt.- 24-11-2024	101%	577.09	100%	26.02.2025	M/s Jai Mata Di Constuction Ranchi, Jharkhand
3	IRQP Work of Kujju to Ghato Road from KM 0.00 to 19.400 Under Road Divison, Ramgarh for the of Year 2023-24	19.40	1963.60	Ltr. No. 1200(S) Dt. 11-03-2024	2016.02	07(SBD)2024-25 Dt.- 24-09-2024	100%	2084.93	100%	23.04.2025	M/s Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Charhi to Ghato Road from KM 5.20 to 11.50 (Total Length- 6.30 KM) under Road Division, Ramgarh for the year 2023-24	6.30	512.03	Ltr. No. 1384(S) Dt. 15-03-2024	499.98	19(SBD)2024-25 Dt.- 11-12-2024	100%	510.05	100%	3/10/2025	M/s Ajay Kumar Singh Bokaro, Jharkhand
5	IRQP Work of Chas to Ramgarh Road from KM 0.00 to 4.56 (Total Length- 4.56 KM) under Road Division, Ramgarh for the year 2024-25	4.56	361.59	Ltr. No. 3431(S) Dt. 23-08-2024	369.11	20(SBD)2024-25 Dt.- 11-12-2024	100%	376.60	100%	3/10/2025	M/s Ajay Kumar Singh Bokaro, Jharkhand
6	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length- 10.139 KM including Construction of Bridge	10.48	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	9766.31	07(SBD)2018-19 Dt.- 24-12-2018	99%	10307.40	98%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi, Jharkhand
7	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	2674.64	01(SBD)2023-24 Dt.- 17-07-2023	90%	4268.03	95%	16.05.2024	M/s Sidhartha Construction Korambey, Near GPO House, Zullu Park, Hazaribagh
8	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	5691.47	4667.56 Ltr. No. 1995(S) Dt. 20-09-2015 (Revised) Ltr. No. 733(S) Dt. 01.02.2019	3968.79	25(SBD)2015-16 Dt. 08-10-2015	100%	5443.56	100%	07.04.2017	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi, Jharkhand
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-			1095.45	12(SBD)2019-20 Dt.- 31-10-2019	75%	761.59	75%	30.04.2021	M/s Sildilya Construction, Station Road, Redma, Dist.- Palamu, Jharkhand, Daltonganj
9	IRQP Work of Nemra to Barlanga (Old Alignment) Road (Total Length- 5.50 KM) under Road Division, Ramgarh for the year 2025-26	5.50	416.66	Ltr. No. 2218(S) Dt. 12-06-2025	393.45	02(SBD)2025-26 Dt.- 29-08-2025	95%	389.25	100%	07.12.2025	M/S Brajesh Kumar Korambey, Gola, Ramgarh, Jharkhand

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP/Strengthening Work of Gola-Muri Road (Old Alignment) in CH- KM 0.00 to 1.50 & 9.25 to 14.50 (Total Length- 6.75 KM) Under Road Division, Ramgarh For the year 2025-26	6.75	1495.01	Ltr. No. 2217(S) Dt. 12-06-2025	1371.66	03(SBD)2025-26 Dt.- 29-08-2025	100%	1559.48	100%	07.03.2026	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi, Jharkhand
10	**Ramgarh**	**97.15**	**25313.49**		**22831.29**			**26383.32**			

DPW-B

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Hazaribagh **Div : Hazaribagh** **Name of EE-Sri Shubash Prasad**										
1	Construction of H.L. Bridges in Barkatha to Tetron road over (i) Manpur nala at ch.17th Km.(Span 1x18.6m), (ii) Kendua river at ch.20th Km.(Span 1x12.6m),(iii) Palma river at ch. 24th Km.(Span 1x10.6m) and (iv) Maniadih nala at ch. 31st Km.(Span 2x12.6m) Work (Including Approach road and Land Acquisition) Under RCD, Road Division Hazaribag for the Year 2023-24	97.40	1431.30	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4992 (S) dt.27.10.2023	1470.97	dt. 17.02.24 33 (SBD) of 2023-24	39%	574.70	71%	16.08.25	Ganesh Yadav, Anand Nagar, P.O.-I.S.M., Saraidhela, Dhanbad.
2	Construction of H.L. Bridges in over Arrar Nala at CH-1st Km of Jihu Itkhori Road, Under RCD, Road Division Hazaribag for the Year 2025-26	16.60	179.33	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 1519 (S) dt.15.04.2025	123.18	dt. 24.11.2025 25F2 of 25-26	11.83%	14.58	15%	23.11.26	Indrajit Kumar, Hazaribag
2	**Hazaribagh**	**114.0**	**1610.63**		**1594.15**			**589.27**			

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Hazaribagh **Div : BOKARO** **Name of EE- Sri Amit Singh**										
1	(A) ---- Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96	229.94	10.06.15 /4003(S)	199.48	23.10.2015 / 26 F2 of 15-16	68.65	136.94	69%	22.10.2016	Smt Kiran Devi, Jodhadih More, Chas, Bokaro
	(B) --- Balance work for Construction of High level Bridge over Gawai River at 22.050 KM of Bahadurpur - Kasmar - Petarwar - West Bengal Border Road under Road Division, Bokaro for the year 2024-25				123.39	14.10.2024 / 11 F2 of 2024-25			15%	13.02.2025	M/S BDMS Construction, Vill.- Dugda Basti, Brahaman Tola, Karmatand, Bokaro- 828304

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	**Bokaro**	**32.0**	**229.94**		**322.88**			**136.94**			
	Circle : Hazaribagh **Div : Chatra** **Name of EE-Sri Rakesh Srivastava**										
1	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.65	Joint Sec. R.C.D., Ranchi Lt. No. 4440(S) dt. 06.12.2022	258.73	01(SBD) of 2023-24 dt. 05.07.2023	42%	108.92	55%	04.07.2024	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu
2	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	69%	150.70	70%	04.09.14	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)
3	Remaining work of High Level R.C.C. Bridge over Baksa in 16.255 Km. of Chauparan-Chatra road.	—	313.16	Joint Sec. R.C.D., Ranchi Lt. No. 5130(S) dt. 07.11.2023	107.49	21F2 of 2023-24 dt. 27.01.2024	31%	49.84	70%	23.07.2024	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi
3	**Chatra**		**887.97**		**583.14**			**309.46**			
	Circle : Hazaribagh **Div : Dhanbad** **Name of EE-Sri Mithilesh Prasad**										

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
On Sheduled Scheme											
1	Construction of H.L. Bridge over Jhiliya River at Ch. 2nd Km. of Sanjay Chowk To Maithon More Road under Plan Head for the Year 2025-26.		230.73	4086 (S) dt. 30.10.25	140.11	50 SBD/ 2025-26 Dt.- 24.01.2026	26%	50.12	85%	23.11.2026	Viraaj Engicon Pvt.Ltd, Deoghar
2	(i)Construction of H.L. bridge with approach road over chas nala at 5th km of Dhanbad - Pathardih - Sindri road (2 x 14.6m and (ii) construction of H.L. bridge with approach road over chas nala at 7th km of Dhanbad - Pathardih - Sindri road (1 x 14.6m) under Plan Head for the Year 2025-26.		647.68	1981 (S) dt. 20.05.25	526.99	03 SBD /2026-27 Dt.- 30.09.2026	–	–	–	29.09.2027	M/s Ganpati Constr. Company, Dhanbad
Newly Tendered Scheme											
3	Construction Of High Level Bridge With Approach Road Over Local Nala At 6th Km Of Baliapur - Patlabari Road Under Plan Head For The Year 2025-26.		277.95	4267 (S) dt. 17.11.25	–	–	–	–	–	–	–
## Dhanbad		**0.0**	**1156.4**		**667.1**	**0.0**		**50.1**			

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Hazaribagh Div : Giridih Name of EE-Sri Ram Bilash Singh										
1	Construction of High Level Bridge over Usri River at Ch. 12+000 Km. in Chotki Kharagdiha-Dudhwatoli-Gondalitand to Lataki-Chatro-Mirjaganj Road (MDR-92) Road, Giridih Distrcit for the year 2023-24	(7 x 24)	1652.99	Govt. of Jharkhand RCD, Ranchi Letter no 5434(S) dt. 01.12.2013	1455.32	SBD No.11 of 2023-24 dt 14/03/24	93%	1347.08	98%	13.03.2026	Malti Enterprises, Dhanbad
1	**Giridih**		**1652.99**		**1455.32**			**1347.08**			
	Circle : Hazaribagh Div :Koderma Name of EE-Sri Varun Kumar										
					NIL						
0	**Koderma**	**0.00**	**0.00**		**0.00**			**0.00**			
	Circle : Hazaribagh Div :Ramgarh Name of EE-Sri Rajiv Ranjan Munda										
					NIL						
0	**Ramgarh**	**0.00**	**0.00**		**0.00**			**0.00**			

DPW-B

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
						NIL					
0	**Hazaribagh**	**0.00**	**0.00**		**0.00**			**0.00**			
Circle : Hazaribagh Div : BOKARO Name of EE- Sri Amit Singh											
						NIL					
0	**Bokaro**	**0.00**	**0.00**		**0.0**			**0.00**			
Circle : Hazaribagh Div : Chatra Name of EE-Sri Rakesh Srivastava											
1	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Ranchi Lt. No. 4326(S) dt. 25.11.2022	377.49	01(SBD) of 2022-23 dt. 25.03.2023	99%	377.49	100%	24.03.2024	M/s Ashutosh Construction, Vill Jhardag, PO+PS- Lawalong, Dist- Chatra 8084742884
1	**Chatra**	**0.00**	**392.34**		**377.49**			**377.49**			

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh **Div : Dhanbad** **Name of EE-Sri Mithilesh Prasad**											
	NIL										
0	**Dhanbad**	**0.00**	**0.00**		**0.00**			**0.00**			
Circle : Hazaribagh **Div : Giridih** **Name of EE-Sri Ram Bilash Singh**											
1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	104%	685.32	100%	31.10.2024	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand
1	**Giridih**		**617.87**		**661.60**			**685.32**			

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Koderma Name of EE-Sri Varun Kumar											
1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18	39	356.17	356.1650 Dt-02.05.2017, 2423(s)	317.36	317.36414 Dt-06.10.2017, 11SBD/2017-18 Revised 296.19033	98%	429.42	98%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O-Makatpur, P.S-Jai Nagar, Dist. – Koderma.
1	**Koderma**		**356.17**		**317.36**			**429.42**			
Circle : Hazaribagh Div :Ramgarh Name of EE-Sri Rajiv Ranjan Munda											
NIL											
0	**Ramgarh**	**0.00**	**0.00**		**0.00**			**0.00**			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Hazaribagh **Div : Hazaribagh** **Name of EE-Sri Shubash Prasad**										
	NON PLAN HEAD										
1	Ordinaryl repair work of Dhobiyadih to Dhamna Road Via Barhi Chowk (Town Bazar Portion) I for the year 2026-27 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
2	Special repair work ofS.P. Kothi to Hazaribag Power Station (NH-33) Via Canary Hill Road for the year 2026-27 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
3	Ordinary repair work of Hurhuru Main Road to Baba Path End Road for the year 2026-27 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
4	Ordinary repair work of Barkagaon SH-07 Road to Badam Via Vishrampur Chowk Road for the year 2026-27 (Under Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
5	Special repair work of Dhengura More (SH-07) to Dhengura Railway Bridge Kud (NH-100) Road Link Road Damodih Sirsi (SH-07) for the year 2026-27 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
6	Ordinary repair work of Hazaribag (St. Columbas College)-Churchu-Hatyari More (NH-33) Road for the year 2026-27 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
7	Special repair work of PW2D Road to Opposite Lamobodar Pathak Home to Khirgaon NH-100 for the year 2026-27 (Under Non Plan Head)		11.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
8	Ordinary repair work of Palama-Maskedih-Chaubey Keshwari Road in KM 16.79 for the year 2026-27 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
9	Ordinary repair work of Circuit House to PWD Road Via S.-P. Kothi Road for the year 2025-26 (Under Non Plan Head)		6.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-

State Non-Plan Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
10	Ordinary repair work of Ichak-Barkatha Road for the year 2026-27 (Under Non Plan Head)		20.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
11	Ordinary repair work of Sultana (NH-100) to Chadwa (MDR-070) Road & Ramnagar Kasturikhap Pilaval Gadokhar Link Road for the year 2026-27 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
12	Ordinary repair work of TOP (NH-100) Mukundganj (NH-33) Vuia lalpur Oriya Path under RCD, Road Divison, Hazaribag for the year 2026-27 (Under Non Plan Head)		20.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
13	Ordinary repair work of Vishnupuri to Mahudar Road Under RCD,Road Division Hazaribag for the year 2026-27.(Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
14	Ordinary repair work of Korra Chowk (NH-100) to Jabra Road (Zibralter House) Under RCD, Road Division, Hazaribag for the Year 2026-27 (Under Non Plan)		6.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
15	Construction of Road & Drain Hurhuru Main Road to Baba Path to end Road ,Under RCD Road Division Hazaribag For the Year-2026-27 (Under Non Plan)		12.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
16	Construction of RCC Guard wall in Sultana (NH-100) to Chadwa (MDR-070) Road & Ramnagar kasturikhap-Pilaval-Gadokhar Link Road,Under RCD Road Division Hazaribag,For the Year-2026-27 (Under Non Plan)		20.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
17	Construction of 2 Nos. Culvert of Sultana (NH-100) to Chadwa (MDR-070) Road & Ramnagar kasturikhap-Pilaval-Godokhar Link Road situated at Kadma, Under RCD Road Division Hazaribag,For the Year-2026-27 (Under Non Plan)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
18	Construction of Retaining wall of Mahto-Aahara-Rampur-Basariya (Chouparan) Road, Under RCD Road Division Hazaribag,For the Year-2026-27 (Under Non Plan)		20.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
19	Repair of Bridge in Barkatha to Surjakunda (Surya Mandir Garam Jal Kund) Road Under RCD Road Division Hazaribag,For the Year-2026-27 (Under Non Plan)		8.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
20	Reflective Sheet Replacement of Over Head Gantry for Barkatha to Surjakund (Surya Mandir Garam Jal Kund), Under RCD Road Division Hazaribag,For the Year-2026-27 (Under Non Plan)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
21	Construction & Repair of Shed in Office of Executive Engineer, Under RCD Road Division Hazaribag,For the Year-2026-27 (Under Non Plan)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
22	Boundary wall Repair & other work of RCD residential Staff Qtr. No. 1, 3, 4, 5, 6 of Saketpur, Under RCD Road Division Hazaribag,For the Year-2026-27 (Under Non Plan)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
23	Renoval and Boring work of PWD Staff Resident Near PWD Marwari Motor Company, Under RCD Road Division Hazaribag,For the Year-2026-27 (Under Non Plan)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
24	Repair of Govt. Resident of Qtr. NA-1, NA-2, Under RCD Road Division Hazaribag,For the Year-2026-27 (Under Non Plan)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
25	Construction of Crash Barrier of Sultana (NH-100) to Chadwa (MDR-070) Road & Ramnagar kasturikhap Pilaval Godakhar Link Road 3rd KM, Under RCD Road Division Hazaribag,For the Year-2026-27 (Under Non Plan)		8.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
26	Ordinary Repair of 2 Nos. Correspondance Clerk resident in Zulu Park, Lakra Godown, Under RCD Road Division Hazaribag,For the Year-2026-27 (Under Non Plan)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2571(S) dt.18.06 .2026.	-	-	0.00	0.0%	0%	-	-
26	**Hazaribagh NP**	**0.00**	**441.00**		**0.00**		**0.00**				

SPILL OVER

1	Ordinary repair work of Ichak More-Dumroun-Bahimar (MDR-07) Road in Km 0.00 to 17.825 for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	24.99	04.11.2025 11 F2 of 2025-26	10.68	42.7%	43%	03.01.2026	Nandi Construction
2	Day to Day Maintenance work of in Superintening Engineer Office & Recidencial Office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	5.00	08.10.2025 06 F2 of 2025-26	1.99	40%	90%	07.10.2026	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
3	Providing Wearing Coat and Mastic Asphalt work for 4 Nos. of Bridges in Hazaribag-Katkamsandi-Chatra Road from Km 18.00 to 30.00 Under RCD,Road Division Hazaribag for the year 2025-26.(Under Non Plan Head)		30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	29.99	26.11.2025 26 F2 of 2025-26	0.00	0%	100%	25.02.2026	Rahul Kumar, Holy Cross Road, Suresh Colony, Hazaribag

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of RCC Retaining wall in 4th Km RHS of Hazaribag (St. Columbas College)-Churchu-Hatyari Mode (NH-33) (Total Length 30.08 Km), Under RCD, Road Division, Hazaribag for the Year 2025-26 (Under Non Plan)		75.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	47.25	01.12.2025 29 F2 of 2025-26	47.24	100%	100%	28.02.2026	Stone Core Builders, Bokaro
5	Restoration work of Foundation, Guard Wall and Approach Road in Hazaribag-Barkagaon-Tandwa-Khelari-Bijupara(SH-07)Road, High Level Bridges Situated in ch-9+065,ch-28+238,&ch-32+045,Under RCD Road Division Hazaribag,For the Year-2025-26 (Under Non Plan)		140.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	96.79	30.03.2026 52F2 of 2025-26	0.00	0%	100%	29.06.2026	Ganga Gangotri Enterprises, Ranchi
6	Construction of Guard wall in Km 1 & 2 of Bakartha Tetron Road ,Under RCD Road Division Hazaribag,For the Year-2025-26 (Under Non Plan)		60.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	38.16	04.12.2025 31F2 of 2025-26	0.00	0%	100%	03.03.2026	Jai Shankar Shyamkant, Chatra
6	**Hazaribagh SO**	**0.00**	**335.00**		**242.20**		**59.91**				
32	**Hazaribagh NP, SO Viveka.**	**0.00**	**776.00**	**0.00**	**242.20**	**0.00**	**59.91**				

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

SPILL OVER

1	Ordinary Repair Work of Lalpania More (Petarwar-Gomia Road) to Jageshwar Bihar Road (Total Length 28.00 Km) under Road Division Bokaro for the Year 2025-26.		30.00	-do-	21.45	10.03.2026/ 35 F2 of 2025-26	21.41	99.81	100%	09.05.2026	M/S Lal Mohan, Vill.-Dhendhe, Near Shiv Mandir, Hosir Paschimi, Hosir Gomia, Bokaro
2	Construction of work Retaining Wall in Km 4th T. More to Harina Road under Road Division Bokaro for the year 2025-26.		18.00	-do-	13.91	03.10.2025/ 16 f2/ 2025-26	12.97	93.20	100%	02.12.2025	Partima Sinha, Devi Darshan New Neori BIT Besra, Ranchi
3	DAY TO DAY MAINTENANCE & CLEANING WORK IN INSPECTION BENGLOW BERMO, CHAS, NAWADIH, PETARWAR, CHANDANKYARI, DIVISION OFFICE & SUB DIVISION UNDER ROAD DIVISION BOKARO FOR THE YEAR 2025-2026		15.00	-do-	11.17	09.01.2026/ 30 of 2025-26	5.83	52.19	50%	08.01.2027	Shambhunath Singh, Chakuliya Kashijharia, Pindrajora, Bokaro
4	Construction of Approach Road in K.M. 2nd Barmasia -Hutupather - Adrakudi - Mirdha Road (N.H. -32) for the year 2025-26 under Road Division, Bokaro		175.00	-do-	122.57	31.12.2025/ 29 of 2025-26	0.00	0.00	100%	30.03.2026	M/S M I Construction, Tola-Rahargora, P.O.- Banstora, P.S.- Chandankiyari, Dist. - Bokaro, Pin-828134
5	Repair and Retrofitting work of High Level Bridge in 16th km of Dantu Kathara Road At Damodar River under Road Division, Bokaro for the Year 2025-26		100.00	07.10.2025/ 3856(S) of E.I.C, RCD, Ranchi	99.48	30.03.2026/ 38 F2 / 2025-26	37.45	37.64	100%	29.06.2026	Roshan Kumar, Vill.-Redma South, P.O. & P.S.- Medininagar, Dist.- Palamu.
6	Emergent Ordinary Repair work of damage stretches in different Roads under Road Division Bokaro for the year 2025-26		40.00	25.11.2025/ 4395(S) of E.I.C, RCD, Ranchi	39.97	06.03.2026/ 33 F2 / 2025-26	0.00	0.00	100%	05.05.2026	SANJIT KUMAR, Add.: Anurag Palace, D-4 Block-A, Kishor Ganj, Road No.-1, Ranchi GPO, Sadar, Ranchi, Jharkhand - 834001.
6	**Bokaro Spill Over**	**0.00**	**378.00**		**308.54**		**77.65**				

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	NON PLAN										
1	Ordinary Repair Work of Bari Co-Oprative to Sijua Railway Fatak (Total Length 6.33 Km) under Road Division, Bokaro for the year 2026-27		40.00	18.06.2026/ 2571(S) of E.I.C, RCD, Jharkhand, Ranchi			0.00	#DIV/0!			
2	Ordinary repair work of Bokaro Bermo Road (MDR-079) (Total length 11.20 km) for the year 2026-27.		25.00				0.00	#DIV/0!			
3	Ordinary Repair work of Dumri-Nawadih-Bermo Road (MDR-073) (Total Length 30.60 KM) for the year 2026-27		50.00				0.00	#DIV/0!			
4	Ordinary Repair work of Chira Chas (Pandey Bridge) to Telgaria More (NH-32) (Total Length 4.080 Km) under Road Division Bokaro for the year 2026-27.		10.00				0.00	#DIV/0!			
5	Ordinary Repair work of Bandhdih (NH-23) – Gopinathpur – Tiro – Beldih – Bhaski - Pirgul Road (Total Length 41.325 Km) for the Year 2026-27		40.00				0.00	#DIV/0!			
6	Ordinary Repair work of Vishnugarh - Narki Road (Total Length 22.960 km) under Road Division Bokaro for the Year 2026-27.		15.00				0.00	#DIV/0!			
7	Ordinary repair work of Chandrapura Barrier to Jamuniya Bridge Road (Total Length 7.275 Km) for the year 2026-27.		10.00				0.00	#DIV/0!			
8	Ordinary repair work of Lohpatti Chandrapura Road (Total Length 8.90 Km) for the year 2026-27.		8.00				0.00	#DIV/0!			
9	Ordinary repair work of T. More to Harina Chowk Road (Total Length 3.60 km) under Road Division Bokaro for the year 2026-27.		5.00				0.00	#DIV/0!			
10	Curve Improvement construction work of 9th km in Bandhdih (NH-23) – Gopinathpur – Tiro – Beldih – Bhaski – Pirgul Road (Total Length 41.325 km) for the year 2026-27.		15.00				0.00	#DIV/0!			
11	Construction work of Retaining Wall for the Protection of High Level Bridge in 13th KM on Chalkari Link path of Dantu Kathara Road for the Year 2026-27		25.00				0.00	#DIV/0!			
12	Road Safety work of Different Important Roads under Road Sub-Division Bermo for the year 2026-27.		10.00				0.00	#DIV/0!			
13	Painting and Repair work of Boundary wall in Inspection Banglow Nawadih for the year 2026-27		5.00				0.00	#DIV/0!			
14	Ordinary Repair Work of Inspection Bungalow(I.B.), Bermo for the year 2026-27		10.00				0.00	#DIV/0!			
15	Repair work of Quality Control Office and Laboratory Building of Road Division Bokaro for the year 2026-27		5.00				0.00	#DIV/0!			
16	Road Safety Work in Lalpania More (Petarwar-Gomia Road) to Jageshwar Vihar Road for the Year 2026-27.		10.00				0.00	#DIV/0!			

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
17	Road Safety Work in Dantu (NH-23) to Kathara Via -Silisadam-Chalkari Road for the Year 2026-27.		10.00				0.00	#DIV/0!			
18	Ordinary Repair work of Talgaria to Manpur Road via Shivbabudih (Total Length 7.41 km) under Road Division, Bokaro for the year 2026-27		120.00				0.00	#DIV/0!			
18	**Bokaro Non Plan**		**413.00**		**0.00**	**0.00**	**0.00**				

VIVEKADHIN

1	Emergent Repair Work of Crash Barrier at Izari River Bridge At 9th Km in Chas – Chandankiyari - Raghunathpur Road under Road Division, Bokaro for the year 2026-27. (Under Vivekadhin)		35.00	02.06.2026/ 55(S)A of Principle Secretory, RCD, Ranchi	2.47	09.07.2026/ 03 F2 of 2026-27	2.47	99.86	100%	18.07.2026	SRI VISHNU TRADERS, Quarter No. 1-011, Street-9, Sector 2/c, B. S. City, Bokaro, Jharkhand - 827001
2	Emergent Repair work of damaged Road & Flank including Kacha Drain, Rain Cut in Rainy in Bandhdih - Gopinathpur - Tiro - Beldih - Bhaski - Pirgul Road (Total Length 41.325 km) to the year 2026-27 (Under Vivekadhin)				2.49	28.09.2026/ 04 F2 of 2026-27	0.00	0.00		07.10.2026	ROBUST SOLUTION, Vyapar Mandal Street Ghatwar Tola, Bandhdih, Jainamore, Bokaro, Jharkhand - 829301
3	Repair of Potholes work of Chandrapura Bokaro Road (Total Length 6.55 km) for the year 2026-27 (Under Vivekadhin)						0.00				
3	**Bokaro Vivekadhin**		**35.00**		**4.97**		**2.47**				
27	**Bokaro NP & SO**		**826.00**		**313.51**		**80.12**				

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Rakesh Srivastava

SPILL OVER

1	Construction of 300m RCC Drain in 11th & 14th Km of Chauparan Chatra Road Under Rcd Chatra		25.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	24.72	22 F2 of 2025-26 dt 02.12.2025	24.63	99.65%	100%	01.02.2025	Sri Arwind Kumar Vill- Amwatikar, Po + Ps- Latehar Dist- Chatra, Jharkhand, 825401
2	Repair and Rehabilitation all major Bridges and culverts in simariya-Tandwa road under RCD, Chatra.		50.00		49.90	28 F2 of 2025-26 dt 24.01.2026	41.08	83.82%	100%	24.04.2026	M/s Yadav Construction, Vill- Kolghati, Po + Ps- Sada Dist- Hazaribagh, Jharkhand, 825301
3	Road safety in Various roads under RCD, Chatra		50.00		49.91	29 F2 of 2025-26 dt 24.01.2026	49.53	99.23%	100%	24.04.2026	Shree Enterprises Vill- Kumhartoli Bazar Tand, Po + Ps- Sadar Dist- Chatra, Jharkhand, 825401
3	**Chatra SO**		**125.00**		**124.54**		**115.23**				
3	**Chatra SO**		**125.00**		**124.54**		**115.23**				

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Hazaribagh **Div : Dhanbad** **Name of EE-Sri Mithilesh Prasad**										
	SPILL OVER										
1	Construction of Drain in Bhuiphore more to Binod bihari mahto chowk Baliapur road (Length 0.00 to 13.20 Km) under non plan head for the year 2024-25	-	98.00	3897 (S) Dt.- 19.09.2024	63.44	24 F2/2024-25 18.01.2025	63.45	100%	100%	17.03.2025	M/s Parwez Ahamad Khan
2	Hiring Of Consultant For The Preparation Of Design Drawing and DPR For the Constrution Of Office Building OF EE , RCD, Road Div. Dhanabd	-	5.00	2661(S) 09.07.2025	3.77	01 H2 10-01-2026	1.51	40%	60%	09.01.2027	Bespoke Enginering Solution and Infrastruere
3	Construction Work of RCC Drain in Dumra Bermo Bhimkanali Road under non plan head for the year 2025-26.	-	25.00	2661(S) 09.07.2025	17.68	31 F2 10-11-2025	12.40	70.14%	72%	21.12.2025	M/s Parwez Ahmed Khan
4	RCC Drain work in Different Stretches of Govindpur - tundi - Giridih road under non plan head for the year 2025-26	-	36.00	2661(S) 09.07.2025	25.42	34 F2 12-11-2025	4.09	16.08%	40%	07.02.2026	M/s Parwez Ahmed Khan
5	Day to Day Maintenance Work In Difference IB Of Road Divi. Dhanbad Under Non Plan Head for the year 2025-26	-	5.00	2661(S) 09.07.2025	5.00	44 F2 07-01-2026	2.52	50%	60%	06.01.2027	Sri Shambhu Prasad
6	Ordinary Repair Work In Dumra - Bermo-Bhimkanli Road (Total L-6.00kM) Under Non Plan Head for the year 2025-26	6.000	64.06	4066(S) 24.10.2025	48.26	51 F2 27-01-2026	48.25	100%	100%	26.04.2026	Prakash Singh Choudhary
7	Construction of Executive Engineer's Office Cum Assistant Engineer's office of RCD Road Division, Dhanbad under non plan head for the year 2025-26	0.000	199.00	2661(S) 09.07.2025	135.34	54 F2/25-26 28-03-2026	0.00	0.00%	25%	27.02.2027	Viraaj Engicon Pvt. Ltd
7	**Dhanbad Spill Over**	**6.00**	**432.06**		**298.91**		**132.21**				

Non Plan

										NIL	
0	**Dhanbad**	**0.00**	**0.00**		**0.00**		**0.00**				

Vivekadhin

										NIL	
0	**Dhanbad Viveka.**		**0.00**		**0.00**		**0.00**				
7	**Dhanbad SP, NP, Vive.**	**6**	**432.06**	**0.00**	**298.91**	**0.00**	**132.21**				

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Hazaribagh **Div : Giridih** **Name of EE-Sri Ram Bilash Singh**										
	Non Plan										
										NIL	
0	**Giridih NP**		**0.00**		**0.00**	**0.00**	**0.00**				
	Vivekadhin										
										NIL	
0	**Giridih Vivekadhin**		**0.00**		**0.00**		0.00				
0	**Giridih NP, Vivekadhin**		**0.00**		**0.00**		**0.00**				
	Circle : Hazaribagh **Div : Koderma** **Name of EE-Sri Varun Kumar**										
	Non Plan										
1	Day to day maintenance in Inspection Bungalows and all offices Under Road Division, Koderma		15.00	Dt-18.06.2026/ Lt No-2571(s)	14.99534	09.09.2026/ 05 F2/2026-27	–	–	5%	08.08.2027	Anil Thakur, At-Thakur Mohalla, Gumo Ward No.-20, Jhumari Telaiya, Jharkhand
2	TBM Work on Different Roads Under Road Division, Koderma in Perspective of Road Safety For the Year 2026-27		20.00	Dt-18.06.2026/ Lt No-2571(s)	19.99863	15.09.2026/ 06 F2/2026-27	–	–	10%	14.01.2027	R.K Construction, Nawada Basti, Ward No.01, Jhumri Telaiya, Koderma-825409
3	Extra widening in Titihiya and in Meetha nala at Km 48.00 in Kowar-Koderma road for the FY 2026-27		40.00	Dt-18.06.2026/ Lt No-2571(s)	39.99559	21.09.2026/ 07 F2/2026-27	–	–	0%	20.03.2027	Manjay Kumar, Vaishali Press Gali No-1, Jhumari Telaiya, Koderma.
4	Ordinary Repair work and road safety work in Khorimahua-Dhanwar-Sariya road (MDR 115) under Road Division, Koderma for the Year 2026-27		35.00	Dt-18.06.2026/ Lt No-2571(s)	34.98384	29.09.2026/ 08 F2/2026-27	–	–	0%	28.03.2027	Rajesh Kumar Tarway, 58, Shyam Baba Path, Bhalotiya Dharamshala, Jhumari Telaiya
1	**Koderma Non Plan**		**110.00**		**109.97**		**0.00**				
	Spill Over										
1	Day to day maintenance in inspection bungalows and all offices under Road Division, Koderma		15.00	09.07.2025 2661(s)	15.00	23.08.2025/ 06 F2/2025-26	7.00	47%	100%	22.08.2026	Anil Thakur, At-Thakur Mohalla, Gumo Ward No.-20, Jhumari Telaiya, Jharkhand
2	Felling and Transportation of Dry Trees work under Road Division , Koderma for the Year 2024-25		15.00	Dt-19.09.2024 Ref No-3897(s)	7.98	Dt-27.12.2024 Ref No- 19F2 of 2024-25	0.00	0%	0%	26.03.2025	M/s Kaushalesh Mehta, Vill-Phulwariya, P.O-Phulwariya, Dist-Koderma-825418
2	**Koderma Spill Over**	**0.00**	**30.00**		**22.98**		**7.00**				
3	**Koderma Spill Over & Non Plan**	**0.00**	**140.00**		**132.96**		**7.00**				

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh											
Div :Ramgarh											
Name of EE-Sri Rajiv Ranjan Munda											
SPILL OVER											
1	Housekeeping work of Divisional Office at Ramgarh and Inspection Bunglow at Naisarai under Road Division, Ramgarh for the year 2024-25	-	7.00	Ltr. No.- 3856(S) Dated- 07-10-2025	6.98	33 F2 of 2025-26 Dated-28-11-2025	2.00	15%	50%	31.12.2025	M/s Jilani Ahmad Ramgarh, Jharkhand
2	Tree Felling and Transportation Work for Dry Trees in Different Roads of Road Division, Ramgarh under Non-Plan Head for the year 2025-26	-	15.00	Ltr. No.- 3856(S) Dated- 07-10-2025	10.06	28 F2 of 2025-26 Dated-28-11-2025	0.00	0%	60%	26.01.2026	M/s K.D Enterprises Ramgarh, Jharkhand
1	**Ramgarh Spill Over**		**7.00**		**6.98**		**2.00**				
NON PLAN											
										NIL	
0	**Ramgarh NP**	**0.00**	**0.00**		**0.00**		**0.00**				
VIVEKADHIN											
										NIL	
0	**Ramgarh Vivekadhin**	**0.00**	**0.00**		**0.00**		**0.00**				
1	**Ramgarh Spill Over, Non Plan & viveka.**	**0.00**	**7.00**		**6.98**		**2.00**				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (ROB)

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement by State Amount	Agreement by State Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : BOKARO Name of EE- Sri Amit Singh											
1	Construction of ROB in Ch. 26.150 km of Petarwar Gomia Naraki Bishnugarh Road in lieu of L.C. No. 11/A/T between Gomia and Dumari Bihar Station.	-	8331.96	30.08.2022/ RCD/06-Plan - 29/2022-3172(s) of DS, R.C.D., Jharkhand, Ranchi.	5591.25	15.12.2021	44.71	3602.41	26%	14.12.2023	M/S GPT-GSM JV, ADARSH NAGAR, NEAR NEW BUS STAND, BIJULIA, RAMGARH CANTT. -829122, JHARKHAND
1	**Bokaro**	**0.00**	**8331.96**		**5591.25**			**3602.41**			
Circle : Hazaribagh Div : Dhanbad Name of EE-Sri Mithilesh Prasad											
1	Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station	-	2623.24828 1413.08414	1235(s) dt. 27.02.2019	_	_	_	_	_	_	South Easten Railway Adra, Purulia, Dy Chief Engineer (Con)
1	**Dhanbad**	**0.00**	**0.00**		**0.00**			**0.00**			
Circle : Hazaribagh Div : Ramgarh Name of EE-Sri Rajiv Ranjan Munda											
1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	100%	1938.01	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X), Patna
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	100%	880.61	100%	-	F.A & C.A.O (Cons.)/ S.E Railway, Kolkata

Progress report of **On-going / Completed works** (ROB)

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement by State Amount	Agreement by State Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	44%	2942.62	15%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna
4	Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division. (RoB between Gola to Charu Road- Job No.- CRF-JHR-2022-23/66)	-	3495.00	RW/Ranchi/CRF/2021-22 Dt.- 16-03-2023	3712.97	01(SBD) 2024-25 Dated- 16-08-2024	0%	0.00	0%	15-08-2026	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
5	Construction of ROB in Leu of L.C Gate No.- 39/Spl/T in KM 120/3-4 within the PTRU Station limits between Bhurkunda and Patratu	-	10853.55	Ltr. No.- 1429 Dt.- 16-03-2024	-	-	2%	100.00	65%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna
5	**Ramgarh**		**23593.7**	**0.00**	**3712.97**	**0.00**		**5861.24**			

Circle : Dumka
Div : Deoghar
Name of EE-Sri Manoj Kumar Mahto

1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	4527.20	3238(S) dt-01.07.19		08.03.2016		2891.14	-	-	Estern Railway, Kolkatta
2	Construction of ROB on Satsang-Bhirkhibad road bitween Jasidih-Baijnathdham Station (LC No. 04/E)	-	4056.41	732(S), Date-01-02-2019		08.03.2016		4027.65			Estern Railway, Kolkatta
3	Construction of ROB on Satsang-Bhirkhibad road bitween Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.00	3231(S) dt-23.05.16	-	08.03.2016		2545.82	-	-	Estern Railway, Kolkatta

Progress report of **On-going / Completed works** (ROB)

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement by State Amount	Agreement by State Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br. 653 between Sankarpur - Jasidih at km 321/19-21 from Howrah (Job No.-CRF-JHR-2022-23/67)	0.66	9364.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	2353.05	58(SBD)/ 2023-24 dt- 06.02.24		0.00	-	05.08.26	M/s Binod Kumar Yadav, At- Jarga, Gujhandi, Jhumri Telaiya, Koderma, Jharkhand.
5	Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-23-70)	0.43	8196.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	1414.46	61(SBD)/ 2023-24 dt- 08.02.24		0.00	-	07.02.26	Ramjee Singh Construction Pvt. Ltd., D.S. Gilan Road, Gilanpara, Dumka
5	**Deoghar**	**1.09**	**29898.6**	**0.00**	**3767.51**			**9464.62**			

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vikky Ravish Murmu

1	Construction of ROB in lieu of Existing Level Crossing No.13/B/E in JKL Road		7873.00	Dated 16.03.2023 by MoRT&H, New Delhi	4103.60	04/SBD/23-24 Dt. 27.09.23	-	199.68	12%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)

Progress report of **On-going / Completed works** (ROB)

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement by State Amount	Agreement by State Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of ROB in lieu of Existing Level Crossing No.14 A/T in JKL Road		5146.00	Dated 16.03.2023 by MoRT&H, New Delhi	2893.64	05/SBD/23-24 Dt. 27.09.23	-	-	5%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)
2	**Jamtara**		**13019.00**		**6997.24**						

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

1	Construction of ROB in Pakur-Barharwa Road							0.00			
1	**Pakur**	**0.00**	**0.00**		**0.00**			**0.00**			

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019				10620.90			
2	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022				1504.39			

Progress report of **On-going / Completed works** (ROB)

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement by State Amount	Agreement by State Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
3	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
3	**Sahebganj**	**0.00**	**9528.26**		**0.00**			**12125.29**			
	Circle : Chaibasa **Div : Chaibasa** **Name of EE-Sri Raj Ranjan**										
1	Construction of Road Over bridge between Kendposi and Maluka stations under the jurisdiction of Dy. Chief Engineer (Con). Tantnagar in Chakradharpur division of SER.	953.7	4042.28	27.12.2017 /2776(S)	4201.75	04.01.2019 /Agt. No-SER /CON-HQ /TATA/64/2018	73.554	3102.25	100	03.01.2021	M/S Shyamsree Tribeni (JV), EN-32, Shyam Towers, Sector-V, Salt Lake, Kolkata West Bengal, PIN-700091
1	**Chaibasa**	**953.7**	**4042.28**		**4201.75**			**3102.25**			
	Circle : Daltonganj **Div : Daltonganj** **Name of EE-Sri Rajesh Kumar**										

Progress report of **On-going / Completed works** (ROB)

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement by State Amount	Agreement by State Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
1	C.R.F Construction of ROB at EP No.-291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF-JHR-2022-23-65)	0.6	8354.00	16.03.23RWRanchi/CRF/2021-22/I/4036939/2023	7369.56	11SBD/2024-25 14.10.2024	4.56%	2274.69	5%	13.04.26	A M INFRATECH., Reg. Add.- Ward No. 07, Muraligarhi, Renukoot, Turra, Pipari, Sonbhadra, Uttar Pardesh- 231221 Offical Add.- Gas Godown, Kandu Mohalla, Redma, Daltonganj, Palamu, Jharkhand
1	**Daltonganj**	**0.60**	**8354.00**		**7369.56**			**2274.69**			

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-CRF)

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle :- Hazaribagh **Div :- Dhanbad** **Name of EE-Sri Mithilesh Prasad**										
Delayed Project Scheme											
1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	512.00	5433.16	RW/NH-28014/1/2019/ JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/ 2019-20 dt. 25.10.2019	64.13%	3560.67	57%	24.10.2021	M/s Daroga Pradhan, Dhanbad
1	**Dhanbad**	**512.00**	**5433.16**		**5552.6**			**3560.67**			