ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka **Div :- Dumka** **Name of EE-Sri Aashish Kumar Sinha**											
1	IRQP/Strengthening Work of Raghunathpur to Barmasia Road (Total Length-26.525 Km) under Road Division Dumka for the year 2025-26	26.53	2478.03	Joint Secretary, Jharkhand, Ranchi Letter No.306(S) 28.01.2026	2568.00	14.07.2026 07(SBD)/2026-27	70.093	1800.000	90%	13.01.2027	H N Choudhary Construction Pvt Ltd., Behind Hero Showroom, Dhudhani, Bhagalpur Road, Dumka
2	Strengthening/IRQP Work of Tongra to Maheshbathan via Bilkandi, Jaytara Road (Total Length-21.619 Km) under Road Division Dumka for the year 2025-26.	21.62	1662.71	Joint Secretary, Jharkhand, Ranchi Letter No.4270(S) 17.11.2025	1712.00	29.07.2026 08(SBD)/2026-27	41.446	709.549	70%	28.01.2027	Sandeep Kumar, Dangalpara, Hizla Road, Dumka.
3	Widening and Strengthening/Reconstruction of Barmasia PWD Road to Saharghati Road (Total Length - 8.130 Km) under Road Division Dumka for the year 2025-26	8.13	4493.32	Joint Secretary, Jharkhand, Ranchi Letter No.4382(S) 24.11.2025	2755.00	04.08.2026 09(SBD)/2026-27	0.000	601.000	3%	03.02.2027	Preeti Construction & Developers Pvt. Ltd., Harina, Nawagarh, Dhanbad

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening/Reconstruction of Chaipani (on NH-114A) to Masania (Aamgachi-Kalyanpur Road, on ODR) Road (Total Length - 6.670 Km) under Road Division Dumka for the year 2024-25.	6.67	1685.54	Deputy Secretary(M), Jharkhand, Ranchi Letter No. 4378(S) 14.10.2024	971.78	04.11.2025 18(SBD)/2 025-26	69.975	884.000	53%	03.05.2026 --------- 03.08.2026 (Revised)	M/s Manoj Kumar Pandey, M-13, S.S, Harmu Housing Colony, Ranchi
5	Widening and Strengthening /Reconstruction Sitpahadi to Sigdhriharko Road (Total Length-23.890 Km) under Road Division Dumka for the year 2023-24	23.89	16289.96	Additional Secretary, Jharkhand, Ranchi letter No. 1426(S) Dt 16.03.2024	9999.46	07.10.2024 38(SBD)/2 024-25	64.229	8770.238	66%	06.07.2026	M & S Paving Pvt Ltd, P-26 City Center, Sector-4, Bokaro
6	Widening and Strengthening/Reconstruction of Ranibahal (MDR-197)-Baliram-Saharghati Road via Rangalia-Raneshwar (with Chirudih to Karikador Link Road) including Bridges (Total Length-14.515) under Road Division Dumka for the year 2023-24	14.52	6565.09	Additional Secretary, Jharkhand, Ranchi letter No.1356(S) Date 15.03.2024	5063.70	10.09.2024 29 (SBD)/202 4-25	100.000	6660.077	96%	09.09.2025	M/s Mohan Lal Jain, 23, Sahid Surya Sen Road, Berhampore, Murshidabad, WB
7	Reconstruction of Road from Shiv Vihar Hotel to NH 114A and Construction of Helipad (Total Length-1.317 Km) under Road Division Dumka for the year 2023-24	1.32	647.23	Additional Secretary, Jharkhand, Ranchi letter No. 1415(S) Dt 15.03.2024	430.58	14.10.2024 43(SBD)/2 024-25	20.244	87.168	30%	13.02.2025	M/s Satya Construction, Shastri Nagar, Dumka, Jharkhand

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strengthening/Reconstruction Work of Karmatand (PWD Road) to Bhutandih (PWD Road) under Road Division Dumka for the year 2025-26.	7.78	3581.42	Joint Secretary, Jharkhand, Ranchi Letter No.4384(S) 24.11.2025			#DIV/0!	300.000			
9	Widening, Strengthening & Reconstruction of Road from Chamrabahiyar to Bardaninath Temple Road (Length-4.626 Km) and Bamandiha Link Road (Length-2.920 Km) (Total Length-7.546 Km) under Road Division Dumka for the year 2025-26	7.55	3187.02	Joint Secretary, Jharkhand, Ranchi Letter No.123(S) 16.01.2026							
10	Widening & Strengthening / Reconstruction work of Gobindpur-Sahebganj ADB Road (SH-18) from Km 139.00 to Km 190.930 (Total Length-51.930 Km) (2-Lane with paved shoulder) under Road Division Dumka for the year 2026-27.	51.93	22140.21	Joint Secretary, Jharkhand, Ranchi Letter No.2939(S) 09.07.2026							

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening & Strengthening / Reconstruction work of Kherabani (SH-15) - Ranighaghar (ADB) Road (Total Length - 9.172 K.M) under Road Division Dumka for the year 2026-27.	9.17	5373.15	Joint Secretary, Jharkhand, Ranchi Letter No.3241(S) 30.07.2026							
12	Widening, Strengthening / Reconstruction work of Sardhia to Belguma via Chamrabahiyar School Road (Total Length - 2.816 K.M) under Road Division Dumka for the year 2026-27.	2.82	1248.22	Joint Secretary, Jharkhand, Ranchi Letter No.2187(S) 25.05.2026							
13	Construction of ADB Road (Chigalpahadi) to Dumka-Rampur Highway (NH-114A) Connect Govindpur-Sahebganj Road via Dumka Airport Road (Total Length-10.360 Km) under Road Division Dumka for the year 2023-24	10.36	30198.64	Additional Secretary, Jharkhand, Ranchi letter No. 1424(S) Dt 16.03.2024	23925.00	14.10.2024 47EPC/2024-25	0.167	40.000			Bharat Vanijya Eastern Private Limited, 126, Chittaranjan Avenue, 2nd Floor, Kolkata
14	Reconstruction work of Bhurbhuri Bridge (On Dumka-Hansdiha Road, SH-17) - Lagvan (on Barapalsi to Tharimore Road) Road (Total Length - 2.679 Km) under Road Division Dumka	2.68	1100.91	Additional Secretary, Jharkhand, Ranchi letter No. 2871(S) Dt 11-07-2024							

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	**Dumka**	**194.94**	**100651.44**		**47425.52**			**19852.03**			
	Circle : Dumka **Div : Deoghar** **Name of EE-Sri Manoj Kumar Mahto**										
1	Widening and Strengthening/ Reconstruction of Sarwan (NH-114A) - Palojori Via Raikund - Mahapur (Total Length - 28.110 KM) including Bridge Construction under Road Division, Deoghar	28.11	14038.04	J.S., RCD, Lt. No.-5631(S), dt-14.12.23	7878.69	59SBD/ 2024-25 dt.- 20.01.25	42%	8761.47	50%	19.01.27	Rajbir Construction Pvt. Ltd., Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi.

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening, Strengthening & Reconstruction of Kano to Madankatta via Mahuatad ,Murlipahari, Baskuppi, Badia, Nagadori Road (Length -14.115 KM) & Murlipahari to Ramjani More Link Road (Length - 2.340 KM) (Total Length- 16.455 KM) (including Bridge Construction) under Road Division Deoghar	16.46	6553.36	RCD, Lt. No.-1150(S), dt-06.03.24	4843.21	61SBD/ 2024-25 dt-03.03.25	98.49%	6117.90	99%	02.03.26	Preeti Enterprises, Harina, Nawagarh, Barora, Dhanbad, Jharkhand
3	Widening and Strengthening/ Reconstruction of Roushan more to Madhupur via Saftar Ghat Road (MDR 226) under Road Division, Deoghar (Total Length 12.840 K.M.)	12.84	5289.75	J.S., RCD, Lt. No.-5354(S), dt-28.11.23	3518.82	29SBD/ 2024-25 dt.10.08.24	58%	3612.33	70%	09.07.25	M/s Ganesh Yadav, Anand Nagar, PO-ISM, Saraidhella, Dhanbad
4	(A) Widening and Strengthening/ Reconstruction of Baratand More - Kurwa - Rangamatiya - Palojori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.59	7452.90	J.S. RCD LT. No. 891(S), dt-13.02.18	4320.18	26SBD/ 2018-19 dt.25.09.18	43%	3618.65	43%	24.03.20	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	(B) Remaining Work of Widening and Strengthening / Reconstruction of Baratand More - Kurwa - Rangamatiya - Palajori (on SH - 15), Total length- 25.594 KM (Including Bridge Construction)				4077.87	66SBD/ 2024-25 21.03.25	71%	2898.12	80%	20.05.26	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar
5	(A) Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam baba Road (Total Length-1250.00 mtr.)	1.25	1714.00	J.S. RCD LT. No. 6147(S), dt-09.11.17	1733.45	59 SBD/ 2017-18 dt.06.03.18	22%	387.99	22%	05.12.18	Sri Pancham Kumar Mishra, Purandaha, Deoghar.
	(B) Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam Road (Total Length-1.250 KM) (Balance Work)				1761.24	53SBD/ 23-24 dt- 19.01.24	18%	314.57	29%	18.07.24	M/s Seethal Construction, #1040, 10th Main Judicial Layout, PO-Yelahanka, Bengaluru - 560054, Karnataka

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	(A) Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM)	0.90	1064.99	J.S. RCD LT. No. 5812(S), dt-18.10.17	1077.20	58SBD/ 2017-18 dt.06.03.18	67%	724.09	67%	05.12.18	Sri Manoj Kumar Singh, Vill.-Chapariya, P.O.-Koiridih, Deoghar
	(B) Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM) (Balance Work)				575.05	38SBD/ 2025-26 dt.- 16.09.25	3%	16.74	8%	15.01.26	M/s Seethal Construction, #1040, 10th Main Judicial Layout, PO-Yelahanka, Bengaluru - 560054, Karnataka

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Improvement of Riding Quality/Strengthening Work of Deoghar - Madhupur Road Via Mohanpur Ghat (Total Length - 28.280 KM) under Road Division, Deoghar for the year 2025-26	28.28	2073.91	RCD LT. No. 2251(S), dt-13.06.25	1709.00	03SBD/ 2026-27 dt-18.05.26	29%	500.00	80%	17.11.26	M/s Manisha Construction, Post + Thana- Dobhi, Gaya, Bihar
8	Improvement of Riding Quality/Strengthening work of Kajra (on Mahuadabar-Kurmidih-Sarwan Road)-Bagdora-Barasoli-	8.47	600.58	RCD Lt. No. 4276(S), dt-17.11.25	624.37	04SBD/ 2026-27 dt-04.06.26	64%	400.00	70%	03.10.26	Sujata Udit Builders Pvt. Ltd., Anand Kunj, Williams Town, Deoghar
9	IRQP Work of Pathrol (on NH-114A) - Jamuni -Tanderi Bridge Road Under Road Division Deoghar. (Total Length - 4.416	4.42	389.63	RCD Lt. No. 257(S), dt-27.01.2026	335.27	30SBD/ 2026-27 dt-24.08.26	0%	0.00	60%	23.10.2026	Sujata Udit Builders Pvt. Ltd., Anand Kunj, Williams Town, Deoghar
10	Reconstruction of Parallel of Road of Alignment from Chain No.- 558 to 579 of Punasi main canal (Total Length- 0.570 KM)	0.57	412.62	RCD Lt. No. 476(S), dt-10.02.2026	0.00	-	0%	0.00	-	-	-

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
11	Reconstruction Work of Mahuadabar to Madhupur Block Road Under Road Division Deoghar. (Total length-2.550KM) (Including Bridge Construction)	2.55	1389.29	RCD Lt. No. 439(S), dt-06.02.2026	0.00	-	0%	0.00	-	-	-
11	**Deoghar**	**129.44**	**40979.06**		**32454.34**			**27351.85**			

Circle : Dumka
Div : Godda
Name of EE-Sri Raj Kumar Rajesh

On-going

1	Widening, Strengthening/ Reconstruction of Dumuhi (Godda- Pirpainti main road) to Basantrai Road (Total Length-21.050 Km) under Road Division, Godda	21.05	9919.34	RCD Lt. No. 3760(S) dated 10.09.24	7656.50	SBD 04/2024-25 Dated:11-02-2025	46%	4030.00	50%	10.02.2027	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
2	IRQP/Strengthening work of Pathargama- Basantrai-Koriyana Road (Total Length-22.958 km) under Road Division, Godda	22.96	1404.05	RCD Lt. No. 4265(S) dated 17.11.25	1413.71	SBD 03/2025-26 Dated:18-03-2026	35%	500.00	100%	17.09.26	M/s Om Prakash Bajaj, Laheri Tola, Godda.

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of Gandhigram to Chandni Chowk Road (Total Length- 20.150 Km.) under Road Division Godda.	20.15	1303.21	RCD Lt. No. 3435(S) dated 23.08.24	1354.87	SBD 01/2026-27 Dated:16-05-2026			15%	15.11.2026	M/s Sakshi Enterprises, Dumka.
4	IRQP work of Dak Bangla (MDR -209) Road (Total Length- 0.615 Km) under Road Division, Godda	0.62	99.88	RCD Lt. No. 1365(S) dated 30.03.26	79.01	05F2/26-27 Dated 05.08.2026			92%	19.09.2026	Anil Kumar Yadav, At-Dangalpara Imambara Gali Khejuria, Dumka, Jharkhand.
	Delayed Project										
5	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharma-Wazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khirondhi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.44	7249.10	RCD Lt. No. 2459 (S) dated 03.05.17	5956.18	SBD 03/2021-22 Dated:26-10-2021	93%	6869.50	94%	25.04.2023	M/s S. K. Tekriwal, Pathargama, Godda
6	Widening, Strengthening and Reconstruction of Agiya more (on Agiya more-Sundarpahari Road)- Pargo- Damodih (till Garda Pahari) Road (Length-22.253 Km) (Including L.A.)	22.25	7351.99	RCD Lt. No. 537 (S) dated 15.02.22	7423.57	SBD 07/2022-23 Dated:20-03-2023	99%	8695.55	99%	19.09.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening, Strengthening & Reconstruction of Godda Dande road via Dewbandha, Mohani and Shivnagar road (Total Length-17.809 Km) for the year 2022-23	17.81	7943.78	RCD Lt. No. 610(S) dated 15.02.23	5382.62	SBD 08/2023-24 Dated:22-01-2024	93%	6377.75	87%	21.03.2025	M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No.- 3C, MPD Road, Jagdishpur, Bhaglapur, Bihar. (51%) & M/s Om Prakash Bajaj, Leheri Tola, Godda. (49%)
8	Widening & Strengthening/Reconstruction of Mohanpur (on NH-133) to Karmatanr Road Via Sinni-Imlitanr Road (Total Length-20.640 Km.)	20.64	6794.33	RCD Lt. No. 4917(S) dated 19.10.23	6724.95	SBD 10/2023-24 Dated:20-02-2024	90%	6774.65	95%	19.08.2025	M & S Paving Pvt. Ltd, Bokaro
9	Widening & Strengthening/Reconstruction of Sundarpahari(NH-333A)-Chandana-Dama-Jamkudar-Agiamore Road (Total Length-24.440 Km.)	24.44	8081.66	RCD Lt. No. 4926(S) dated 20.10.23	8044.00	SBD 09/2023-24 Dated:20-02-2024	86%	7016.88	91%	04.12.2025	M & S Paving Pvt. Ltd, Bokaro
10	Widening & Strengthening/Reconstruction of Ghatiyari(on Tesobathan-Mahadeobathan Road)- Ratanpur-Rajpokhar (Sundar dam) Road (Total Length-11.720 Km.)	11.72	5577.24	RCD Lt. No. 4919(S) dated 19.10.23	4040.39	SBD 11/2023-24 Dated: 11-03-2024	62%	4195.42	65%	11.09.2025	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening and Strengthening/ Reconstruction work of Pathra Chowk- Makhni- Noonbatta- Latibadi road (Total Length- 14.160 Km).	14.16	8613.81	RCD Lt. No. 13(अ0प्र0 क0) dated 16.03.24	4444.11	SBD 02/2024-25 Dated:04-10-2024	52%	4932.40	52%	03.01.2026	HAKIM MOMIN, Panchayat- Kolajora, Ward No. 3, Vill- Rampur, PS- Pakur, Dist.- Pakur, Jharkhand 816107.
12	Widening, Strengthening and Reconstruction of Raghunathpur- Sugnibad- Chatra- Murgabani Road & Engineering College Link Road (Total Length- 9.610 Km) under Road Division, Godda	9.61	10941.98	RCD Lt. No. 4164(S) dated 01.10.24	4871.95	SBD 01/2025-26 Dated:05-07-2025	77%	6039.36	80%	04.04.26	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
13	Remaining work of Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM).	5.72	1207.65	RCD Lt. No. 3443(S) dated 15.07.19	439.76	SBD 02/2025-26 Dated:05-07-2025	72%	515.16	90%	04.11.25	M/s AMD Construction, Nonia, PO- Harokha, PS- Saraiyahat, Dist.- Dumka, Jharkhand 814151
14	IRQP/ Strengthening work of Pathargama (NH-133) to Bansjori road via Rajabhitha (on MDR-200 and SH- 16) Road (Total Length- 9.850 km) under Road Division, Godda	9.85	579.21	RCD Lt. No. 4275(S) dated 17.11.25	602.16	SBD 04/2025-26 Dated:26-03-2026	29%	173.45	70%	25.06.26	Satish Kumar, Krishnapuri, Williams Town, Deoghar
	In Tender Process										
15	Widening & Strengthening/Reconstruction of Chandana (Sundarpahari-Agiya more Road)- Damru- Damakol Fall Road (Total Length- 17.766 Km).	17.77	9034.04	RCD Lt. No. 3415(S) dated 18.07.23			0%	1051.09			

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
16	Widening & Strengthening/ Reconstruction of Chorbad more (Dumka- Ramgarh- Godda RCD Road) to Baghmara - Govindpur (Agiya more- Parogodih RCD Road) Road (Total Length- 4.045 km) under Road Division, Godda	4.05	2284.83	RCD Lt. No. 4194(S) dated 04.10.24							
17	Widening & Strengthening/ Reconstruction of Ghatbanka (NH 333A) to Devdanr (Dama) (Sundarpahari- Agiyamore, on ODR Road) via Sandmara, Belbathan, Rajdaha & Jamkundar Road from km 0.00 to km 17.808 (Total Length- 17.808 km) under Road Division, Godda	17.81	12754.23	RCD Lt. No. 4766(S) dated 16.12.25							
18	IRQP/Strengthening work of Mirzachowki- Boarijore- Simra Road from Km 46.570 to 48.625 (Total Length- 2.055 Km) under Road Division, Godda.	2.06	226.84	RCD Lt. No. 1366(S) dated 30.03.26							
18	**Godda**	**265.09**	**101367.16**		**58433.80**			**57171.20**			

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vikky Ravish Murmu

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
1	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road for the Year 2019-20	21.30	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD/18-19 Dt. 09.03.19	85.43%	3867.47	95.00%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
2	Widening, Strengthening & Reconstruction Work of Nirmal Mahato Chowm (Mihijam) to Jamtara Via Satsal Road under Road Division, Jamtara for the Year 2023-24	15.74	5561.05	Lt. No.1292(S) Dt. 13.03.24	4265.67	02/SBD/24-25 Dt. 10.10.2024	62.23%	3945.59	67.00%	09..01.2026	Preeti Enterprises, Dhanbad
3	Balance work of Widening & Strengthening/Re construction of Jamtara-Karmatara- Laharjori Road from Km. 0.00 to Km. 29.175 under Road Divison, Jamtara for the Year 2026-27	29.18	9141.47	Lt. No.2081(S) WE Dt. 19.05.2026							
4	Balance work of Widening & Strengthening /Reconstruction of Mohanbank (On MDR-239)-Nala (On MDR-193) Road under Road Division, Jamtara for the Year 2026-27	14.20	4187.66	Lt. No 3535(S) Dt. 09.09.25 & Lt. No.4217(S) Dt. 21.08.2019							

Delyed

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
5	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road for the Year 2019-20	21.30	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD/18-19 Dt. 09.03.19	85.43%	3867.47	95.00%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
6	Widening, Strengthening & Reconstruction Work of Nirmal Mahato Chowm (Mihijam) to Jamtara Via Satsal Road under Road Division, Jamtara for the Year 2023-24	15.74	5561.05	Lt. No.1292(S) Dt. 13.03.24	4265.67	02/SBD/24-25 Dt. 10.10.2024	62.23%	3945.59	67.00%	09..01.2026	Preeti Enterprises, Dhanbad
6	**Jamtara**	**117.44**	**33397.09**		**14859.94**			**15626.10**			

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

1	Widening Strengthening and Reconstruction of Chengadanga to Hamirul up to West bangal Road (Length 0.00 to 4.178 KM) for the year 2022-23	4.18	1477.28	J/S L. No. 3585(S) Dt. 10.10.22	1195.56	32-SBD/ 22-23 Dt. 21.03.23	63%	754.51	75%	20.07.23	Sandipan Pramanik Infra Private Limited, Kolkata
2	Widening Strengthening & Reconstruction of Vikrampur to Maharo via Kalidaspur, Shiwalidanga Road (Length-9.53km), under Road Division pakur.	9.53	6141.26	J/S L. No. 361(S) Dt. 25.01.24	3594.33	07-SBD/ 24-25 Dt. 27.11.24	70%	2530.26	100%	26.11.2025	Spica Projects and infrastructure private limited, Ranchi

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Saharkol to Piadapur Road (Pakur Bypass, Length-6.340 Km), under Road Division Pakur.	6.34	3685.06	J/S L. No. 339(S) Dt. 25.01.24	2449.95	06-SBD/ 2024-25 Dt. 09.10.24	138%	3380.77	60%	08.07.2025	Harinandan Choudhary, Bhagalpur Road, Dudhani, Dumka
4	IRQP work of Littipara- Kujbona Road From Km 0.00 to 13.00 under Road Division, Pakur for the year 2024-25.	13.00	775.18	L. No. 3429(S) Dt. 23.08.24	653.45	01-SBD/ 2026-27 Dt. 24.04.26	77%	500.00	100%	23.07.2026	M/s Chitra Construction, Gilanpara, Dumka.
5	IRQP work of Amrapara-Maheshpur-Muraroi Road From Km 17.00 to 30.013 (Total Length - 13.013 under Road Division, Pakur for the year 2024-25.	13.01	829.90	L. No. 4241(S) Dt. 08.10.24	686.60	02-SBD/ 2026-27 Dt. 28.04.26	0%	0.00	100%	27.08.2026	Satellite Construction, Murshidabad, West Bengal
6	Widening strengthening and Reconstruction of Pakur-Barharwa Main Road (12th km of NH133A) to Pali Gagan Pahadi West Bengal Border via Kushma Fatak Road (Length-6.630 km.) under Road division Pakur for the Year- 2025-26	6.63	4039.98	L. No. 2257(S) Dt. 13.06.25	2525.49	03-SBD/ 2026-27 Dt. 29.06.26	0%	0.00	25%	28.01.2027	Hakim Momin, Pakur
7	IRQP Work of Ranipur Chowk to Gopalpur Dangapara Via Puchaibera Painam Road (Total Length - 0.00 to 21.80 Km.) under Road Division, Pakur for the year 2026-27. (Plan Head).	21.80	1157.24	L. No. 1413(S) Dt. 15.03.24	0.00	0.00	0%	0.00			

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP work of Kajladaha-pakuria Road From 5.110 KM To 16.450 KM (Total 11.340 Km) Under Road Division, Pakur for the year 2026-27.	11.34	748.75	L. No. 1412(S) Dt. 15.03.24	0.00	0.00	0%	0.00			
9	Reconstruction Work of Talwa to kharutola via Salpani (Length - 11.770 Km.) and Chandana to Sridharpara Link Road (Length - 6.140 Km.) [Total Length - 17.910 Km.] under Road Division - Pakur for the Year 2026-27	17.91	12820.35	L. No. 2945(S) Dt. 09.07.26	0.00	0.00	0%	0.00			

SHAJ Projects

10	Widening & Strengthening/ Reconstruction of Pakur-Sahargram-Amrapara Road from Km 14.45 to Km 32.878 (Sahargram to Amrapara stretch) (Length-18.428 Km) in Pakur District	18.43	6275.35	J/S L. No. 5659(S) Dt. 15.12.23	5717.50	SHAJ/ SBD/ 05 of 23-24 Dt. 18.10.23	55%	3124.19	96%	17.10.2025	Classic Engicons Private Limited, Ranchi
10	**Pakur**	**122.17**	**37950.33**		**16822.88**			**10289.74**			

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

On Schedule)

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening/Reconstruction of Dumlidanga (on RCD Road) to Shamnagar (on RCD Road) via Aashila-Jaambad (Length-6.250 KM) under Road Division, Sahibganj for the year 2024-25	6.52	4149.13	Additional Secretary RCD, Jharkhand, letter no. 4321 (S), dated 09.10.2024	2911.75	06SBD/2025-26, Dt. 21.08.2025	38.00	2202.29	60.00	20.05.2026	ABC Construction, Pakur
2	Widening and Strengthening/Reconstruction of Srikund (on RCD Road) to Bindupara (on RCD Road) via Kankjol Road (Length-6.750 Km) under Road Division, Sahibganj for the year 2024-25	5.97	4278.18	Additional Secretary RCD, Jharkhand, letter no. 4319 (S), dated 09.10.2024	2609.29	02SBD/2025-26, Dt. 05.05.2026		1662.98	15.00	04.12.2026	Hakim Momin, Pakur
3	IRQP work Babupur Pandit Tola to Chutia More Road (Total Length – 3.650 Km) under Road Division, Sahibganj for the year 2025-26	3.65	382.80	Special Secretary RCD, Jharkhand, letter no. 2327 (S), dated 18.06.2025	324.74	04SBD/2026-27, Dt. 16.06.2026	30.00	100.00	60.00	15.10.2026	M/s Mitra Engineering Construction, Andhra Pradesh
4	Widening, Strengthening and Reconstruction work of Karmatand (on Mohanpur-Karmatand RCD Road) to Jural (on SH-18) Road (Total length – 12.706 KM) under Road Division, Sahibganj for the year 2025-26	12.71	12174.24	Special Secretary RCD, Jharkhand, letter no. 2919 (S), dated 28.07.2025	6429.84	01SBD/2026-27, Dt. 15.04.2026		2136.68	28.00	14.10.2027	M/s Sri Ram Enterprises, Bhagalpur

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP/Strengthening work of Shobhanpur Bhatta to Rajgaon via Kishan Prasad from K.M. 0.00 to 19.625 under Road Division, Sahibganj for the Year 2025-26	19.63	1264.56	Special Secretary RCD, Jharkhand, letter no. 3272 (S), dated 19.08.2025	1295.88	33SBD/2025-26, Dt. 11.03.2026	30.00	400.00	60.00	10.09.2026	M/s Jaimata Dee
6	Widening and Strengthening/ Reconstruction work of Dighi More (NH-80) to Malin Resore More (NH-80) via Ranigram Road (Total Length-8.176 Km) under Road Division, Sahibganj for the year 2025-26	8.18	6157.56	Joint Secretary RCD, Jharkhand, letter no. 4778 (S), dated 16.12.2025	3689.88	03SBD/2026-27, Dt. 01.06.2026				31.05.2027	ABC Construction, Pakur
7	IRQP Work for Harinchara more (SH-18) to Barhait (MDR-211) from KM 0.00 to 23.60 and Kherwa Shivgadi Link Road from KM 0.00 to 3.60 (Total Lengh-27.20 KM) under Road Division, Sahibganj for the year 2025-26	27.20	2079.87	Joint Secretary RCD, Jharkhand, letter no. 4271 (S), dated 17.11.2025	1911.25	08SBD/2026-27, Dt. 03.08.2026			18.00	02.02.2027	M/s Chitra Construction, Dumka

Delayed

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Reconstruction of Ranga (SH-18) to Simaldhab via Simra – Hiran – Dumil – Srirampur – Ilaki-Bhorbandh Road (Length – 32.055 km) under Road Division, Sahibganj	32.06	14925.32	Additional Secretary RCD, Jharkhand, letter no. 457 (S), dated 31.01.2024	12617.58	09SBD/2023-24, Dt. 26.09.2023	86.00	16364.07349	95.00	25.09.2025	M/s Sri Ram Enterprises, Bhagalpur
9	Widening and Strengthening /Reconstruction of Mirzachouki to Boarijore from Ch. 0.00 to 25+060 (km) (Part A) from Ch. 0.00 to 16+600 km and 0+0.00 to 0+370 (Start Junction) under Road Division, Sahibganj for the year 2022-23	16.97	10783.79	Joint Secretary RCD, Jharkhand, letter no. 3471 (S), dated 23.09.2022	7604.89	05SBD/203-24, Dt. 25.07.2023	81.74	6216.72770	86.00	24.09.2024	RK Infracorp Pvt. Ltd., Hyderabad
10	Reconstruction Work of Hathmari to Hatigarh Road (Total Length-1.975 Km) under Road Division, Sahibganj	1.98	929.25	Joint Secretary RCD, Jharkhand, letter no. 4877 (S), dated 18.10.2023	595.43	40SBD/2023-24, Dt. 11.03.2024				10.09.2024	Jai Mata Dee Construction, Ranchi

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening, Strengthening/ Reconstruction work of Ring Road for Digghi (Barharwa) NH-80 to Kesro (Barhait-Barharwa More) via Kumhariya-Buddi Pahar-Amberi Pahar-Chapandey Road (L-11.736 Km, C.W. - 7.0m) and Barmasiya to Maa Binduwasini Mandir Link road (L-1.360 Km, C.W. - 5.5m) under Road Division, Sahibganj for the year 2023-24	13.10	4733.03	Joint Secretary RCD, Jharkhand, letter no. 5387 (S), dated 29.11.2023	4386.40	39SBD/2023-24, Dt. 04.03.2024	76.00	4569.57421	85.00	03.04.2025	ABC Construction, Pakur
	InTender										
12	IRQP/Strengthening work of Lalbandh (MDR-210) to Mohanpur (NH-80) Road via Babupur and Jonka Link Road (Total length-14.305 KM) under Road Division, Sahibganj for the year 2024-25	14.31	892.21	Additional Secretary RCD, Jharkhand, letter no. 3969 (S), dated 20.09.2024				0.00			
13	Widening and Strengthening/ Reconstruction of Srikund (on RCD Road) to Shivapahar (on RCD Road) via Madhuwapada-Angoli-Hastipara-Juhibona Road (Length-6.675 Km) under Road Division, Sahibganj for the year 2024-25	6.68	4889.87	Additional Secretary RCD, Jharkhand, letter no. 4318 (S), dated 09.10.2024				0.00			M/s Chitra Construction

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Widening, Strengthening and Reconstruction work of Govindpur-Dumka-Sahibganj (SH-18)-Harchandarpur to Chutia Harinchara Barhait Shivgadi Road (Total Length-10.397 Km) under Road Division, Sahibganj for the year 2025-26	10.40	7817.10	Joint Secretary RCD, Jharkhand, letter no. 569 (S), dated 13.02.2026							M/s Sri Ram Enterprises, Bhagalpur
15	Construction of Gopladih (on SH-18 ADB Road) to Bhognadih (on RCD Road) Road (Total Length-3.725 Km) under Road Division, Sahibganj for the year 2026-27	3.73	8884.63	Joint Secretary RCD, Jharkhand, letter no. 2937 (S), dated 09.07.2026							
15	**Sahebganj**	**183.04**	**84341.53**		**44376.93**			**33652.32**			

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Aashish Kumar Sinha											
1	Recontruction of Chandradeep to Mohanpur (Total Length-15.326 Km) under Road Division Dumka for the year 2023-24	15.33	7754.76	Additional Secretary, Jharkhand, Ranchi letter No. 1482(S) Dt 16.03.2024	5125.59	29.04.2025 01(SBD)/2025-26	100.000	7019.061	100%	28.04.2026	Hakim Momin, Kolajora, Ward No-3, Rampur, Pakur
2	Widening and Strengthening/Reconstruction of Budhikurwa (on NH-114A)-Dighhi More (Bhaluwa More) (on NH-133) Via Kamardiha Dumaria-Aamghata-Matihari Road (Total Length-14.685 km) under Road Division Dumka for the year 2024-25.	14.69	6667.38	Additional Secretary, Jharkhand, Ranchi letter No. 11(S) Dt 16.03.2024	4606.02	17.07.2025 09(SBD)/2025-26	99.869	5686.502	100%	16.07.2026	SRE(65%) (M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No-3C, MPD Road, Jagdishpur, Bhagalpur, Bihar)-PB (35%) (M/s Om Prakash Bajaj, Laheri Tola, Godda) (JV)
2	**Dumka**	**30.01**	**14422.14**		**9731.60**			**12705.56**			
Circle : Dumka Div : Deoghar Name of EE-Sri Manoj Kumar Mahto											
1	Reconstruction of Fulchuwa (Khaga-Dighari Road) to Mahapur (Sarath Basti-Palajori Road) (Total length - 2.385 KM) Under Road Division, Deoghar	2.39	1208.88	RCD, Lt. No.-1350(S), dt-15.03.24	940.94	67SBD/ 2024-25 dt-24.03.25	100%	1241.90	100%	23.07.25	M/s Nitya Nand Singh, Vill.-Danga, Manigarhi, Sarwan, Deoghar

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Improvement and Riding Quality/ Strengthening Work of Chandih (PWD Road, MDR-229) to Tilona (PWD Road, MDR-235) via Simra, Khaspeka, Pichribad, Mathurapur, Husainabad, Kathari Road in KM 0.00 to 21.870 (Total Length 21.870 KM) under Road Division, Deoghar.	21.87	1229.89	RCD LT. No. 3954(S), dt-14.10.25	958.97	56SBD/ 2025-26 dt-12.02.26	89%	856.16	100%	11.08.26	M/s Manisha Construction, Vill.+PO- Dobhi, Dist.- Gaya, Bihar
2	**Deoghar**	**24.26**	**2438.77**		**1899.91**			**2098.06**			

Circle : Dumka
Div : Godda
Name of EE-Sri Raj Kumar Rajesh

1	IRQP/Strengthening work of Mohanpur-Khairatikar, Nayanagar, Parsa, Durgapur, Kusmi Road (Total Length- 16.07 Km) under Road Division, Godda	16.07	1120.61	RCD Lt. No. 4430(S) dated 06.12.22	1152.04	SBD 01/2023-24 Dated:13-04-2023	101%	1160.22	100%	12.10.2023	Kandukuri Industries Pvt. Ltd., Survery No. 326, Kandukuri Estate, Jammalapalem, Kavali-524201, SPSR Nellore (Andhra Pradesh).
2	IRQP/Strengthening work of Ghorichak to Dighi Road (Total Length- 22.300 Km) under Road Division, Godda	22.30	1430.65	RCD Lt. No. 4452(S) dated 06.12.22	1420.03	SBD 04/2023-24 Dated:21-06-2023	97%	1375.35	100%	20.12.2023	M/s S. K. Tekriwal, Pathargama, Godda
3	Reconstruction of Simra-Boarijore-Borio Road Including Bridge (MDR-208) (from Chainage 4.00 Km to 17.150 Km) (Total Length- 13.150 Km) under Road Division, Godda for the year 2022-23.	13.15	6237.31	RCD Lt. No. 2917 (S) dated 04.08.22 Toal A.A. 87044.64	6621.17	SBD 05/2023-24 Dated:08-06-2023	99%	6565.36	100%	07.08.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR- 206) road (Km 00.00 to 16.60)	16.60	4469.42	RCD letter no. - 8112(S) dated 05.09.13	851.31	SBD 03/2022-23 Dated:26-07-2022	68%	1627.73	87%	25.01.2023	M/s Sakshi Enterprises, Dumka
5	Widening & Strengthening/ Reconstruction of Mirzachowki-Boarijore Road (MDR 207) Km 16.60 to 25.060 (Total Length-8.46 Km) (Part B) under Road Division, Godda.	8.46	4146.60	RCD Lt. No. 3471(S) dated 23.09.22 Toal A.A. 10783.787	3201.51	SBD 02/2023-24 Dated:19-04-2023	96%	3075.77	100%	18.01.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
6	Widening & Strengthening of Godda City Bypass From Sarkanda Chowk (NH 133) to Mission Chowk (NH 333A) Road including (i) Circular link road via Residence of DC,SP,DJ Godda and (ii) Canal Link road (Total Length- 4.37 Km)	4.37	1483.47	RCD Lt. No. 4225(S) dated 21.11.22	1516.44	SBD 05/2022-23 Dated:04-03-2023	99%	1505.30	100%	03.09.2023	M/s Mitra Engineering Constructions, Ongole, Praksham, Dist.- Andhra Pradesh
7	Reconstruction of Dumuhi (Veerkunwar Singh Chowk) (NH 133) to Chandni Chowk (NH 333A) Km 0.00 to 11.05 (Total Length- 11.05 Km) under Road Division, Godda.	11.05	2936.62	RCD Lt. No. 3480(S) dated 23.09.22	2976.43	SBD 06/2022-23 Dated:14-03-2023	91%	2847.62	100%	13.01.2024	Manoj Kumar Singh, Vill-Chaparia, PO- Koiridh, PS-Jasidih, Deoghar
8	Strengthening work of Boarijore(MDR- 207)-Bishunpur-Ghorichak (NH-133) Road (Total Length- 15.466 KM) under Road Division, Godda.	15.47	1050.93	RCD Lt. No. 4252(S) dated 22.11.22	1028.91	SBD 07/2023-24 Dated:21-11-2023	93%	961.64	100%	20.05.2024	Nitesh Kumar Singh, S/o-Anil Kumar Singh, Girish Talkies, Kalyanpur, Jamui BO- Hathigarh, Deoghar (Jharkhand)
9	IRQP/Strengthening work of Kargil Chowk to Godda Bus Stand Via Sadar Hospital Road (Total Length- 1.00 Km) under Road Division, Godda	1.00	226.61	RCD Lt. No. 4444(S) dated 06.12.22	171.57	26F2/2022-23 Dated:14-02-2023	70%	119.82	70%	15.04.2023	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP/ Strengthening work of Road from 16th km of Godda-Pirpainti road at Doe to 31th km of Godda- Pirpainti road at Diyajori chowk via Amoar, Khiroandhi, Khatti, Balbadda, Marpa, Madhura Road (Total Length- 28.00 Km)	28.00	2006.38	RCD Lt. No. 3687(S) dated 06.09.24	1892.05	SBD 03/2024-25 Dated:10-10-2024	101%	1901.62	100%	09.04.2025	M/s S. K. Tekriwal, Pathargama, Godda
11	IRQP/Strengthening Work of Doy to Nawadih (L- 18.350 Km.) & Runji to Kharebagicha (L-2.650 Km.) Via Gangti Road (Total Length- 21.00 KM)	21.00	1333.19	RCD Lt. No. 31(S) dated 04.01.24	1351.97	SBD 01/2024-25 Dated:12-09-2024	109%	1478.39	100%	11.03.2025	M/s S. K. Tekriwal, Pathargama, Godda
12	IRQP work of Nunajore- Shahpur-Beldiha- Parsa Road (Total Length- 14.650 Km.) under Road Division Godda	14.65	1010.71	RCD Lt. No. 1405(S) dated 15.03.24	983.31	SBD 05/2024-25 Dated:18-02-2025	102%	1000.25	100%	17.08.2025	Kandukuri Industries Pvt. Ltd., 3-10-71, Kotha Bazar, Kavali Nellore, Andhra Pradesh, 524201.
13	Reconstruction of Hanwara Bajar (Bihar Border) Link Road (Total Length- 0.411 Km) under Road Division, Godda	0.41	243.24	RCD Lt. No. 2617(S) dated 27.06.24	175.50	01F2/2024-25 Dated:08-08-2024	100%	195.46	100%	07.10.2024	M/s Manoj Kumar Singh, Sharda Kunj, Williams Town, Behind B.ED College, Deoghar, B. Deoghar, Jharkhand.
14	IRQP (Improvement of Riding Quality) Work of Jogini Sthan to Barkope Durga Mandir Road (Total Length- 2.10 Km.) under Road Division Godda	2.10	130.42	RCD Lt. No. 2876(S) dated 11.07.24	125.84	08F2/2024-25 Dated: 26-09-2024	99%	124.81	100%	25.11.2024	Deepak Kumar Choudhary, Vill- Ratanpur, PO+PS-Barharwa. Dist.- Sahebganj, Jharkhand
15	Widening,Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.91	1217.98	RCD Lt. No. 4653(S) dated 19.09.19	1233.06	SBD 01/2021-22 Dated:18-10-2021 (Supplymentary Agrrement)	102%	1258.03	100%	17.10.22	M/s S. K. Tekriwal, Pathargama, Godda

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
16	Reconstruction of Mahagama (Kechua Chowk) to Dighi Road (MDR-201) (Total Length-11.597 Km) under Road Division, Godda for the Year 2022-23	11.60	7173.35	RCD Lt. No. 2916 (S) dated 04.08.22	7595.71	SBD 06/2023-24 Dated:17-07-2023	99.56%	7796.75	100%	16.09.2024	Classic Engicon Pvt. Ltd., 3D Vatika Apartment Line Tank Road, Ranchi, Jharkhand
17	Widening,Strengthening/Reconstruction of Tesobathan (atTesobathan- Mahadeobathan Road)- Rampur- Simlong (At NH 333A) Road (Total Length-12.00KM).	12.00	4665.87	RCD Lt. No. 4462(S) dated 07.12.22	3862.11	SBD 03/2023-24 Dated:14-06-2023	103%	4677.50	100%	13.05.2024	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.
18	Remaining work of Widening & Strengthening of Nayanagar-Parsa (MDR 203)- Hanwara (till Bihar Border) Road (Total Length- 21.10 Km) of Parsa to Hanwara (till Bihar Border) road part (Length- 12.45 Km) under Road Division, Godda.	21.10	6793.64	RCD Lt. No. 4324(S) dated 09.10.24	246.16	17F2/24-25 & 01F2/25-26 (Supl.) Dated 09.07.2025 (Revised)	99%	244.68	100%	08.11.25	Sunil Kumar Tekriwal, Post office Road, Chaprasi Tola Godda, Post- Godda, Dist.- Godda, Jharkhand
18	**Godda**	**224.2**	**47676.99**		**36405.13**			**37916.29**			

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vikky Ravish Murmu

1	IRQP Work of Giridih-Gandey-Pandeydih road (MDR-089) from Km 35.00 to 42.580 (Total length-7.580 Km) for the year 2025-26	7.58	707.20	Lt.3953(S) Dt.14.10.25	624.11	01/SBD/26-27 Dt. 30.04.2026	80.11%	500.00	100.00%	29.07.2026	Sujata Udit Builders, Pvt, Ltd, Deoghar
2	W/S & Reconstruction in Bheldangal - Bindapathar road (Total Length-7.250 Km) under Road Division, Jamtara for the year 2023-24	7.25	2405.93	Lt. No.1154(S) Dt.06.03.24	1595.19	01/SBD/24-25 Dt. 24.09.2024	95.90%	1914.95	100.00%	23.09.2025	Hari Nandan Choudhary, Dumka

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work of Dumka- Masalia-Kundhit- Nala Road from Km 20.00 to Km 53.355 (Total Length- 33.355 Km) under Road Division, Jamtara for the year 2024-25	33.36	4004.69	Lt.4320(S) Dt.09.10.24	3327.67	01 SBD/25-26 Dt.04.04.25	100%	3467.34	100.0%	03.12.2025	Hari Nandan Choudhary, Dumka
4	IRQP/ Work of Govindpur-Sahebganj Road (Km 29.020 to 126.00) for the Year 2021-22	96.98	6316.01	Lt No.551(S) Dt.17.02.22	5904.19	02/SBD/22-23 28.10.2022	100%	6885.09	100.00%	27.10.2023	K.K. Builders Pvt. Ltd, Jamshedpur
5	Widening & Strengtheining of Jumman more to Lodharia road for the Year 2021-22	12.01	3992.49	Lt.No.2345 (S) 12.08.21	2856.67	02/SBD/21-22 17.01.2022	88.75%	3406.94	97.00%	16.12.2022	M/s Malti Enterpirses, Dhanbad
6	Widening & Strengtheining /Reconst. of Mohnabank to Nala road for the Year 2021-22	14.20	4187.66	Lt.No.4217 (S) 21.08.19	2925.24	01/SBD/21-22 Dt. 08.10.2021	82.30%	2777.14	92.00%	07.10.2022	Manoj Kumar Singh, Deoghar
6	**Jamtara**	**171.4**	**21614.0**		**17233.1**			**18951.5**			

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

01	Widening strengthening & Reconstruction of Koyala More (PWD Road) to Chhota Mohanpur Via Paiekpara Road (Length-7.200kms), under Road Division pakur.	7.20	4445.88	J/S L. No. 364(S) Dt. 25.01.24	2838.26	05-SBD/ 24-25 Dt. 05.09.2024	120%	3399.67	100%	04.09.2025	Hakim Momin, Pakur
###	**Pakur**	**7.20**	**4445.88**		**2838.26**			**3399.67**			

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengtheing of Bhognadih to lakhipur via Malbhita Road Bhognadih (Barhait-Lalmatia Road) Malbhita-Lakhipur (Jojodari-Mohabbatpur Road) Total length – 8.875 Km under Road Division, Sahibganj for the year 2023-24	8.88	3392.11	Joint Secretary RCD, Jharkhand, letter no. 5633 (S), dated 14.02.2023	3313.95	04SBD/2024-25, Dt. 04.10.2024	100.00	3716.86	100.00	04.07.2025	M/s S. K. Tekriwal, Godda
2	Reconstruction work of Khairbani (on NH-133A) to Sanmani (on RCD, ODR Road) via Jhumarbandh, Dibrikol, Chhota Orsa Pahar Road (Total Length-7.580 KM) under Road Division, Sahibganj for the year 2023-24	7.58	4027.20	Additional Secretary RCD, Jharkhand, letter no. 1153 (S), dated 06.03.2024	3173.69	06SBD/2024-25, Dt. 07.10.2024	99.03	3921.78	100.00	07.06.2025	M/s Sri Ram Enterprises, Bhagalpur
3	Improvement of Riding Quality Work of Part A Jojodari to Mohabbatpur Road from KM 0.00 to 16.130 and Part B Barhait-Lalmatia via Bhognadih Road from KM 0.00 to 7.904 KM (Total Length-24.034 KM) under Road Division, Sahibganj	24.03	1564.33	Additional Secretary RCD, Jharkhand, letter no. 473 (S), dated 02.02.2024	1456.09	01SBD/2025-26, Dt. 09.04.2025	100.00	1670.89	100.00	08.10.2025	M/s S. K. Tekriwal, Godda
4	Widening and Strengthening/Reconstruction work of Kitajhore (on Bhognadih-Lakhipur Road)-Paharpur-Talbaria (on Govindpur-Dumka-Barhait-Sahibganj ADB Road) Road (Length – 10.100 KM) under Road Division Sahibganj for the year 2022-23	10.10	4021.16	Joint Secretary RCD, Jharkhand, letter no. 4143 (S), dated 14.11.2022	3724.63	01SBD/2023-24, Dt. 25.05.2023	100.00	4266.23	100.00	24.08.2024	M/s Sri Ram Enterprises, Bhagalpur

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening of Banjhi Bazar (Durga Mandir) (on Govindpur-Dumka-Sahibganj Road) - Mandwa Karikandar Chakri-Daldali-Karasole (on Maharajpur-Sharmapur Road) (Total Length - 9.00 km)	9.00	4831.99	Joint Secretary RCD, Jharkhand, letter no. 4130 (S), dated 14.11.2022	4203.13	04SBD/2023-24, Dt. 17.07.2023	97.00	4532.05	100.00	16.10.2024	ABC Construction
6	IRQP/Strengthening work of Maharajpur (on NH-80) to Sharmapur (on NH-80) via Taljhari-Kalyanchak-Padaria More-Tinpahar-Bakudih Road (Total Length-37.255 Km) under Road Division, Sahibganj for the year 2024-25	37.26	2138.80	Deputy Secretary RCD, Jharkhand, letter no. 4126 (S), dated 30.09.2024	2202.82	10SBD/2025-26, Dt. 23.09.2025	100.00	2202.63	100.00	23.03.2026	M/s Sri Ram Enterprises, Bhagalpur
6	**Sahebganj**	**96.84**	**19975.59**		**18074.30**			**20310.44**			

DPW-B

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle :- Dumka **Div :- Dumka** **Name of EE-Sri Aashish Kumar Sinha**										
1	(i) Construction of H.L bridge over Local nala at ch 8th km of Dondia to Gunjisemal Road (1x10.6m) (ii) Construction of H.L. bridge over Local Nala at ch 4th km of Dondia to Gunjisemal Road (2x14.6m) (iii) Construction/Replacement of H.L. bridge over Local nala at ch 7th km of Butberia to Bengal Border Road (3x16.6m) under Road Division Dumka for the year 2024-25.	39.80	753.10	Additional Secretary, Jharkhand, Ranchi letter No. 1404(S) Dt 15.03.2024	602.01	29.10.2025 15(SBD)/ 2025-26	34.883	210.000	43%	28.04.2027	M/s Hardev Construction Pvt. Ltd, Station Road, Deoghar
2	Construction of High Level Bridge over till river at ch 22.850 km (Span-3x16.6) and Construction of High Level Bridge over Nala at ch 21st km (Span-1x10.60m) of Haripur-Asanbani Road under Road Division Dumka for the year 2024-25.	60.40	596.41	Additional Secretary, Jharkhand, Ranchi letter No. 1396(S) Dt 15.03.2024	474.38	29.10.2025 16(SBD)/ 2025-26	14.756	70.000	20%	28.04.2027	M/s Hardev Construction Pvt. Ltd, Station Road, Deoghar

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	(i) construction of high level bridge bridge over terapatia river at ch 0+255 km (span-4x10.6m) (ii) construction of high level bridge bridge over kalidhwa river at ch 11+700th km (span-1x14.6m) (iii) construction of high level bridge bridge over bhalki nala at ch. 10+987th (span–1x10.62m) and (iv) construction of high level bridge bridge over sagaria river at ch 5+494th km (span-1x14.6m) in Kharoni to Durgapur Road under road division dumka for the year 2024-25	82.20	1250.92	Additional Secretary, Jharkhand, Ranchi letter No. 1402(S) Dt 15.03.2024	1292.51	24.01.2025 62(SBD)/ 2024-25	5.416	70.000	33%	23.07.2026	Satish Kumar, Krishnapuri, Williams Town, Deoghar
4	Construction of High Level Bridge over Local Nala at Ch 8th Km of Dalahi-Ranibahal Road (1x10m) (ii) Construction of High Level Bridge over Local nala at ch 10th Km of Dalahi-Ranibahal Road (1x10m) (iii) Construction of High Level Bridge over Local Nala at ch 16th km of Dalahi-Ranibahal Road (1x16.0m) under Road Division Dumka for the year 2024-25	36.00	955.95	Additional Secretary, Jharkhand, Ranchi letter No. 1419(S) Dt 15.03.2024	713.00	13.09.2024 32(SBD)/ 2024-25	93.802	668.810	91%	12.12.2025	Sandeep Kumar, Dangalpara, Hizla Road, Dumka

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	(i) Construction of High Level Bridge over Local Nala at Ch 19th km of Dalahi-Ranibahal Road (1x12.0m) (Package-II), (ii) Construction of High Level Bridge over Local Nala at ch 21st km of Dalahi-Ranibahal Road (1x10.0m) (Package-II) under Road Division Dumka for the year 2024-25	22.00	625.87	Additional Secretary, Jharkhand, Ranchi letter No. 1397(S) Dt 15.03.2024	520.00	14.10.2024 40(SBD)/ 2024-25	29.803	154.978	31%	13.10.2025	Sandeep Kumar, Dangalpara, Hizla Road, Dumka
6	Construction of High Level Bridge over Dhowae River at ch 41st km and Construction of High Level Bridge over Mudko River at ch 30th km of Dumka-Hansdiha Road under Road Division Dumka for the year 2026-27.	#####	934.99	Joint Secretary, Jharkhand, Ranchi Letter No.1368 (S) 30.03.2026							
7	Construction of High Level Bridge over Sidheswari River at Ch 18+255 Km of Gumro to Ghasimarni (Fatehpur) via Garapathar Road under Road Division Dumka for the year 2026-27.	86.40	1309.65	Joint Secretary, Jharkhand, Ranchi Letter No.3099 (S) 21.07.2026							
7	**Dumka**	**434.80**	**6426.90**		**3601.90**			**1173.79**			

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Dumka **Div : Deoghar** **Name of EE-Sri Manoj Kumar Mahto**										
1	Construction of High Level Bridge over local river in Chainage 10th km of Chitra to Duldulai road under road division Deoghar	18.60	376.58	RCD Lt. No. 4782(S), dt- 17.12.2025	318.49	02SBD/ 2026-27 dt- 04.05.26	-	0.00	-	03.05.2027	Shiromani Yadav, Vill.- Nawadih, P.O.- Koiridih, P.S.- Jasidih, Deoghar
2	Construction of High Level bridge over local river in chainage 10th KM of Hindolabaran to Kunda road (with construction of approach road) under Road Division Deoghar.	12.60	215.96	RCD Lt. No. 4798(S), dt- 18.12.2025	171.09	61F2/ 2025-26 dt- 23.03.26	-	0.00	-	22.03.2027	M/s Sandip Enterprises, Vill.- Singhjori, PO- Punasi, PS- Jasidih, Deoghar
3	Construction of High Level Bridge over Bagdaro River at Ch. 1+100th Km. of Kano to Madankatta via Mahuatand, Murlipahari, Baskupi, Badia Road under Road Division Deoghar.	72.00	825.53	RCD Lt. No. 1676(S), dt- 21.04.26	606.67	32SBD/ 2026-27 dt- 27.08.26		0.00	-	26.08.2028	Preeti Construction and Developers Private Limited, First Floor, Flat No.1C, A-Block, Hirak Square Apartment, Memco More, Dhanbad
4	Construction of High Level Bridge over Baskijore Nala at chainage 5th km in Sarath - Chitra Road (including construction of approach road) under Road Division, Deoghar	36.00	342.93	RCD Lt. No. 1369(S), dt- 30.03.26	357.50	38SBD/ 2026-27 dt- 30.09.26		0.00	-	29.03.2028	Sujata Udit Builders Pvt. Ltd., Anand Kunj, Williams Town, Deoghar
5	Construction of High Level Bridge over Ganda Nala at chainage 1st km of Sarath - Chitra Road (including approach road) under Road Division, Deoghar	18.00	297.92	Lt. No. 2196(S), dt- 25.05.26	--	--		0.00	-	-	-

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of High Level Bridge over Mahapur Nala at chainage 2nd km of Sarath - Chitra Road (including approach road) under road division Deoghar	48.00	364.00	Lt. No. 2196(S), dt- 25.05.26	--	--		0.00	-	-	-
6	**Deoghar**	**205**	**2422.92**		**1453.75**			**0.00**			

Circle : Dumka
Div : Godda
Name of EE-Sri Raj Kumar Rajesh

1	Construction of H.L. Bridge over Sunder River near Sunder Dam on Tesobathan to Mahadevbathan Road (Including Approach Road) under Road Division, Godda		1529.23	RCD Lt. No. 3111(S) dated 07.08.25	1114.63	02 SBD/26-27 dated 25.05.2026	0%	0.00		24.05.28	Karuna Kumari, Lohiya nagar, Godda
2	Remaining work of Construction of H.L. Bridge with approch road in 24th Km of Sahebganj- Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	63%	175.00	85%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
2	**Godda**	**65.0**	**1529.23**		**1392.49**			**175.00**			

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Jamtara Name of EE-Sri Vikky Ravish Murmu											
						NIL					
0	Jamtara	0.00	0.00		0.00			0.00			
Circle : Dumka Div : Pakur Name of EE-Sri Veer Raghwan											
1	Construction of Bridge over Bansloi River in 2nd Km of Amrapara Pakur Bazar Road (Link road Dumka-Sahebganj SH-18) under Road Division, Pakur in the State of Jharkhand. (Job No. CRF-JHR-2022-23/54)	6x24.6	833.00	CE (Comm) L. No. 733 (Encl). Dt. 20.04.23	935.05	02-SBD/23-24 Dt. 15.02.2024	0%	0.00	25%	14.02.2026	S.K. Tekriwal, Pathargama, Godda
1	Pakur	0.00	833.00		935.05			0.00			
Circle : Dumka Div : Sahebganj Name of EE-Sri Ajay Kumar-2											

State Plan Bridge Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Bridge over Margang River in 9th KM of Shobhanpur Bhatta to Rajgaon Road under Road Division Sahibganj for the year 2025-26		1157.78	Joint Secretary RCD, Jharkhand, letter no. 2668 (S), dated 09.07.2025							
1	**Sahebganj**		**1157.78**		**0.00**			**0.00**			

DPW-B

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Aashish Kumar Sinha											
				NIL							
0	Dumka	0.0	0.00	0.00	0.00	0.00		0.00			
Circle : Dumka Div : Deoghar Name of EE-Sri Manoj Kumar Mahto											
				NIL							
0	Deoghar	0.00	0.00		0.00			0.00			
Circle : Dumka Div : Godda Name of EE-Sri Raj Kumar Rajesh											
				NIL							
0	Godda	0.00	0.00		0.00			0.00			

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Jamtara Name of EE-Sri Vikky Ravish Murmu											
	Construction of Diversion (including approach road) for Damaged Old Bridge at 5th Km of Jamatara-Karmatarn(Mission0 via Combined Building Road under Road Division, Jamtara for the year 2025-26	-	183.354	16.09.25	122.14982	023F2/ 25-26 Dt. 11.12.25	80.82%	97.82000		10.03.26	Arya Construction, Mihijam
0	**Jamtara**	**0.00**	**183.35**		**122.15**			**97.82**			
Circle : Dumka Div : Pakur Name of EE-Sri Veer Raghwan											
					NIL						
0	**Pakur**	**0.00**	**0.00**		**0.00**			**0.00**			
Circle : Dumka Div : Sahebganj Name of EE-Sri Ajay Kumar-2											
					NIL						
0	**Sahebganj**	**0.00**	**0.00**		**0.00**	**0.00**		**0.00**			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle :- Dumka **Div :- Dumka** **Name of EE-Sri Aashish Kumar Sinha**										
	वित्तीय वर्ष – 2025–26										
1	Construction of Approach Road to Basukinath Bus Stand under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.000	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	103.34273	30.07.2024 19F2/2024-25	101.20146	97.93	100%	29.10.2024	Manish Kumar Yadav, Behind National School, Dudhani, Dumka
2	Ordinary Repair and Campus Development, Boundary wall Construction approach road, Guard Room, parking shed work in Newly constructed E-type Quarter, Residence and residential campus of Executive Engineer, IB Dumka, Assistant Engineer's office and residential campus under Road Division, Dumka Non-Plan for the year 2025-26.		35.000	EIC, RCD, Ranchi letter no. 2661(S) Date 09.07.2025	22.90920	16.01.2026 23 F2/2025-26	22.85341	99.76	100%	15.04.2026	Anup Lal Mandal, At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand
3	Day to Day Maintenance and Renovation Work of Road Division Dumka office, IB Dumka, IB Ranishwar, IB Hansdiha, IB Gopikandar, Road Circle Dumka office, Residential office of SE Road Circle Dumka,		155.000	EIC, RCD, Ranchi letter no. 2661(S) Date 09.07.2025	79.85234	01.11.2025 26 F2/2025-26	64.86270	81.23	90%	31.10.2026	Rajesh Kumar Singh, Shikaripara, Dumka, Jharkhand
3	**Dumka NP**		**340.00**		**206.10**	**0.00**	**188.92**				
	श्रावणी मेला 2026–27										
1	Construction of PCC Guard Wall and Approach Road of 8X5 m Culvert in Shiv Ganga Approach Road under Road Division, Dumka under Non-Plan (Shrawani Mela 2026) for the year 2026-27.		30.000	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	29.95232	22.06.2026 02 F2/2026-27	#REF!	#REF!	100%	21.08.2026	Jaykant Prasad Mandal, At-Thari, PO-Chamarabahiar, PS-Jarmundi, Dist-Dumka, Jharkhand, 814118
2	Mastic Asphalt laying work on existing Bridge of kilometer Chainage 25th, 44th, 49th and 51st in Dumka- Hansdiha Road under Road Division, Dumka under Non-Plan (Shrawani Mela 2026) for the year 2026-27		25.000	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	24.98957	04.07.2026 04 F2/2026-27	24.84416	99.42	100%	03.08.2026	Afaque Ahmad, At+PO-Nonihat, PS-Hansdiha, Dumka, Jharkhand-814145
3	Special Repair of Nonihat-Bashukinath-Kairabani Road under Non Plan Head (Shrawani Mela 2026) for the year 2026-27.		125.000	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	90.90810	22.06.2026 01 F2/2026-27	90.90574	100.00	100%	21.08.2026	Sharma Construction, Vill-Porejore, P.O.-Dighi, P.S.-Saraiyahat, Dumka, Jharkhand
4	Surface Renewal, Road Marking, Paver Block and Sign Board installation, Painting of Culverts, Bridges and Trees, Flank Maintenance and Cleaning Work in Internal Roads of Bashukinath Dham under Non Plan Head (Shrawani Mela 2026) for the year 2026-27.		75.000	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	54.74801	27.06.2026 03F2/2026-27	53.55246	97.82	100%	26.08.2026	Annapurna Civil Tech Private Limited, Annapurna Kunj, Shivsundari Road, Dumka, Jharkhand

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of approach road for Shani Temple (Nonihat-Bashukinath-Kairabani Link Road) near Bashukinath Bus Stand in Bashukinath Dham under Non Plan Head (Shrawani Mela 2026) for the year 2026-27.		60.000	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	54.50288	27.06.2026 06F2/2026-27	0.00000	0.00	100%	26.08.2026	Kumar Aman, Kamala Bag Colony, Dudhani, Dumka
6	Construction of Parking Area in Bashukinath Ring Road in Bashukinath Dham under Non Plan Head (Shrawani Mela 2026) for the year 2026-27.		75.000	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	42.33910	27.06.2026	0.00000	0.00	100%	10.08.2026	M/S Dev Construction, AT- Jarmundi Po+Ps-Jarmundi, Dist-Dumka, Jhrkhand, 814101
7	Emergent Repairing and Traffic Restoration work (Ch 7.00 Km to 27.00 Km) of Dumka Hansdiha (SH-17) Road under Non Plan Head (Shrawani Mela 2026) for the year 2026-27.		150.000	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	117.67367	20.07.2026 10F2/2026-27	117.67364	100.00	100%	19.09.2026	R.K. Construction, Aliganj, Ward No - 16, Banka, Bihar-813102
8	Emergent Repairing and Traffic Restoration work (Ch 28.00 Km to 52.221 Km) of Dumka Hansdiha (SH-17) Road under Non Plan Head (Shrawani Mela 2026) for the year 2026-27.		200.000	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	169.59867	20.07.2026 11F2/2026-27	169.59493	100.00	100%	19.09.2026	Yashraj Construction, C/o Bhandhari Bhawan, Ward No-11, At-Chaprasi Tola, Godda, Jharkhand
9	Tree Painting, Bush Cutting, Flank Repairing and Maintenance and decoration		100.000	EIC, RCD, Ranchi letter no. 2013(S)	39.95996	04.07.2026 05F2/2026-27	39.95978 0.00000	100.00 #DIV/0!	100%	03.08.2026	M/s Bishwakarma Construction, Vill-Porejor, P.O.-Dighi, P.S.-
10	Permanent/Temporary Rectification Work of Black Spots under the Road Safety Programme on Various Roads under Road Section Dumka -1 for under Non-Plan for the year 2026-27.		25.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026	24.98690	22.08.2026 14F2/2026-27			10%	21.10.2026	Binod Kumar Yadav, At+Po-Chilra, Ps-Saraiyahat, Dumka, Jharkhand
11	Surface Renewal Work of Internal Approach Road of the DIG and SP Residential Offices, Dumka for under Non-Plan for the year 2026-27..		25.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026	24.98743	08.09.2026 15F2/2026-27			25%	07.11.2026	Milan Kumar, At-Shivpahar Chowk, Po-Shivpahar, Ps-Dumka, Jharkhand
12	Ordinary Repair work in Tharimore to Tharihat Road for under Non-Plan for the year 2026-27		20.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026	10.68124	16.09.2026 16F2/2026-27			5%	15.11.2026	M/s Samriddhi, At-Kewatpara, Mortanga Road, Dumka, Jharkhand
13	Laying of Paver blocks, road marking , tree painting,and signboard installation under regular maintenance and safety works on Ramgadh- Hansdiha road for under Non-Plan for the year 2026-27.		50.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
14	Construction of R.C.C. Drain at Hathiyapathar-Nakti Road for under Non-Plan for the year 2026-27.		35.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
15	Construction of R.C.C. Drain at PWD Sub-Divisional Office Dumka Road to L.I.C. Colony Road Via - Grant Estate Road for under Non-Plan for the year 2026-27		25.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026	24.99112	16.09.2026 17F2/2026-27			10%	15.11.2026	Priyesh Kumar, Kuldip Singh Road, Dumka, Jharkhand
16	Construction of R.C.C. Drain at 1st Km. of Dumka-Dudhani-Vijaypur Road Road for under Non-Plan for the year 2026-27		42.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
17	वित्तीय वर्ष 2026–27 के गैर योजना मद अंतर्गत गुण नियंत्रण कार्यालय भवन दुमका का विशेष मरम्मति कार्य एवं सहायक अभियंता, अवर प्रमण्डल संख्या–1 एवं 2 के कार्यालय भवन में 4 अदद् शौचालय एवं सेप्टिक टेंक का निर्माण कार्य।		15.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
18	Special Repair Work of Govindpur-Sahebganj Road (Ch 126.00 Km to 132.30 Km) under Non Plan Head for the year 2026-27.		150.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026	124.63054	30.09.2026 20 F2/2026-27			5%	29.12.2026	Mithun Kumar Mandal, Kathalia, Masalia, Dumka

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
19	Special Repair Work of Govindpur-Sahebganj Road (Ch 132.30 Km to 138.60 Km) under Non Plan Head for the year 2026-27.		150.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
20	Special Repair Work of Kajladaha to Pakuria Road (up to Brahmani River) under Non Plan Head for the year 2026-27.		150.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
21	Special Repair Work of Maluti to Patranga Road under Non Plan Head for the year 2026-27.		75.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
22	Ordinary Repair Work of Godda Ramgarh Guhiyajori Road from Km 49.20 to Km 58.00 under Non Plan Head for the year 2026-27.		65.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026	57.78418	29.09.2026 19 F2/2026-27			2%	28.12.2026	Anil Kumar Yadav, Dangalpara, Imambara Gali, Khejuria, Dumka, Jharkhand, 814101
23	Ordinary Repair Work of Godda Ramgarh Guhiyajori Road from Km 58.00 to Km 66.00 under Non Plan Head for the year 2026-27		60.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
24	Special Repair Work of Vijaypur Lakrjoria Road under Non Plan Head for the year 2026-27.		150.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
25	Ordinary Repair Work of Godda Ramgarh Guhiyajori Road from Km 36.00 to Km 50.00 under Non Plan Head for the year 2026-27		70.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
26	Ordinary Repair, Painting and Other Works of Different Bridges/Culverts under Road Section-1 Dumka under Non Plan Head for the year 2026-27		180.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
27	Special Repair Work of Aamjora Bridge (on Mayurakshi River) Located at 22nd of Banskuli-Diguli Road (Bengal Sima) under Non Plan Head for the year 2026-27.		150.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
28	Construction of Box Cell Culvert (1/53/0) in Nonihat-Basukinath-Kawariya Road under Non Plan Head for the year 2026-27		60.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
29	Construction of RCC Drain at 2nd Km of Dumka-Dudhani-Vijaypur Road under Non Plan Head for the year 2026-27		65.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
30	26 जनवरी 2027 के अवसर पर उपराजधानी दुमका के दुमका–हवाई अड्डा पथ, पुलिस लाईन मैदान पथ, लोक भवन पथ की साफ सफाई पेड़ों की रंगाई एवं रोड मार्किंग कार्य।		10.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
31	Day to Day Maintenance & Renovation Work of RCD Circle Office Dumka, RCD Division Office Dumka, Road Sub-Division No.-1 & 2 Office Dumka, S.E.(Road) Residential Office Dumka, E.E.(Road) Residential Office Dumka, E-Type Quarter Dumka, D-Type Quarter Dumka, AE-1 Residence Dumka, I.B. Dumka, I.B. Ranishwar, I.B. Hansdiha, I.B. Gopikander & I.B. Basukinath under Road Division Dumka for the year 2026-27.		195.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
32	**Vivekadhin**		30.00								
32	**Dumka Sharwani Mela**		**2637.00**		**892.73**		**#REF!**				

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
35	**Dumka NP, Sharwani Mela**	**0**	**2977.00**		**1098.84**	**0**	**#REF!**				

Circle : Dumka
Div : Deoghar
Name of EE-Sri Manoj Kumar Mahto

Non Plan

1	PCC work in Shoulder of 1st KM and Other Works in Kothiya to Dumma Link road under Shrawani Mela for the year 2026-27		25.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	16.84	11F2/2026-27 Work Start-09.06.2026	16.66	99%	100%	14.07.2026	Baidya Nath Kumar Yadav, Williams Town, B.Ed. College, Deoghar
2	Shoulder maintenance, dust laying & other works in Samharnalya to Kumaitha via Singhwa Road (Length - 5.065 KM) under Shrawani Mela for the year 2026-27		22.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	21.99	10F2/2026-27 Work Start-09.06.2026	20.87	95%	100%	28.07.2026 (Maintenance upto 28.08.26)	Mithlesh Kumar Choudhary, At- Srikant Road, belabagan, Deoghar
3	Road Marking and other works in B. N. Jha Road (Length - 1.70Km) Under Shrawani Mela for the Year 2026-27.		7.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	4.12	20F2/2026-27 Work Start-09.06.2026	4.12	100%	100%	03.07.2026	Pawan Kumar Mantosh Priyadarshi, Near Jatahi More, Williams Town, Deoghar
4	Junction improvement, Mastic and other works of Jasidih Railway Station Link Road & Shahid dwar Daburgram Chowk (Length - 0.40 KM) under Shrawani Mela for the year 2026-27.		25.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	24.96	12/2026-27 Work Start-09.06.2026	24.94	100%	100%	14.07.2026	Arvind Kumar, Basmata, P.O.- Satsang, P.S.- Deoghar, Deoghar
5	Ordinary Repair & Others Works in Baidyanathdham Railway Station to NH- 333 Via LIC, Old Bhagwan Talkies Road (Length- 0.70 Km) under Shrawani Mela for the year 2026-27		25.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	24.99	19F2/2026-27 Work Start-16.06.2026	24.98	100%	100%	21.07.2026	Arvind Kumar, Basmata, P.O.- Satsang, P.S.- Deoghar, Deoghar
6	Temporary Dust Laying work in Temporary Bus Stand Kothiya of Ground No. 1 under Shrawani Mela for the year 2026-27		30.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	14.67	21F2/2026-27 Work Start-13.06.2026	0.00	0%	100%	28.07.2026 (Maintenance upto 28.08.26)	Shivansh Construction, Vill.- Tondradih, Bompas Town, PO-Devsang, PS- Deoghar
7	Temporary Dust Laying work and Extension of Bus Stand Area in Temporary Bus Stand Kothiya of Ground No 2 under Shrawani Mela for the year 2026-27		45.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	19.78	27F2/2026-27 Work Start-13.06.2026	19.77	100%	100%	28.07.2026 (Maintenance upto 28.08.26)	Shaanvika Associates Private Limited, House No.-17, Parmeshwar Dayal Road, Barmasiya, PO+Dist.-Deoghar
8	Ordinary Repair and Other Works in Km 1st(P), 2nd(P) of Deoghar College Road (MDR-231) and Cover Drain over Hadhadiya Nala Road (Length-2.10KM) under Shrawani Mela for the Year 2026-27.		40.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	37.58	28F2/2026-27 Work Start-13.06.2026	37.37	99%	100%	18.07.2026	Shaanvika Associates Private Limited, House No.-17, Parmeshwar Dayal Road, Barmasiya, PO+Dist.-Deoghar
9	Ordinary Repair & Other Works of B. Ed. college Road (Length- 0.7 Km) under Shrawani Mela for the year 2026-27		30.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	29.99	18F2/2026-27 Work Start-16.06.2026	29.97	100%	100%	17.07.2026	Baidya Nath Kumar Yadav, Williams Town, B.Ed. College, Deoghar
10	Installation of 150 Nos. RCC M30 Grade Benches (including painting) for resting / sitting of the Pilgrims on the Kawariya path under Shrawani Mela for the year 2026-27.		14.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	13.87	22F2/2026-27 Work Start 16.06.2026	13.87	100%	100%	30.07.2026	Pahuja Engineering Works, H. No.-140, Castair Town, Deoghar
11	Temporary Sand Laying Work on Kawaariya Road in KM 0.00 to 2.30 (Length – 2.30 KM) under Shrawani Mela for the Year 2026-27		100.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	74.23	08F2/2026-27 Work Start - 03.06.2026	74.23	100%	100%	28.07.2026 (Maintenance upto 28.08.26)	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
12	Temporary Sand Laying Work on Kawaariya Road in KM 2.30 to 4.60 (Length – 2.30 KM) under Shrawani Mela for the Year 2026-27.		100.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	68.98	06F2/2026-27 Work Start - 03.06.2026	67.71	98%	100%	28.07.2026 (Maintenance upto 28.08.26)	Nandkishor Singh, H. No.-33, Near SBI Training Centre, Salonatand, Deoghar

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
13	Temporary Sand Laying Work on Kawaariya Road in KM 4.60 to 6.90 (Length – 2.30 KM) under Shrawani Mela for the Year 2026-27.		100.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	69.98	05F2/2026-27 Work Start - 03.06.2026	69.47	99%	100%	28.07.2026 (Maintenance upto 28.08.26)	Nandkishor Singh, H. No.-33, Near SBI Training Centre, Salonatand, Deoghar
14	Mastic and Other Works in KM 1st(P) of Satsang Chowk to Baijnathpur via Rikhiya more (Circular Road) and in KM 1st(P) of Ambedkar Chowk to V.I.P Chowk Road (Length - 0.70 KM) under Shrawani Mela for the Year 2026-27		70.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	69.27	07F2/2026-27 Work Start - 04.06.2026	68.41	99%	100%	09.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
15	Ordinary repair and other works in Kunda More (NH-114A) to New Samaharnalay Bhawan Road (Length - 2.50 KM) under Shrawani Mela for the year 2026-27		55.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	54.85	29F2/2026-27 Work Start 11.07.2026	54.28	99%	100%	26.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
16	Ordinary repair and Other Works of Bhurbhura (Circular Path) more to Shivganga Road and Bharti Hotel to V.I.P Gate (Length - 1.74 KM) under Shrawani Mela for the year 2026-27		80.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	78.57	17F2/2026-27 Work Start 16.06.2026	63.16	80%	100%	21.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
17	Special repair and other Works in 2nd KM of Seeta Hotel (Sheetal Mallick Road) to NH 114 A Via Bilasi Road (Length 1.70 KM) under Shrawani Mela for the year 2026-27		55.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	54.98	15F2/2026-27 Work Start 09.06.2026	54.96	100%	100%	14.07.2026	Rupesh Kumar Ray, Vill.-Amdiha, PO-Parjori, PS- Devipur, Deoghar
18	Ordinary Repair and other Works of Kawariya Link Road and Hindi Vidyapith to NH 114A Road (Length- 2.10 KM) under Shrawani Mela for the year 2026-27		70.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	68.73	16F2/2026-27 Work Start 16.06.2026	49.28	72%	100%	21.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
19	Special repair and other Works of Circuit House to Shankh More via Judge Colony, A.S College, Hirna Road (Length - 1.26 KM) under Shrawani Mela for the year 2026-27		100.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	94.89	09F2/2026-27 Work Start 08.06.2026	94.69	100%	100%	13.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
20	Ordinary repair and other Works in KM 1st(P), 3rd(P), 4th(P), 5th(P), 6th(P), 7th(P), 8th(P), 9th(P), 10th(P), 12th(P), 14th(P) ,17th(P) & 18th(P) of Satsangnagar Bhirkhibad Road (Length - 18 KM) under Shrawani Mela for the year 2026-27		130.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	112.72	24F2/2026-27 Work Start 16.06.2026	94.78	84%	100%	21.07.2026	Maa Enterprises, At-LBS School, Shastri Nagar, PO-Giridih, PS-Giridih, Giridih
21	Ordinary repair and other Works in different chainages of KM 19th(P), 20th(P), 21th(P), 23th(P), 24th(P), 27th(P), 28th(P), 29th(P), 30th(P) & 31th(P) of Satsangnagar - Bhirkhibad Road (Length - 13 KM) under Shrawani Mela for the year 2026-27		125.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	105.92	26F2/2026-27 Work Start 16.06.2026	0.00	0%	100%	21.07.2026	Maa Enterprises, At-LBS School, Shastri Nagar, PO-Giridih, PS-Giridih, Giridih
22	Special Repair, Drain Construction, Mastic and Other Works in Jatahi more to Gidhani more Road (Length - 3.10 KM) under Shrawani Mela for the Year 2026-27.		150.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	142.27	14F2/2026-27 Work Start 12.06.2026	140.84	99%	100%	17.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
23	Mastic in KM 8(P), Ordinary repair and other works in KM 1st (P), 2nd (P), 3rd (P), 4th (P), 7th (P) & 8th (P) and Construction of Drain at KM 8th (P) of Baijnathpur to Koriyasa via Kunda Road (Length - 8.00 KM) under Shrawani Mela for the year 2026-27		125.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	105.86	25F2/2026-27 Work Start 16.06.2026	97.91	92%	100%	21.07.2026	Maa Enterprises, At-LBS School, Shastri Nagar, PO-Giridih, PS-Giridih, Giridih

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
24	Ordinary Repair and Other Works in Km 1st(p), 2nd(p), 4th(p), 5th(p), 6th(p), 7th(p), 8th(p), 9th(p), 10th(p), 11th(p), 12th(p) & 13th(p) of Rikhiya Ashram to Bihar Border (Dardmara) Road (Length - 12.49 KM.) under Shrawani Mela for the Year 2026-27		200.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	185.76	13F2/2026-27 Work Start - 12.06.26	179.98	97%	100%	17.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
25	(A) Ordinary Repair and Other Works in Km 1st(P), 2nd(P), 3rd(P), 4th(P), 5th(P), 6th(P), 7th(P), 8th(P), 9th(P) & 10th(P) of Rikhiya (On Deoghar-Rikhiya-Dardmara Road) to Mohanpur (On NH-133) Road (Length - 9.61 KM) Under Shrawani Mela for the Year 2026-27. (B) Full gantry installation, Painting & other Works of Deoghar - Dardamara Road (MDR - 220) upto approach road of Temporary bus stand (Length - 9.925 KM) under Shrawani Mela for the year 2026-27 (C) Ordinary repair works of 2nd KM, Painting & other Works in Jasidih (Kalipur) - Deopura Road (Length - 4.68 KM) under Shrawani Mela for the year 2026-27		200.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	175.57	23F2/2026-27 Work Start - 16.06.2026	175.49	100%	100%	21.07.2026	Kumar Aman, Kamala Bag Colony, Dudhani, Dumka, Dumka Town, Dumka
	Others										
26	Road safety Work of bridge situated at Jargari nala of 47th km in Jama-Jamtara Road under Non-Plan for the year 2026-27.		10.00	EIC, RCD, Ranchi Lt. No.-2571(S), dt-18.06.26	5.90	33F2/2026-27 dt-02.09.26	0.00	0%	100%	01.10.2026	Amit Kumar, Vill.- Sirsiya, Kanki, Khaga, Deoghar
27	Special Repair work in different Chainages of 19th Km to 20th Km of Ghormara-Badia Road under Non-Plan for the year of 2026-27.		70.00	EIC, RCD, Ranchi Lt. No.-2571(S), dt-18.06.26	60.33	36F2/2026-27 dt-28.09.26	0.00	0%		27.11.26	Arjun Kumar Saw, Vill.-Manpur, P.O.- Birni, P.S.- Nawadih, Bokaro
28	Road safety Work of Different Road under Road Division, Deoghar under Non-Plan for the Year 2026-27.			EIC, RCD, Ranchi Lt. No.-2571(S), dt-18.06.26	20.48	37F2/2026-27 dt-30.09.26	0.00	0%		13.11.26	M/s Bishwakarma Construction, Vill.-Porejor, P.O.-Dighi, P.S.-Saraiyahat, Dumka
28	**Deoghar NP**	**0.00**	**2003.00**		**1758.07**		**1477.74**				

SPILL OVER

1	Construction of 612 m RCC drain at 1st, 14th, 17th and 18th km of Sarath - Chitra - Basti Palojori Road under Non-Plan for the year 2025-26.		46.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	35.26	52F2/2025-26 dt-12.11.25	35.20	100%	100%	11.02.2026	Jai Guru Traders, Flat No.-305, 3rd Floor, West End Residency, Block A, Kaju Bagan, Hehal, Ranchi
2	Construction of 2.00m height & total length of 285m Retaining wall at 2nd, 4th & 6th km of Chitra - Uparbandha Road under Non-Plan for the year 2025-26.		80.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	52.69	51F2/2025-26 dt-10.11.25	0.00	0%	70%	09.03.2026	GRM Construction, At- Babhantoli, PO- Giridih, PS- Giridih, Jharkhand
3	Construction of 2.0m height Retaining Wall for a length of 86.0m in km 3rd of Asna-Dubia Road under Non Plan for the year 2025-26.		25.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	19.46	63F2/2025-26 dt-30.03.26	0.00	0%	100%	29.06.26	Bikram Kumar Tewary, Vill.- Basaha, PO- Basaha, PS- Palojori, Deoghar
4	Construction of Boundary Wall on Vacant Land Acquired by Road Construction Department near Rohini Railway Gate under Non-Plan for the year 2025-26		40.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	35.59	62F2/2025-26 dt-30.03.26	0.00	0%	75%	29.07.26	Sharma Construction, Vill.- Porejor, Dighi, Saraiyahat, Dumka
5	Proposed Construction of 4 Nos. Assistant Engineer's Residetential (D Type) Quarter in Campus of Road Sub-Division Deoghar-2 Office.		200.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	127.45	01F2/2026-27 dt-27.04.2026	11.20	9%	22%	26.01.2027	AD Engineering and Construction, Near Bharat Petrol Pump, At- Bishanpur, Pachamba, Giridih

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
6	Preparation of Drawing/Designing/ Detailed Project Report etc. for Proposed Construction of Four Assistant Engineer Residence (D-Type) in the premises of Road Sub-Division No.-02, Deoghar under Road Division, Deoghar				2.40	35F2/2026-27 dt-27.04.26	0.00	0%		26.01.2027	Design Oriented Techniques, 303, Urmila Apartment U.B. Lane, Near St. Anne's School Tharpakna, Ranchi-834001
6	**Deoghar SO**	**0.00**	**391.00**		**272.85**		**46.40**				

Vivekadhin

1	Emergent repairing work (Boulder pitching & other works) on approach road of Bridge at Ch-3rd Km in Jasidih (Kalipur) - Kushmaha road under Vivekadhin for the year 2026-2027	-	--	--	2.42	31F2/2026-27 dt-27.08.26	2.42	100%	100%	02.09.2026	Baidya Nath Kumar Yadav, Williams Town, B. Ed. College, Deoghar
2	Emergent painting, road marking and other works in Satsang chowk to Deoghar-Sarath road (South Bypass Road) under vivekadhin for the year 2026-27	-	--	--	2.46	34F2/2026-27 dt-19.09.26	0.00	0%	100%	25.09.2026	Pawan Kumar Mantosh Priyadarshi, Near Jatahi More, Williams Town, Deoghar, Jharkhand-814112
2	**Deoghar Vivekadhin**	**0.00**	**0.00**		**4.88**		**2.42**				
36	**Deoghar SO, NP**	**0.00**	**2394.00**		**2035.79**		**1526.56**				

Circle : Dumka
Div : Godda
Name of EE-Sri Raj Kumar Rajesh

NON PLAN (SPILL OVER)

1	दुमुही से बसंतराय भाया– महेशपुर पथ के 15वें कि0मी0 में 3 Boxcell Culvert का निर्माण कार्य (Size 3x 3x 3) (27.00 मी0)।		65.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022	64.41521	27F2/2022-23 Dated 14.02.2023	39.39869	61%	85%	30.04.2023	M/s Vijay Kumar, Srikant Road Bela Bagan Behind Navjivan Hospital Kalibari, Deoghar Jharkhand
2	सहायक अभियंता, पथ अवर प्रमंडल, सं0– 2 गोड्डा के लिए Double Storage आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	66.91763	19F2/2023-24 Dated 29.01.2024	27.29411	41%	70%	28.07.2024	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101
3	मेहरमा–परासी–तेतरिया पथ के 5वें कि0मी0 में नाली निर्माण।		30.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	22.86149	16F2/25-26 Dated 25.11.25	22.80373	100%	100%	24.01.2026	Milan Kumar, At- Shivpahar Chowk, Dist.- Dumka, Jharkhand 814101
4	घोरीचक– दिग्घी पथ के 6ठें, 10वें एवं 14वें कि0मी0 में नाली निर्माण कार्य।		35.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	28.44608	12F2/25-26 Dated 11.11.25	0.00	0%	0%	10.01.2026	M/s MD ZAFAR ANSARI, At- Hospital Road, Asanbani, PO+ PS- Godda, Dist.- Godda, Jharkhand 814133.
5	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के 6ठें, 9वें, 13वें, 15वें एवं 16वें कि0मी0 में नाली निर्माण कार्य।		135.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	118.98137	07F2/25-26 Dated 25.09.25	118.93	100%	100%	24.01.2026	Visman Infraprojects Pvt. Ltd., B- 158 PTS, Deeptinagar, NTPC TOWNSHIP, Lalpur, S.L.P, Kahalgaon, Bhagalpur, Bihar 813214
6	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के कि0मी0 21 में (हटिया चौक से नदी तक) नाली निर्माण कार्य।		60.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	55.59372	01F2/26-27 Dated 23.04.26			90%	22.06.2026	Abhay Kant Yadav, S/o- Nageshwar Prasad Yadav, Vill- Ratanpur, PO- Sarva, Poraiyahat, Godda, Jharkhand -814133

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
7	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के 21वें कि0मी0 में झारखण्ड– बिहार सीमा पर Full Overhead Gantry अधिष्ठापन कार्य।		18.10	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	9.44996	13F2/25-26 Dated 14.11.25	9.40534	100%	100%	13.12.2025	Binod Prasad, At- Near Nag Mandir Dudhani, PO+PS- Dumka, Dist.- Dumka, Jharkhand 814101.
8	पथ अवर प्रमंडल, गोड्डा– 1 सहायक अभियंता के सरकारी आवास में साधारण मरम्मति एवं रंग रोगन, पानी कार्य।		10.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	7.78403	26F2/25-26 Dated 28.02.26	0.00	0%	100%	30.03.2026	Mano Devi, Bhatdiha (Gangta Khurd), PO + PS- Sadar, Godda
8	**Godda SO**	**0.00**	**433.10**		**374.45**		**217.83**				

NON PLAN (2026-27)

1	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के 2रें, 3रें, 4थें, 10वें, 11वें, 16वें, 17वें एवं 19वें कि0मी0 में विशेष मरम्मति कार्य।		100.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026	92.11411	09.09.26				08.12.2026	Roy and Bharti Construction Pvt. Ltd., C/o- Shyamlalta Devi, At- Mahagama, Near MS Bharti Jewellers, PO- Mahagama, Godda, Jharkhand 814154
2	मेहरमा (NH 133) –तेतरिया–परासी पथ (कुल लं0– 19.01 कि0मी0) के 1लें, 2रें, 3रें, 5वें, 7वें एवं 12वें कि0मी0 में सतह नवीकरण कार्य।		100.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
3	पथ प्रमंडल, गोड्डा के (i) खुटहरी मोड़ (डोय–दियाजोरी पथ पर)– सरौतिया (गोरीचक– दिग्घी पथ पर) पथ (लं0– 1.95 कि0मी0) एवं (ii) सोनागुजी मोड़– मधुरा टीकर पथ (लं0– 0.475 कि0मी0) (समेकित कुल लम्बाई– 2.425 कि0मी0) पथ के 1लें कि0मी0 में सतह नवीकरण कार्य।		10.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026	9.95059	02.09.26				01.10.2026	Noor Construction, At- Dighi, Dighi, Mahagama, Godda, Jharkhand 814154
4	तालझारी–पोड़ैयाहाट– डांडे पथ के विभिन्न पथांशों में साधारण मरम्मति कार्य।		5.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026	4.49589	02.09.26				01.10.2026	Sanjay Kr. Bhagat, Bargachha, Hariyari, Hariyari, Poraiyahat, Godda, Jharkhand 814153
5	मोहनपुर–कर्कडीह–डालावार–भन्डारीडीह–अन्जाना मोड़ पथ (लंबाई– 11.700 कि0मी0) अंतर्गत पथ के 1लें, 8वें, 9वें एवं 11वें कि0मी0 में तथा भंडारीडीह से बेल्डिहा लिंक पथ (लंबाई– 5.425 कि0मी0) अंतर्गत पथ के 2रें, 3रें एवं 4थें कि0मी0 में साधारण मरम्मति कार्य।		20.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026	17.49579	03.09.26			80%	02.11.2026	M/s Thakur Constrution and Co, Vill.- Mohla, Post- Boarijore, Thana- Boarijore, Godda, Jharkhand 813208
6	टेशोबथान से महादेवबथान पथ के 1लें, 2रें, 6ठें, 8वें एवं 9वें कि0मी0 में विशेष मरम्मति कार्य।		25.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026	19.99959	02.09.26			10%	01.11.2026	M/s MD. Zafar Ansari, At- Hospital Road, Asanbani PO + PS- Godda, Dist.- Godda, Jharkhand 814133
7	मोतिया–डुमरिया–सुगाबथान पथ के 1लें, 2रें एवं 12वें कि0मी0 में साधारण मरम्मति कार्य।		10.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026	7.69994	02.09.26				01.10.2026	M/s MD. Zafar Ansari, At- Hospital Road, Asanbani PO + PS- Godda, Dist.- Godda, Jharkhand 814133

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
8	गोड्डा– रामगढ़– गुहियाजोरी पथ के 1लें, 2रें एवं 3रें कि0मी0 में साधारण मरम्मति कार्य।		20.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026	15.99999	02.09.26				01.11.2026	M/s MD. Zafar Ansari, At- Hospital Road, Asanbani PO + PS- Godda, Dist.- Godda, Jharkhand 814133
9	घोरीचक– दिग्घी पथ के 22वें एवं 23वें कि0मी0 में नाली निर्माण कार्य		50.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026	49.98347	16.09.26				15.11.2026	Mishra Enterprises, Mahagama, Godda.
10	मोहनपुर– अंजना मोड़ पथ के 2रें, 3रें एवं 6ठें कि0मी0 में आर0सी0सी0 नाला निर्माण कार्य।		50.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026	39.32482	16.09.26			30%	15.11.2026	Prem Ranjan, Poraiyahat, Godda, Jharkhand 814153.
11	दुमुही (वीर कुंवर सिंह चौक) (NH- 133 पर) से चाँदनी चौक (NH-333A पर) पथ के 4थें कि0मी0 में आर0सी0सी0 नाला निर्माण कार्य।		40.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
12	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के 2रें कि0मी0 में पथ के दोनो ओर आर0सी0सी0 नाली निर्माण कार्य		30.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026	29.91934	09.09.26			80%	08.11.2026	M/s Bulbul Construction, At- Mahagama, Godda, Jharkhand 814154
13	डोय से नवाडीह पथ के 18वें कि0मी0 में अवस्थित उच्चस्तरीय पुल का मरम्मति एवं सुरक्षात्मक कार्य।		20.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026	19.97424	02.09.26				01.11.2026	Amresh Kumar, Gangta Khurd Godda, Jharkhand 814133
14	तालझारी–पोड़ैयाहाट–डांडे पथ के 5वें एवं 22वें कि0मी0 में आर0सी0सी0 नाला एवं Retaining wall का निर्माण कार्य।		20.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026	14.00108	02.09.26				01.11.2026	M/s MD. Zafar Ansari, At- Hospital Road, Asanbani PO + PS- Godda, Dist.- Godda, Jharkhand 814133
15	पथरगामा–बसंतराय–कोरियाना–विष्वासखानी–नरोत्तमपुर (बिहार बॉर्डर) पथ के 19वें कि0मी0 (कोरियाना) में अटल चौक पथ से गेरूआ नदी लिंक पथ अंतर्गत गेरूआ नदी पर पूर्व से निर्मित 14 x 19.4 M स्पेन के उच्चस्तरीय पुल का पुनर्निर्माण कार्य		164.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
16	तालझारी–पोड़ैयाहाट–डाण्डे पथ (कुल लम्बाई 31.00 कि0मी0) के चैनेज 18.274 में अवस्थित पसई उच्चस्तरीय पुल (6 स्पेन) का निर्माण कार्य।		235.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
17	पथ अवर प्रमंडल, गोड्डा– 2 कार्यालय में उपस्कर आपूर्ति एवं सुसज्जीकरण इत्यादि कार्य।		5.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
18	कार्यपालक अभियंता के आवास का रंग–रोगन तथा प्रमंडलीय कार्यालय में डीप बोरिंग सहित अन्य कार्य।		10.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
18	**Godda Non Plan**	**0.00**	**914.00**		**320.96**		**0.00**				

VIVEKADHIN (2025-26)

1	Repair of Pot Holes at 3rd & 4th km of Nayanagar to Hanwara (Bihar Border) via Milky, Parsa, Narotampur, Dumariya, Ramkol Road (Total length 21.10KM) under Vivekadhin for the year 2026-27 under Road Division Godda.		50.00	Eng.in Chief Lt. no. 2231(S) dated 27.05.2026	12.97	02F2/2026-27 Dated 29.06.2026			100%	28.08.2026	Visman Infraprojects Pvt. Ltd., B- 158 PTS, Deeptinagar, NTPC TOWNSHIP, Lalpur, S.L.P, Kahalgaon, Bhagalpur, Bihar 813214
2	Ordinary Repair of Chandna-Damakol fall road from Km 0.00 to 7.00 (Total length of Road-17.760 km) under vivekadhin head for the Year 2026-27				2.50	03F2/2026-27	2.50	100%	100%		M/s Paritesh Parasar, S/o- Sumant Kumar Jha, Chitragupta Colony, Behind Godda College, Godda, Jharkhand 814133
3	Providing & Installation of Sign Board at 15th & Other Km of Simra Boarijore Road (MDR 208) from Ch. 4.00 km to 17.150 km under vivekadhin head for the Year 2026-27				2.49	04F2/2026-27 Dated 13.07.2026	2.49	100%	100%	19.07.2026	Amresh Kumar, Gangta Khurd Godda, Jharkhand 814133
4	Emergent Repair in 11th km of Mohanpur(on NH - 133)-Karkdih-Dalawar-Bhandaridih-Anjana More Road(Length = 11.700 km) and Grass Cutting in 4th & 5th km of Bhandaridih to Beldiha(MDR - 206) Link Road (Length 5.425 km) under Vivekadhin Head for the Year 2026-27 under Road Division Godda.										
5	Construction of PCC at 13th km of Meharma- Tetaria Parasi Road under vivekadhin head for the Year 2026-27.										
5	**Godda Viv.**	**0.00**	**50.00**		**17.96**		**4.99**				
31	**Godda Viv. NP, SP**	**0.00**	**1397.10**		**713.37**		**222.82**				

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vikky Ravish Murmu

										NIL	
0	**Jamtara**	**0.00**	**0.00**		**0.00**		**0.00**				

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	SPILL OVER										
1	Construction of 500m RCC Drain at 12th KM of Hiranpur-Kotalpokhar Road under Road Division Pakur for the Year 2024-2025	15.5	30.00	L. No. 3897(S) Dt. - 19.09.24	24.88766	07-F2/ 2024-25 Dt. 20.02.25	0.00	0%	100%	19.04.2025	M/s Raj Construction, Ranchi.
1	**Pakur Spill Over**	**15.50**	**30.00**		**24.89**		**0.00**				
	NON PLAN										
1	Construction of PQC at 2nd Km. of Bahirgram-Pattharghatta Road. under Road Division Pakur.	9.00	10.00	EIC L. No. 2571(S) Dt. 18.06.26	------	------	0.00	0%			
2	Construction of Stone Masonery Culvert Size (2.00m x 2.00m) in Ch.-14 Km. of Kajaldaha-Pakuria Road under Road Division Pakur.	11.34	11.00	EIC L. No. 2571(S) Dt. 18.06.26	------	------	0.00	0%			
3	Construction of Parking Shed, Paver Block and Painting work of Boundary Wall at Office Campus of Road Division, Pakur	------	12.00	EIC L. No. 2571(S) Dt. 18.06.26	------	------	0.00	0%			
4	Construction of Internal Approach Road and Repair of Boundary Wall at section Office of Pakuria under Amarapara subdivision, Pakur	------	15.00	EIC L. No. 2571(S) Dt. 18.06.26	------	------	0.00	0%			
5	Ordinary Repair Work of Hiranpur-Kotalpokhar Road (0.00 KM to 15.50 KM) under Road Division Pakur	15.50	30.00	EIC L. No. 2571(S) Dt. 18.06.26	------	------	0.00	0%			
6	Construction of 200 meter PQC work in 10th km in Hiranpur-Kotalpokar Road under road division Pakur	15.50	35.60	EIC L. No. 2571(S) Dt. 18.06.26	------	------	0.00	0%			
7	Construction work of Crash Barrier at 35th Km & 36th Km. in Fathepur-Singarsi-Simlong Road under Road Division Pakur	36.01	32.00	EIC L. No. 2571(S) Dt. 18.06.26	------	------	0.00	0%			
8	Construction of 1 No of Culvert (6.0 X 3.0) BOX Cell in 4th km of Hiranpur-Kotalpokhar Road under road division Pakur	15.50	50.00	EIC L. No. 2571(S) Dt. 18.06.26	------	------	0.00	0%			
9	Construction of 1 No of Culvert (6.0 X 3.0) BOX Cell in 13 th km of Hiranpur-Kotalpokhar Road under road division Pakur	15.50	50.00	EIC L. No. 2571(S) Dt. 18.06.26	------	------	0.00	0%			
9	**Pakur Non-Plan**	**118.35**	**245.60**		**0.00**		**0.00**				
	VIVEKADHIN										
1	Emergent Repair of Bahirgram-Pattharghatta Road under Road Division Pakur	9.00	2.50	EE, RCD, Pakur	-----	-----	0.00	0%			
2	Emergent Repair of Pakur Maheshpur Road (MDR-242) from Ch-26+920 to 27+050 Under Road Division Pakur	27.05	11.16	EE, RCD, Pakur	-----	-----	0.00	0%			
2	**Pakur Viveka.**	**36.05**	**13.66**		**0.00**		**0.00**				
12	**Pakur SO, NP, Viveka.**	**169.9**	**289.26**		**24.89**		**0.00**				

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

Non-Plan FY 2025-26

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of total 08 nos. of culverts (2.0m x 2.0m) in 12th, 13th and 14th Km of Harinchara (SH-18) to Barhait and Kherwa to Shivgadi road under Road Division, Sahibganj for the year 2025-26		100.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	99.26	25F2/2025-26, Dt. 08.12.2025	99.22	100.00%	100%	07.04.2026	P.R. Trading, Sahibganj
2	Construction of Bounary wall at Road Section, Barharwa-I under Road Division, Sahibganj for the year 2025-26		50.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	49.93	30F2/2025-26, Dt. 16.12.2025	49.92	100.00%	100%	16.03.2026	Rajiv Ranjan Choubey
3	Installation of Crash Barrier in 15h KM of Barhait-Barharwa Road.		15.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	9.88	20F2/2025-26, Dt. 10.11.2025	9.87	100.00%	100%	09.01.2026	Manish Kumar
4	Ordinary repair of Barhait-Barharwa Road (MDR-211) (Total Length-16.00 KM) under Road Division, Sahibganj for the year 2025-26		25.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	24.99	27F2/2025-26, Dt. 13.12.2025	24.99	100.00%	100%	12.03.2026	Firoz Ahmed, Barhait
4	**Sahebganj Non Plan**		**190.00**		**184.07**		**184.01**				

Non-Plan FY 2026-27

1	Ordinary Repair of Borio Tinpahar Rajmahal Road in Km 14th to 28th under Road Division, Sahibganj for the year 2026-27		25.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
2	Ordinary Repair of pots and patches in Km 0.00 to 12.00 of Udhwa (NH-80) to Sirasin (NH-80) Road under Road Division, Sahibganj for the year 2026-27		20.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
3	Ordinary Repair of Mangalhat-Taljhari Road in Km 0.00 to 4.65 under Road Division, Sahibganj for the year 2026-27		10.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
4	Ordinary Repair work of Kotalpokhar to West Bengal Border Road in 2nd and 3rd Km under Road Division, Sahibganj for the year 2026-27 (Total Length-3.795)		20.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
5	Ordinary Repair of Mogalpara-Faridpur in Km 0.00 to 10.86 under Road Division, Sahibganj for the year 2026-27		25.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
6	Construction of RCC Drain in 5th km of Pathna-Hiranpur Road under Road Division, Sahibganj for the year 2026-27		25.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
7	Construction work of 02 Nos. of RCC Box Cell Culvert (1x4.0m x 3.0m) in 3rd and 4th Km in Shobhanpur Bhatta-Rajgaon Road under Road Division, Sahibganj for the year 2026-27		50.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
8	Construction of Hume Pipe Culvert in 24th Km Tinpahar of Maharajpur Sharmapur Road under Road Division, Sahibganj for the year 2026-27		10.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
9	Construction of RCC Drain in 15th Km and 23rd Km of Borio-Tinpahar-Rajmahal Road under Road Division, Sahibganj for the year 2026-27		26.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening of Narrow Bridge in 17th Km of Borio Tinpahar Rajmahal Road under Road Division, Sahibganj for the year 2026-27		25.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
11	Protection work of 2nd km culvert in Mangalhat-Taljhari Road under Road Division, Sahibganj for the year 2026-27		5.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
12	Protection work of Bridge in 9th km of Pathna-Hiranpur Road under Road Division, Sahibganj for the year 2026-27		10.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
13	Extension of narrow Bridge in 257th Km of Govindpur-Dumka-Sahibganj Road (SH-18) under Road Division, Sahibganj for the year 2026-27		25.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
14	Ordinary repair of Govindpur Dumka Sahibganj Road (SH-18) from KM 227.00 to 260.00 under Road Division, Sahibganj for the year 2026-27 (Non Plan Head)		40.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
15	Ordinary repair work of Govindpur-Sahibganj Road from Km 260.00 (Harinchara More) to 286.10 (Saksharta More) under Road Division, Sahibganj for the year 2026-27		20.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
16	Construction work of 02 Nos. of RCC Box Cell Culvert (1x4.0mx3.0m) in 3rd and 9th Km in Pathna-Hiranpur Road under Road Division, Sahibganj for the year 2026-27		50.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
17	Construction work of vehicle shed, repair of drain and strengthening of road in Road Division Sahibganj Campus under Road Division, Sahibganj under Non Plan Head for the year 2026-27		12.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
18	Cleaning work in Road Division Sahibganj, Road Sub-Division, Sahibganj and Divisional Campus for the year 2026-27		2.50	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026	2.49786	07F2/2026-27, Dt. 22.07.2026				26.03.2027	Juli Kumar
19	Special Repair of Barhait-Barharwa (MDR-211) Road in Km 0.00 to 21.00 under Road Division, Sahibganj for the year 2026-27		100.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
20	Construction of RCC Drain in 5th, 9th, and 20th Km of Barhait-Barharwa Road under Road Division, Sahibganj for the year 2026-27		80.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
21	Special repair work of Borio-Tinpahar-Rajmahal Road from Km 0.00 to 14.00 under Road Division, Sahibganj for the year 2026-27		60.00	EIC, RCD, Jharkhand Letter. No. 2571 (S), Dt. 18.06.2026							
21	**Sahebganj Non Plan**		**640.50**		**2.50**		**0.00000**				

VIVEKADHIN WORKS FY 2026-27

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
1	Traffic Restoration work of 9th Km damaged old culvert in Pathna-Hiranpur road under Road Division Sahibganj under Vivekadhin Head for the year 2026-27		30.000	EIC, RCD, Jharkhand Letter. No. 2231 (S), Dt. 27.05.2026	2.492	06F2/2026-27, Dt. 17.06.2026		100.00%		23.06.2026	Juli Kumar
2	Cutting and clearing of light jungle of road flank in Govindpur-Sahibganj Road (SH-18) from Ch. 261 to 280 under Road Division Sahibganj under Vivekadhin Head for the year 2026-27				2.490	05F2/2026-27, Dt. 16.06.2026		100.00%		22.06.2026	Pawitra Kumar
3	Maintenance and Repair of Panchkathia (SH-18) to Talbaria Road in 7th KM (P), 9th KM (P), 10th KM (P) and 11th KM (P) under Vivekadhin Head under Road Division, Sahibganj for the year 2026-27				2.499	09F2/2026-27, Dt. 18.08.2026		100.00%		24.08.2026	Pawitra Kumar
4	Renovation of RCC railing of bridge at Ch. 1+885 in Barhait-Barharwa (MDR-211) Road under Road Division Sahibganj under Vivekadhin Head for the year 2026-27				2.499	10F2/2026-27, Dt. 24.08.2026		100.00%		30.08.2026	Juli Kumar
5	Maintenance and Repair of railing of Bridge at Ch. 238+400 and Ch. 243+700 ADB (SH-18) under Road Division Sahibganj under Vivekadhin Head for the year 2026-27				2.497	11F2/2026-27, Dt. 19.09.2026				09.10.2026	Prabha Devi
5	**Sahebganj Non Plan**		**30.00**		**12.48**		**0.00**				
30	**Sahebganj Non Plan 25-26, 26-27 Vivekadhin**		**860.50**		**199.05**		**184.01**				